

PROGRESS REPORT ON OPEN PROJECTS

September 2010

GRANTEE	DATE APPROVED	TOTAL GRANT AMOUNT	ENGINEER	OWNER'S REPRESENTATIVE	LAST STAFF SITE VISIT	PROGRESS
Kingsbury GID	6/26/02 Additional grant funds approved on 8/23/06 increasing total grant amount Extended funding agreement by 2 years on 6/19/08 with no further increase in grant funds	\$9,505,311.39	Amec	Cameron McKay	Nov-09	The pipeline replacement, tank, and meters for Phase 1 are now complete. Additional slope stabilization and fencing for the new tank site are expected to be completed this year.
Washoe Co for Spanish Springs	1/27/05 Extended funding agreement by 5 years on 12/08/09 with no further increase in grant funds	\$4,000,000.00	Washoe County	Joe Stowell	May-07	The 1 st of a 9-phase sewer project is complete. The entire project is expected to take 20 years. The Phase 1A sewer project is complete and approximately 171 homes have abandoned their septic systems and connected to the new sewer to date. The County is now waiting for federal grant funding to begin installation of the next sewer line phase.
LVVWD for Searchlight	8/23/06	\$2,536,522.34	LVVWD	Jordan Bunker	Aug-07	Exploratory wells were drilled in the fall of 2007. Two wells were to become production wells while the other two wells were to become monitoring wells. An approved EA was required by the BLM prior to exploratory drilling and another EA was required by the BLM for construction of production wells, pipeline, and appurtenances. Issues with Areas of Critical Environmental Concern precluded construction of several of the originally planned monitoring wells but did not affect the new production wells. Well S3 was drilled and constructed in the fall of 2009. Design for Well S3 discharge pipeline is currently 35% complete. Discussions are currently taking place regarding permitting for construction, after which a construction timeline will be available.

PROGRESS REPORT ON OPEN PROJECTS

September 2010

GRANTEE	DATE APPROVED	TOTAL GRANT AMOUNT	ENGINEER	OWNER'S REPRESENTATIVE	LAST STAFF SITE VISIT	PROGRESS
LVVWD for Kyle Canyon – Ph 2 & 3	11/09/06	\$3,202,511.74	LVVWD	Jordan Bunker	Jun-10	<p>Installation and replacement of mains, services, and meters at Echo View and Cathedral Rock were completed in November 2008. Replacement of mains, system appurtenances, and services/meters was completed in Upper Rainbow and Old Town in November 2009. The Lower Rainbow pipeline replacement and services/meter installation will be completed in 2010.</p> <p>Implementation of the metered rate for all parts of the water system is planned for April 2011.</p>
Topaz Ranch Estates	3/14/07	\$1,471,452.01	TEC	Larry Offenstein	Aug-10	<p>Construction began in November 2008 with the drilling of the new well. The pipeline, service connections and well were completed by April 2009. The well house and controls were completed in August 2010. This project is in the process of closing.</p>
Austin Arsenic Mitigation PER	6/15/09	\$126,650.00	Day Engineering	Louis Lani		<p>This PER will include exploratory drilling to attempt to find a new groundwater source that meets the arsenic MCL and can be used to blend with the existing well for arsenic mitigation.</p> <p>The match funding for the PER was secured late in 2009. Sampling of existing valley was completed in the spring/summer 2010 to determine the best location(s) for exploratory drilling. Exploratory drilling is planned for the fall 2010.</p>
Pershing County Water Conservation District (#2)	6/15/09	\$3,810,000.00	Farr West Engineering	Bennie Hodges	Aug-10	<p>The District received grant funding for construction of the new Thacker Dam, Pitt Taylor Diversion Canal, the Pitt Taylor Reservoirs, and the plug.</p> <p>Construction was complete on the Pitt Taylor Canal in the fall of 2009. PCWCD did the majority of the work on this 13-mile structure.</p> <p>Design and permitting is complete for the new Thacker Dam. Bids will open early in September 2010 and construction should begin in October 2010.</p>

PROGRESS REPORT ON OPEN PROJECTS

September 2010

GRANTEE	DATE APPROVED	TOTAL GRANT AMOUNT	ENGINEER	OWNER'S REPRESENTATIVE	LAST STAFF SITE VISIT	PROGRESS
Jackpot	7/24/09	\$1,430,000.00	ECO:LOGIC	Lynn Forsberg	Apr-10	<p>This project will combine SRF ARRA funds, grant funds, and USDA ARRA loan funds to drill a back-up well for the community, upgrade the electrical appurtenances for the existing Well 5, abandon Well 2 (high in uranium), install booster pumps at the new well to increase pressure in the northern part of town and install water meters.</p> <p>The new 18" well was drilled and constructed in April 2010.</p> <p>Easement issues have delayed the bidding for the new well house and remaining system improvements. The project should be out to bid September 2010 and construction is expected to begin by October 2010.</p>
Indian Hills GID	3/11/10	\$901,420.00	RCI	Jim Taylor	Jun-10	<p>This project will combine SRF loan funds, State grant funds, and USDA loan and grant funds to assist IHGID in its share of the North Douglas transmission line, Johnson Lane storage tank, Minden booster pumps and also for GID system improvements at the treatment plant, system looping, and system booster pumps.</p> <p>Bids were opened for the North Douglas transmission line in July 2010. Work is expected to begin in September 2010.</p> <p>Design is nearing completion on the Indian Hills transmission line and distribution system improvements.</p>
Lovelock Meadows Phase III	6/1/10	\$918,067.99	Farr West	Tom Glab	Aug-10	<p>Design of the Phase 3 distribution system replacement/addition is currently in progress.</p>