

# PROGRESS REPORT ON OPEN PROJECTS

August 2005

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Mason	3/29/01	\$3,980,271.00	\$3,729,919.04	Farr West	Dan Newell	Original scope of work completed, using remaining funds to replace water lines under buildings and in alleys. Design is complete, waiting on a NDOT permit. Will go to bid in the fall
Moundhouse	3/29/01	\$2,938,095.55	2,938,095.55	Brown & Caldwell/ Farr West	Mike Workman	Project is complete, as built drawings and certification from the engineer are needed to close out project.
West Wendover	3/29/01	1,826,820.00	\$1,667,880.57	Aqua	Tom Stratton	PROJECT IS COMPLETE
Gerlach	8/29/01	\$527,442.49	\$218,782.52	ECO:LOGIG/ Farr West	Victoria Williams	Project should go out to bid on August 8.
Virginia City	8/29/01	\$1,503,095.96	\$718,445.84	CSA	Marylou Waling	BLM has cleared a site for one water tank. Construction will most likely be delayed until the spring of 2006.
Caliente	3/14/02	\$1,176,898.70	\$862,136.05	Amec	Bryan Elkins	Original project is complete except for as built drawings. Old wells have been inspected and one must be replaced. RFP for engineering for new well should go out in August.
Walker Irrigation	3/13/02	\$4,262,750.00	\$283,731.56	Farr West	Richard Spooner	Final drawings are nearly complete. California Department of Safety of Dams must review the design. Estimated bid date for construction is September.
Kingsbury GID	6/26/02	\$5,099,853.10	\$1,651,246.67	Amec	Candy Rohr	Phase 1-C construction is in progress. The water tank project has been delayed due to the high cost of site work. Work is going on to permit a new site on Forest Service Land.
Kyle Canyon	6/26/02	\$811,156.00	\$207,987.00	LVWD	Amy Febbo	Work has stopped due to a permit from the Forest Service having expired.
McGill	9/19/02	\$476,018.00	\$10,123.52	Day Engineering	Dean Day	Engineering is complete on new well. Construction should start this summer.
Battle Mountain	12/5/02	\$1,581,924.80	\$99,094.14	Shaw Engineering	Roger Sutton	Construction drawings are approximately 90% complete. Project is expected to go out for bid in September, with work starting in October.

## PROGRESS REPORT ON OPEN PROJECTS

August 2005

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Sun Valley	12/5/02	\$647,971.00	\$16,721.25	Shaw Engineering	Diana Langs	Site work for tank is complete. Water lines are being installed. Tank contractor should start in July
Wells	12/5/02	\$757,375.60	\$481,953.86	TRW Engineering	Jolene Supp	The City of Wells has implemented a sizable water rate increase. Pump has been rebuilt for new well. Rebidding of the well house and booster station should happen in July
Metropolis PER	6/26/03	\$434,350.00	\$289,339.95	Dyer Engineering	Vernon Dalton	PER is complete, a copy has not been submitted to the Division for review.
Pershing County Irrigation PER	9/18/03	\$108,800.00	\$34,000	Farr West	Benny Hodges	A draft report is close to being done.
Tonopah	9/18/03	\$3,231,654.79	\$3,239,024.79	Shaw Engineering	Susan Dudley	Project is complete except for as built drawings.
Hawthorne PER	12/16/04	\$42,500.00	\$0.00	Farr West	Steve Gustafson	Leak detection study is complete. Work continues on the PER
Jarbridge	12/16/03	\$1,119,895.40	\$1,106,616.18	Stantec	Lynn Forsberg	Elko County is having problems meeting the filtration requirements. Much testing has been done trying to extend the life of the filter cartridges. Elko County will be back for additional funds in October.
Sierra Estates PER	12/16/04	\$11,400.00	\$0.00		Larry English	Engineering company for the PER should be selected by August
Canyon GID	3/31/04	\$3,945,060.75	3,609,232.63	Jim Arden	Connie Butts	The second filter plant should be online by August 8, Project should be complete by September 1, 2006.
Heppner Subdivision	3/31/04	\$1,280,300.00	\$143,437.54	Washoe County	Jerry McKnight	Water tank is pending BLM approval of the site. Second contract has been awarded for pipe installation.
Montello	6/21/04	\$1,124,988.70	\$1,124,988.70	V-Point	Lynn Forsberg	PROJECT IS COMPLETE
Churchill County	7/20/04	\$1,999,678.00	\$29,328.29	Brown & Caldwell	Eleanor Lockwood	Bids have been requested for the water treatment plant. Construction bids should go out in September.
Lovelock Meadows	10/19/04	\$2,400,000.00	\$0.00	Farr West	Maurice Nelson	Waiting on aerial photography maps to start design

## PROGRESS REPORT ON OPEN PROJECTS

August 2005

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Manhattan PER	10/19/04	\$34,000.00	\$5,814.00	Day Engineering	Samson Yao	The PER is almost done.
Golconda GID	1/27/05	\$956,478.75	0.00	Farr West	Becky Trigg	Waiting on match funds from USDA. Design work should start soon.
Spanish Springs	1/27/05	\$4,000,000.00	0.00	Washoe County	John Nelson	No progress has been made
Virgin Valley Water District	1/27/05	\$2,000.137,16	0.00	Brown, Collins & Associates	Mike Winters	Has gone out to bid on the water tanks. Plan on construction starting in September. Filter plant construction is planned to start in January, 2006.
Sheridan Acres	4/27/05		0.00	Douglas County	Ron Roman	Test well has been drilled and tested. Well did not produce the 180 gpm wanted, produced 100 gpm. Production well should be drilled by September.