

PROGRESS REPORT ON OPEN PROJECTS

January 2006

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Mason	3/29/01	\$3,989,271.00	\$3,744,369.04	Farr West	Dan Newell	The construction contract was awarded to Hard Line Excavating, from Truckee, California. The notice to proceed was issued effective January 3 rd , 2006. Construction will be complete in March.
Gerlach	8/29/01	\$840,910.84	\$318,881.46	ECO:LOGIG/ Farr West	Victoria Williams	Gerlach was successful in obtaining more funds that were necessary to cover the higher than anticipated costs for construction and engineering. Construction is underway on the treatment plant.
Virginia City	8/29/01	\$1,503,096.00	\$718,446.00	CSA	Marylou Waling	The cultural survey revealed artifacts that have limited the potential area that the BLM will approve for this construction. The project will now install only one tank instead of the two tanks that were previously planned. The cultural survey must be finalized before the BLM will act. CSA is planning to bid the job by the end of January and expects construction to begin by the end of March depending on weather conditions.
Caliente	3/14/02	\$2,021,314.72	\$862,136.05	Amec	Bryan Elkins	The funding agreement for the emergency funds for installing the two new wells and pump house has not been signed by Caliente. They are awaiting word from the State Emergency Management Department and FEMA on funding for one new well.
Walker Irrigation	3/13/02	\$4,262,750.00	\$283,732.00	Farr West	Richard Spooner	After four years, the plans and specifications have finally been approved by the California Division of Safety of Dams. The project is currently being advertised for bidding. Construction should begin in early March.
Kingsbury GID	6/26/02	\$5,099,853.00	\$2,600,508.00	Amec	Candy Rohr	Phase 1C is complete. Phase 1D is being designed. The water tank bid was not awarded this year due to the lowest bid being more than double the estimate. Kingsbury GID plans on asking the Board for approximately two million dollars in additional funding due to cost increases.
Kyle Canyon	6/26/02	\$811,156.00	\$207,987.00	LVWD	Amy Febbo	Installation of the production well is complete. Work began on the water storage tank in July 2005 and continued while weather permitted. Construction is 95% complete and includes installation and completion of associated distribution pipeline, tank and perimeter fencing. Project is expected to be complete in mid to late 2006.
McGill	9/19/02	\$476,018.00	\$10,123.52	Day Engineering	Dean Day	Water rights issues are being resolved. Bidding will occur in January. Drilling on the well should start in the spring. Concerns over the rising price of fuel and steel have been expressed.
Battle Mountain	12/5/02	\$3,065,768.71	\$99,094.14	Shaw Engineering	Roger Sutton	Engineering work is almost complete. Lander County requested and received addition grant funds at the November 3, 2005, board meeting. Lander County has applied for additional USDA funding and expects to have that funding secured in mid-January. Construction bidding is planned to open on March 7, 2006. Estimated project completion is November 2006.

PROGRESS REPORT ON OPEN PROJECTS

January 2006

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Sun Valley	12/5/02	\$929,542.00	\$265,543.72	Shaw Engineering	Diana Langs	Sun Valley requested and received additional grant funding at the November 3, 2005, board meeting. The project is now approximately 95% complete. All piping is installed. The tank is erected and coated and is anticipated to be on-line in January 2006. Incidental work remaining includes: grading, revegetation, and placement of base fencing.
Wells	12/5/02	\$1,102,310.09	\$520,482.23	TRW Engineering	Jolene Supp	Plans are being finalized for the pump house and booster station. The City should go out to bid in the spring.
Metropolis PER	6/26/03	\$434,350.00	\$335,204.56	Dyer Engineering	Vernon Dalton	The PER is complete. Dyer engineering addressed the new alignment for a road extending to the dam and addressed questions from NDWR.
Pershing County Irrigation PER	9/18/03	\$108,800.00	\$90,100.00	Farr West	Benny Hodges	The Master Plan is complete. PCWCD is submitting a letter of intent for the January 2006 Board meeting, requesting financial assistance to complete improvements identified in the Master Plan.
Hawthorne PER	12/16/04	\$42,500.00	\$0.00	Farr West	Steve Gustafson	The water audit is complete. Most of the master plan has been completed, including the background, existing conditions, proposed improvements, mapping, water rate analysis, and environmental information. A water model still needs to be completed. All of the post-PER work has yet to be accomplished, such as the environmental report and applications for funding.
Jarbidge	12/16/03	\$1,287,700.70	\$1,106,616.18	Stantec	Lynn Forsberg	The contract was awarded and work started in October. The project should be completed by the end of February 2006.
Sierra Estates PER	12/16/04	\$11,400.00	\$0.00	Lumos and Associates	Larry English	Work continues on the PER. A first draft was reviewed by the GID and a revised PER was provided on December 7, 2005 for the GID board meeting. The final PER is expected to be complete in January 2006.
Canyon GID	3/31/04	\$3,945,061.00	\$3,944,874.39	Jim Arden	Connie Butts	Project is complete.
Heppner Subdivision	3/31/04	\$1,280,300.00	\$159,050.82	Washoe County	John Nelson	The Heppner waterline extensions Phase 3 is complete. The BLM has not given the final approval to do any work on the proposed tank site; however, they did give Washoe County a temporary right-of-entry to do the geotechnical investigation and archeological survey both of which are complete.
Churchill County	7/20/04	\$2,328,408.73	\$29,328.29	Brown & Caldwell	Eleanor Lockwood	The Sand Creek Well is complete. The County has pre-purchased the water treatment plant. A bid package for installation of the well house, pump and associated equipment, and booster pump is nearly complete and will be put out for bid within the next month. Churchill County is anticipating the need for additional grant funds for this project.
Lovelock Meadows	10/19/04	\$2,400,000.00	\$0.00	Farr West	Maurice Nelson	Design plans are nearing completion. They are anticipating a submission to NDEP for review in January.

PROGRESS REPORT ON OPEN PROJECTS

January 2006

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Manhattan PER	10/19/04	\$34,000.00	\$5,814.00	Day Engineering	Samson Yao	Nye County received additional grant funding at the November 2005 Board meeting to drill a test well in the area of a spring that has low arsenic. Drilling will be bid in the Spring and should commence shortly thereafter.
Golconda GID	1/27/05	\$956,478.75	\$0.00	Farr West	Becky Trigg	The GID is still working with the BLM on permitting. They obtained a quote from Tri State Surveying for aerial photography and mapping work. This work will probably take place when the weather cooperates. After the mapping is complete, engineering design will begin.
Spanish Springs	1/27/05	\$4,000,000.00	\$0.00	Washoe County	John Nelson	No grant work has been done this period. Currently crews are checking existing utilities and surveying. Approximately 150 to 200 homes are expected to be connected by mid-year 2006.
Virgin Valley Water District	1/27/05	\$2,000,137.00	\$0.00	Brown, Collins & Associates	Mike Winters	Construction is pending approval from the State. Engineering design plans for the arsenic removal plants and reservoir were submitted to the Bureau of Safe Drinking Water in September 2005.
Sheridan Acres	4/27/05	\$1,258,933.56	\$41,773.46	Douglas County	Ron Roman	The well is drilled and constructed and currently being developed. Pump testing will begin in mid-January. Problems with well house bids (high costs and only two bidders) have caused the board to call for several changes and a new round of bidding. Design of the water tank is underway.
Goldfield Arsenic PER	8/04/05	\$29,750.00	\$2826.25	Lumos	Susan Dudley	Pilot testing for arsenic removal is in progress and should be completed by the end of February.