

PROGRESS REPORT ON OPEN PROJECTS

October 2005

GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Mason	3/29/01	\$3,980,271.00	\$3,729,919.04	Farr West	Dan Newell	Bids for the extra work should open on November 8. Project should start in November and end in February.
Gerlach	8/29/01	\$527,442.49	\$218,782.52	ECO:LOGIG/ Farr West	Victoria Williams	Bids came in over Engineer's estimate. Gerlach is requesting additional funds to complete the project.
Virginia City	8/29/01	\$1,503,095.96	\$718,445.84	CSA	Marylou Waling	Site has been approved by the BLM. Should go out to bid by spring.
Caliente	3/14/02	\$1,176,898.70	\$862,136.05	Amec	Bryan Elkins	Engineering firm for new wells will be picked by the end of October. FEMA will help in paying for one of the new wells.
Walker Irrigation	3/13/02	\$4,262,750.00	\$283,731.56	Farr West	Richard Spooner	Final plans have been submitted to the California Department of Safety of Dams. Bidding is expected to take place in early winter.
Kingsbury GID	6/26/02	\$5,099,853.10	\$1,651,246.67	Amec	Candy Rohr	Phase 1C is complete. Phase 1D is being designed. The water tank bid was not awarded this year due to the lowest bid being more than double the estimate. Kingsbury GID plans on asking the Board for approximately two million dollars in additional funding due to cost increases.
Kyle Canyon	6/26/02	\$811,156.00	\$207,987.00	LVWD	Amy Febbo	Work began on the water storage tank in July and will continue until the weather stops the work. Project is expected to be complete in 2006.
McGill	9/19/02	\$476,018.00	\$10,123.52	Day Engineering	Dean Day	Water right issues are being resolved. Drilling on the well should start in the spring.
Battle Mountain	12/5/02	\$1,581,924.80	\$99,094.14	Shaw Engineering	Roger Sutton	Engineering work is almost complete. Lander County is asking for additional funding before going out to bid.
Sun Valley	12/5/02	\$647,971.00	\$16,721.25	Shaw Engineering	Diana Langs	Work in ongoing, 16" main is 80% complete. Water tank is 50% complete. Sun valley is requesting additional funds to complete the project.
Wells	12/5/02	\$757,375.60	\$481,953.86	TRW Engineering	Jolene Supp	Plans are being finalized for the pump house and booster station. Should go out to bid in the spring.
Metropolis PER	6/26/03	\$434,350.00	\$289,339.95	Dyer Engineering	Vernon Dalton	Per is complete.
Pershing County Irrigation PER	9/18/03	\$108,800.00	\$34,000	Farr West	Benny Hodges	Draft report is complete. PCWCD plans to apply submit a letter of intent at the next board meeting.
Hawthorne PER	12/16/04	\$42,500.00	\$0.00	Farr West	Steve Gustafson	Leak detection study is complete.
Jarbridge	12/16/03	\$1,119,895.40	\$1,106,616.18	Stantec	Lynn Forsberg	Contract has been awarded and work will start on October 14.
Sierra Estates PER	12/16/04	\$11,400.00	\$0.00	Lumos and Associates	Larry English	Work has started on the PER.

Canyon GID	3/31/04	\$3,945,060.75	3,609,232.63	Jim Arden	Connie Butts	Project is essentially complete.
<p style="text-align: center;">PROGRESS REPORT ON OPEN PROJECTS</p>						
<p style="text-align: center;">October 2005</p>						
GRANTEE	DATE APPROVED	GRANT AMOUNT	AMOUNT USED	ENGINEER	OWNER'S REPRESENTATIVE	PROGRESS
Heppner Subdivision	3/31/04	\$1,280,300.00	\$143,437.54	Washoe County	Jerry McKnight	Phase 3 is complete, BLM has not given the final approval to any work on the proposed tank site.
Churchill County	7/20/04	\$1,999,678.00	\$29,328.29	Brown & Caldwell	Eleanor Lockwood	Contract to drill Sand Creek Well has been awarded. Engineering work is 75% complete.
Lovelock Meadows	10/19/04	\$2,400,000.00	\$0.00	Farr West	Maurice Nelson	The project is in the design phase, may bid in December.
Manhattan PER	10/19/04	\$34,000.00	\$5,814.00	Day Engineering	Samson Yao	Nye County is requesting additional funds to drill a test well in the area of a spring that has low arsenic.
Golconda GID	1/27/05	\$956,478.75	0.00	Farr West	Becky Trigg	Design is just beginning. Issues with right-of-ways with the BLM have come up and may delay the project several months.
Spanish Springs	1/27/05	\$4,000,000.00	0.00	Washoe County	John Nelson	No work has been done this period.
Virgin Valley Water District	1/27/05	\$2,000.137,16	0.00	Brown, Collins & Associates	Mike Winters	Construction work has started. First phase is expected to be complete by mid December.
Sheridan Acres	4/27/05		0.00	Douglas County	Ron Roman	Contract to drill the new well has been awarded. Drilling should start by early November
Goldfield Arsenic PER	8/04/05	\$32,969	0.00	Lumos	Susan Dudley	No report