

MARYLAND SQUARE SOIL REMEDIATION SCHEDULE
July 7, 2011

Task	Start	End	Status
Pre-design activities Bench-scale test Geotechnical testing Utility survey Land survey	2/21/2011	3/15/2011	Completed
Bid Package Preparation and Contractor Procurement Drawings and specifications Request for proposal Pre-approve contractors Bid Evaluate bids Select/procure contractor ²		7/23/2011	Bid package to be issued 7/12/2011.
Plans Contingency Plan	3/15/2011	7/6/2011	Draft submitted electronically
Permitting Underground Injection Control Permit Grading Permit Dust Control Permit Waste characterization and pre-acceptance certification Traffic Control		7/29/2011	UIC permit drafted; Grading permit in progress; waste characterization completed; others per contractor
Remedial Action Pre-construction submittals ¹ Mobilization ² Site preparation Stake excavation areas Excavate and haul Collect and analyze confirmation samples Mix chemical oxidant into bottom of excavation Backfill and compact soil Grade site Restore site Demobilize	7/23/2011	8/27/2011	Pending.
Remedial Action Completion Report ³ Narrative As-built drawings Test reports Submittals Photolog	7/25/2011	9/8/2011	Pending.

Notes:

- ¹ Preconstruction submittals to commence immediately upon award.
- ² On site activities tentatively commencing August 2.
- ³ Work on report progresses during field activities.