



October 23, 2012
Project No. 129199.01

Mr. David P. Friedman
Nevada Division of Environmental Protection
Bureau of Corrective Actions
901 South Stewart Street, Suite 4001
Carson City, Nevada 89701-5249

**Subject: Post Abatement Closeout Letter
Moapa Band of Paiutes Senior Center
Moapa River Reservation
Moapa, Clark County, Nevada**

Dear Mr. Friedman:

The purpose of this letter is to document the results of Kleinfelder's abatement contractor oversight, daily environmental air sampling, post-abatement visual clearance inspections, and post-abatement clearance air sampling conducted at the Senior Center located at the Moapa Band of Paiutes, Moapa River Reservation, Clark County, Nevada (site).

INTRODUCTION

Kleinfelder performed Limited Asbestos and Lead Paint Surveys of the Senior Center building on June 8, 2011, as part of a Phase I Environmental Site Assessment, the results of which were summarized in Kleinfelder's *Phase I Environmental Site Assessment and Limited Asbestos and Lead Paint Surveys* dated June 28, 2011. Based on the results of the surveys, 12-inch tan vinyl floor tile (VFT) and black floor tile mastic were identified as asbestos-containing materials (ACM), and brown paint applied to exterior wood fascia board trim was identified as lead-based paint (LBP). Kleinfelder also identified additional asbestos-containing black mastic beneath carpet during a pre-bid Site walk conducted on June 13, 2012.

Abatement of the identified ACMs and LBPs was performed at the site by Walker Specialty Construction, Inc. (Walker), a State of Nevada-certified asbestos and lead-based paint abatement contractor. Abatement activities were performed from September 17 through September 20, 2012.

Abatement contractor oversight, daily environmental air sampling, post-abatement visual clearance inspections, and post-abatement clearance air sampling were conducted in accordance with Kleinfelder's proposal No. 126669 dated July 13, 2012, and the *Asbestos Abatement Specification and Lead-Related Work Plan*, 127338, dated May 25, 2012. Project-specific field documentation, including: asbestos abatement oversight daily project logs, air sampling daily project logs, and air monitoring data forms are attached as Appendix A – Consultant Documentation. Closeout documents received from Walker Specialty Construction, Inc. are attached as Appendix B – Abatement Contractor Documents. Analytical reports and chain of custody forms for area air samples and clearance air samples are attached as Appendix C.

The following details the abatement activities associated with the Senior Center building.

PRE-ABATEMENT ACTIVITIES

On September 17, 2012, Mr. Mark Lee, a State of Nevada, Department of Business and Industry, Division of Industrial Relations, Occupational Safety and Health Administration Certified Asbestos Abatement Consultant (AAC, No. IJPM-1483) collected four background air samples at the site. The four samples were collected to assess whether significant background concentrations of airborne fibers were present at the site prior to commencement of abatement activities. The background samples were collected at four locations including the north, south, east, and west exterior sides of the site building. The four air samples were delivered to Forensic Analytical Laboratories in Las Vegas, Nevada for analysis of airborne fiber concentration by Phase Contrast Microscopy (PCM). Based on a review of laboratory results, airborne fibers were not detected in each of the four air samples. Background sample locations are shown on Plate 1. The laboratory report for these samples is presented as part of Appendix C.

ASBESTOS-CONTAINING MATERIALS ABATEMENT

Asbestos abatement activities commenced at the site on September 18, 2012. The following ACMs were removed from the site:

- Black mastic associated with 12-inch tan VFT (ACM) and non-ACM 12-inch white VFT,
- Tan 12-inch VFT, and
- Black mastic located beneath carpet.

Black mastic, tan and white 12-inch VFT, and carpet overlaying black mastic were removed inside a negative pressure enclosure (NPE) using wet manual and mechanical removal

methods. Daily environmental air samples were collected at three locations during abatement activities. These locations include:

- The NPE decontamination unit entrance at the southwest corner of the site building
- The negative air machine exhausts on the east side of the site building
- Load-out bin located on the north side of the site building

The locations of daily environmental air samples are shown on Plate 1. The daily environmental air samples were analyzed for airborne fiber concentration by PCM. Based on a review of laboratory analytical reports, environmental air samples collected during abatement activities at the site did not exceed 0.01 fibers per cubic centimeter (f/cc), the applicable United States Environmental Protection Agency (US EPA) criteria for acceptable air quality during asbestos abatement activities.

A visual clearance inspection of the NPE constructed at the site building was conducted by Mr. Lee on September 20, 2012, following the removal of the aforementioned ACMs, to assess the abatement removal in accordance with industry standards. Clearance air samples (CL-1 through CL-4) were collected inside the NPE on September 20, 2012. Clearance air sample locations are shown on Plate 1. Clearance air samples were analyzed by PCM for airborne fiber concentration by Forensic Analytical in Las Vegas, Nevada. Based on a review of the laboratory analytical report, asbestos fiber concentrations in each sample did not exceed 0.01f/cc, the applicable US EPA clearance criteria for acceptable air quality subsequent to asbestos abatement activities. Based on the visual clearance inspection and laboratory results of clearance air samples collected within the NPE of the site building, the identified ACMs appeared to have been adequately removed from the Senior Center building.

LEAD-BASED PAINT ABATEMENT

The following LBPs were removed from the site by Walker:

- Brown paint applied to exterior wood fascia board trim
- Brown paint applied to exterior window trim on the north side of the site building

LBPs were removed from the site exterior concurrently with ACM abatement. LBPs at the site were removed using manual methods. A visual clearance inspection for the removal of brown LBP was conducted by Mr. Lee, a US EPA Region 9 Tribal Lands certified Lead Inspector/Risk Assessor (No. T9-I/R-1889-1). Based on the visual clearance inspection for the removal of LBPs at the site, the identified LBPs appeared to have been adequately removed from the exterior of the Senior Center building.

LIMITATIONS

Kleinfelder performed the scope of work in accordance with generally accepted standards of care practiced by other members in our profession in Clark County, Nevada at the time the work was completed. The asbestos clearance inspection events were limited to the regulated areas established by Walker Specialty Construction, Inc. Our findings are limited to the conditions noted at the time the visual clearance inspections were completed.

Kleinfelder offers various levels of investigative and engineering services to suit the varying needs of different clients. It should be recognized that definition and evaluation of environmental conditions are a difficult and inexact science. Judgments leading to conclusions and recommendations are generally made with incomplete knowledge of site conditions present due to the limitations of data from field studies. Although risk can never be eliminated, more-detailed and extensive studies yield more information, which may help understand and manage the level of risk. Since detailed study and analysis involves greater expense, our clients participate in determining levels of service that provide adequate information for their purposes at acceptable levels of risk. Acceptance of this report will indicate that the client has reviewed the document and determined that it does not need or want a greater level of service than provided.

During the course of the performance of Kleinfelder's services, hazardous materials may have been discovered. Kleinfelder assumes no responsibility or liability whatsoever for any claim, loss of property value, damage, or injury that results from pre-existing hazardous materials being encountered or present on the project site, or from the discovery of such hazardous materials. Nothing contained in this letter should be construed or interpreted as requiring Kleinfelder to assume the status of an Owner, operator, or generator, or person who arranges for disposal, transport, storage, or treatment of hazardous materials within the meaning of any governmental statute, regulation, or order. NDEP is solely responsible for directing notification of all governmental agencies, and the public at large, of the existence, release, treatment or disposal of any hazardous materials observed at the project site, either before or during performance of Kleinfelder's services. NDEP is responsible for directing all arrangements to lawfully store, treat, recycle, dispose, or otherwise handle hazardous materials, including cuttings and samples resulting from Kleinfelder's services.

CLOSING

If you have any questions, please feel free to contact us.

Respectfully submitted,

KLEINFELDER WEST, INC.



Mark L. Lee

Nevada Asbestos Abatement Consultant No. IJPM1483

USEPA Region 9 Tribal Lands Certified

Lead Inspector/Risk Assessor No. T9-I/R-18869-1



Richard H. Stevenson

Nevada Asbestos Abatement Consultant No. IJPM1611

California Certified Lead Inspector/Assessor/Project Monitor No. 14042



Phil Tousignant, CEM

Project Manager

Attachments:

Plate 1 - Air Monitoring Sample Location Map

Appendix A - Consultant Documentation

Appendix B - Abatement Contractor Documents


Appendix C - Laboratory Analytical Reports and Chain of Custody Forms

Copy with attachments to:

Moapa Paiute Farm, Moapa River Indian Reservation, Attention Mr. William Anderson, One
Lincoln Street, PO Box 340, Moapa, Nevada 89025-0340

PLATE 1

**AIR MONITORING SAMPLE
LOCATION MAP**



LEGEND

- BG-1 : Background air sample and approximate location
- EXHST-1 : Ambient air sample and approximate location
- ▲ CL-1 : Clearance air sample and approximate location

NOT TO SCALE



PROJECT NO.	129199-01
DRAWN:	10/02/2012
DRAWN BY:	D. Ross
CHECKED BY:	M. Lee
FILE NAME:	129199_1.dwg

AIR MONITORING SAMPLE LOCATION MAP

MOAPA SENIOR CENTER
MOAPA PAIUTE RESERVATION
MOAPA, NEVADA

PLATE

1

APPENDIX A

CONSULTANT DOCUMENTATION



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG

Client: NDEP Job No.: 129199-01

Project: Moapa Senior Center

Work Area(s): Senior Center

Date: 9-17-12 Day No.: 1 Shift No.: _____

1. CONTAINMENT CHECK	<input checked="" type="checkbox"/> N/A During This Phase	Comments:
Containment Integrity OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Decon. Unit/airlocks OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Area Secured/sign Posted	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
HVAC & Utilities Off/Locked Out	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Negative Pressure System OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Negative Pressure Reading	_____ -H ₂ O	_____
2. PERSONAL CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Entrance Log OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	_____
New Personnel Qualifications. OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Personal Protective Equipment OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	_____
Respirator Type	<input type="checkbox"/> Type H <input type="checkbox"/> PAPR	_____
	<input type="checkbox"/> Type C <input checked="" type="checkbox"/> None	_____
3. WORK PRACTICE CHECK	<input checked="" type="checkbox"/> N/A During This Phase	Comments:
Abatement Techniques OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
ACBM Adequately Wet	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Waste Bagged & Labeled OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Waste Load-out OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
General Housekeeping OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Activity Description	<input checked="" type="checkbox"/> Preparation <input type="checkbox"/> Removal	_____
	<input type="checkbox"/> Clearance <input type="checkbox"/> Clean up	_____
4. AIR MONITORING	<input type="checkbox"/> N/A During This Phase	Comments:
# Of inside samples collected	_____ PCM _____ TEM	_____
# Of outside samples collected	<u>4</u> PCM _____ TEM	<u>Background samples</u>

ADDITIONAL COMMENTS AND ACTIVITIES SUMMARY OF REVERSE SIDE OF PAGE



**ASBESTOS ABATEMENT OVERSIGHT
DAILY PROJECT LOG (CONTINUED)**

Activities Summary: Site preparation, set up containment, collect background air monitoring samples outside structure. Verified certifications/accreditations of supervisor and workers. All 6 Walker personnel have contractor / supervisor certifications. Walker's Field Supervisor for the site is Carlos Zepeda

Any Problems Encountered: Structure was not completely empty. Abatement crew had to remove refrigerators, metal shelving units, hot water heater (after the tribe disconnected it), counters from kitchen, two large desks and one large table that had to be disassembled before it could be removed. These activities took time. The pre-abatement submittal package did not contain certification / accreditation and medical information for some workers, however the workers provided proof of certification and accreditation on site.

Visits By regulatory Agencies: None

Prepared By: Mark L



AIR SAMPLING DAILY PROJECT LOG

Client: NDEP
Project Name: Moapa Senior Center
Type of Work: Set-up, site preparation
Arrival: 0650

Project #: 129199-01
Date: 9-17-12
Day/Shift: 1
Specific Work Area: Senior Center
Departure: 1650

DAILY AIR SAMPLING CHECKLIST

	X or N/A
Pumps Calibrated Before & After Sampling	<u>x</u>
Data Sheets Filled Out Completely	<u>x</u>
Sample Location Diagram Completed	<u>x</u>
Previous Monitoring Results Reviewed	<u>x</u>
OSHA Posting Sheet Completed	<u>na</u>
Chain-of-Custody Completed	<u>x</u>
Work Area Left in an Orderly Manner	<u>x</u>

DAILY AIR SAMPLE SURVEY

	# of Samples
Background Samples	<u>4</u>
Inside Containment Samples	<u>0</u>
Outside Containment Samples	<u>0</u>
Personal/Excursion Samples	<u>0</u>
Clearance Samples	<u>0</u>
Environmental Samples	<u>0</u>
Field Blanks	<u>0</u>

FIELD NOTES

0650- Arrive on site. Tribe still removing furniture and food from kitchen area. Walker personnel arriving.

0700- Set-up air pumps on all 4 sides of the building's exterior for background air samples.

0750- All 4 pumps calibrated and "on". Met with Walker's site foreman Carlos Zepeda. Reviewed certifications/accreditations for all workers. Some worker certifications were not included in the pre-work submittals supplied by Walker. Contact was made with the workers with foreman Zepeda and their certification and accreditation cards were checked and confirmed current. All Walker personnel on-site are certified as contractor/supervisors. Walker personnel include; Carlos Zepeda (foreman), Carlos Zepeda Jr., Clemente Contreras, Gerardo Garcia, Omar Contreras, and Mario Valdez.

1035- Begin removing air sample cassettes from air pumps and checking flow rates with a calibrated rotometer. Walker continues to set-up containment, cover critical barriers and assist tribe with removing furniture and appliances from building. Walker contacts Kenny (on-site maintenance person) to disconnect hot water heater and remove from storage area next to kitchen. Walker assists tribe with dismantling larger furniture that could not be carried through the doorways. Abatement will not begin today, only containment set-up (Negative Pressure Enclosure [NPE]) and preparation.

1650- Depart site, photocopy laboratory chain of custody for the day's air monitoring and deliver samples to Forensic Analytical Labs in Las Vegas.

1835- Samples delivered, depart to hotel

SIGNATURE



Laboratory: Forensic Analytical, Las Vegas, NV.



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG

Client: NDEP Job No.: 129199-01

Project: Moapa Senior Center

Work Area(s): Senior Center

Date: 9-18-12 Day No.: 2 Shift No.: _____

1. CONTAINMENT CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Integrity OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Decon. Unit/airlocks OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Area Secured/sign Posted	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
HVAC & Utilities Off/Locked Out	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Negative Pressure System OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Negative Pressure Reading	<u>-0.025</u> <u>-H₂O</u>	_____
2. PERSONAL CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Entrance Log OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
New Personnel Qualifications. OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Personal Protective Equipment OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Respirator Type	<input checked="" type="checkbox"/> Type H <input type="checkbox"/> PAPR	_____
	<input type="checkbox"/> Type C <input type="checkbox"/> None	_____
3. WORK PRACTICE CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Abatement Techniques OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
ACBM Adequately Wet	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Waste Bagged & Labeled OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	will use dbl poly'd enclosed bin
Waste Load-out OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	_____
General Housekeeping OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	_____
Activity Description	<input type="checkbox"/> Preparation <input checked="" type="checkbox"/> Removal	Gross removal
	<input type="checkbox"/> Clearance <input type="checkbox"/> Clean up	_____
4. AIR MONITORING	<input type="checkbox"/> N/A During This Phase	Comments:
# Of inside samples collected	_____ PCM _____ TEM	_____
# Of outside samples collected	<u>3</u> PCM _____ TEM	_____

ADDITIONAL COMMENTS AND ACTIVITIES SUMMARY OF REVERSE SIDE OF PAGE



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG (CONTINUED)

Activities Summary: Four workers inside NPE doing gross removal of floor tiles and mastic. Methods are wet with airless sprayer. AMR 100 mastic remover being applied with buffer.

Lead paint beint scraped off of exterior wood fascia board. Regulated area set up with red danger Lead Hazard warning tape. Poly sheeting being used to capture loose paint chips. Poly with paint chips will be stored inside a labelled black, 55-gallon drum. A 20' closed top bin arrived on site. Walls, floor, and ceiling are being double lined with a layer of re-inforced poly followed by another layer of clear 6-mil poly. Ceiling and wall poly held in place with twisted wire around a rolled seam of the two types of poly. Waste will not be bagged but will be brought in by wheelbarrel. After load out is complete, ceiling and wall wires will be cut and the poly will collapse and then tied shut to allow the burrito wrapped waste to slide out of the bin at the landfill.

Any Problems Encountered: Mis-communication of expectations for Lead paint removal. Worker used scraper to remove loose and peeling paint. Small paint flakes observed during the visual clearance inspection. Walker will apply a sealant to the painted areas tomorrow.

Visits By regulatory Agencies: None

Prepared By: _____

Mark Lu



AIR SAMPLING DAILY PROJECT LOG

Client: NDEP
 Project Name: Moapa Senior Center
 Type of Work: Gross Abatement
 Arrival: 0715

Project #: 129199-01
 Date: 9-18-12
 Day/Shift: 2
 Specific Work Area: Senior Center
 Departure: 1725

DAILY AIR SAMPLING CHECKLIST

	X or N/A
Pumps Calibrated Before & After Sampling	<u>x</u>
Data Sheets Filled Out Completely	<u>x</u>
Sample Location Diagram Completed	<u>x</u>
Previous Monitoring Results Reviewed	<u>x</u>
OSHA Posting Sheet Completed	<u>na</u>
Chain-of-Custody Completed	<u>x</u>
Work Area Left in an Orderly Manner	<u>x</u>

DAILY AIR SAMPLE SURVEY

	# of Samples
Background Samples	<u> </u>
Inside Containment Samples	<u> </u>
Outside Containment Samples	<u>3</u>
Personal/Excursion Samples	<u> </u>
Clearance Samples	<u> </u>
Environmental Samples	<u> </u>
Field Blanks	<u>1</u>

FIELD NOTES

0715- Arrive on site. Walker conducting tail gate health and safety meeting prior to the start of work. Enter containment for final inspection of containment prior to the commencement of abatement activities. Critical barriers and walls are covered with 2 layers of 6-ml poly sheeting and secured with tape and spray adhesive. Containment appeared ready for abatement. Three air filtration machines (each are 2,000 cfm) are set-up and running inside the containment, however only 2 are required based on square footage calculation. All three machines are exhausting out the east window of the Water Quality Storage and Break room. The exhausts are purposely being vented through this east window because a children's playground is located on the opposite side of the building. Met with Walker foreman Zepeda, same workers on-site today as yesterday. He is directing 4 workers for gross removal of floor tiles and mastics inside the containment and 1 certified lead worker (Gerardo Garcia) to do removal of damaged lead based paint from the roof's fascia board and window trim around the northern exterior window of the Water Quality Storage/Break room.

0800- Calibrate and set-up air pumps for exterior ambient area air monitoring at the; air machine exhaust on the east side of the building (sample # EXHST-1), outside the proposed load-out area on the north side of the building (sample # Load-out-1), and outside the decontamination chamber entrance on the southwest corner of the building (sample # De-Con Chamber-1).

The site's exterior has been delineated with yellow caution tape outside a white/red/black asbestos hazard warning tape and a third additional red colored lead hazard warning tape around the north and west sides of the building. Viewing windows were made in several locations of the containment to allow adequate viewing of the containments interior and work progression from the outside.

1140- Begin air sample cassette removal and flow rate calibration check at each sample point.

1230- Enclosed roll-off bin arrives on site and is positioned in front of the northern double door entrance to the senior center building.

Walker personnel double-line the bin's walls floor and ceiling with a layer of re-enforced poly sheeting under a layer of 6 ml poly sheeting. Walker constructs a tunnel made with double layer poly sheeting adjoining the buildings northern entrance to the roll-off bin's doors. Walker personnel plan to wheel barrel the waste tile and mastic material from the site into the bin during load-out instead of bagging the waste. The bins, poly walls, ceiling and floor will be collapsed after load-out is complete which in effect, "burrito-wraps" the waste allowing it to slide out of the bin at the landfill. Walker has contacted the receiving landfill and obtained their approval of this process.

SIGNATURE Mark



AIR SAMPLING DAILY PROJECT LOG

FIELD NOTES CONTINUED:

Lead paint abatement being conducted simultaneously with asbestos abatement. One worker placed layers of poly sheeting on ground and over nearby bushes as per specification. Lead worker and 1 abatement worker were observed wearing personal air sampling pumps. Asbestos workers observed wearing proper protective equipment and using wet abatement methods.

1725- All personnel depart site. Kleinfelder departs to hotel to photocopy chain of custody for today's air samples and then to Forensic Labs to deliver samples.

1850- Samples delivered to lab, depart to hotel.

Meq

SIGNATURE Mark L



Units Flow: Liters Per Min. (LPM)



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG

Client: NDEP Job No.: 129199-01

Project: Moapa Senior Center

Work Area(s): Senior Center

Date: 9-19-12 Day No.: 3 Shift No.:

1. CONTAINMENT CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Integrity OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Decon. Unit/airlocks OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Area Secured/sign Posted	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
HVAC & Utilities Off/Locked Out	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Negative Pressure System OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Negative Pressure Reading	<u>-0.028</u> <u>-H₂O</u>	
2. PERSONAL CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Entrance Log OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
New Personnel Qualifications, OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<u>Ramon Gonzalez</u>
Personal Protective Equipment OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Respirator Type	<input checked="" type="checkbox"/> Type H <input type="checkbox"/> PAPR	
	<input type="checkbox"/> Type C <input type="checkbox"/> None	
3. WORK PRACTICE CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Abatement Techniques OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
ACBM Adequately Wet	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Waste Bagged & Labeled OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Waste Load-out OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
General Housekeeping OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Activity Description	<input type="checkbox"/> Preparation <input checked="" type="checkbox"/> Removal	
	<input type="checkbox"/> Clearance <input type="checkbox"/> Clean up	
4. AIR MONITORING	<input type="checkbox"/> N/A During This Phase	Comments:
# Of inside samples collected	<u> </u> PCM <u> </u> TEM	
# Of outside samples collected	<u>3</u> PCM <u> </u> TEM	

ADDITIONAL COMMENTS AND ACTIVITIES SUMMARY OF REVERSE SIDE OF PAGE



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG (CONTINUED)

Activities Summary: Gross removal completed, detail cleaning started. Lead abatement completed, conducted final visual inspection of brown paint on roof fascia board. Loose and peeling paint appear to have been adequately removed. Mr. Darren Daboda, Environmental Coordinator for the tribe arrived on site and signed the hazardous waste manifest for the asbestos. Air monitoring completed during the morning removal work. All flooring removed from building, however some yellow mastic remains in 2 locations. Non-ACM yellow mastic was not removed from the northeast section of the "Water Quality Storage / Breakroom" room, and from the kitchen area. The non-ACM yellow mastic was scraped in 4 locations to confirm the absence of the ACM black mastic.

Any Problems Encountered:

Visits By regulatory Agencies: None

Prepared By: _____

Mark L.



AIR SAMPLING DAILY PROJECT LOG

Client: NDEP
 Project Name: Moapa Senior Center
 Type of Work: Removal/Detail Cleaning
 Arrival: 0700

Project #: 129199-01
 Date: 9-19-12
 Day/Shift: 3
 Specific Work Area: Senior Center
 Departure: 1725

DAILY AIR SAMPLING CHECKLIST

	X or N/A
Pumps Calibrated Before & After Sampling	<u>x</u>
Data Sheets Filled Out Completely	<u>x</u>
Sample Location Diagram Completed	<u>x</u>
Previous Monitoring Results Reviewed	<u>x</u>
OSHA Posting Sheet Completed	<u>na</u>
Chain-of-Custody Completed	<u>x</u>
Work Area Left in an Orderly Manner	<u>x</u>

DAILY AIR SAMPLE SURVEY

	# of Samples
Background Samples	<u> </u>
Inside Containment Samples	<u> </u>
Outside Containment Samples	<u>3</u>
Personal/Excursion Samples	<u> </u>
Clearance Samples	<u> </u>
Environmental Samples	<u> </u>
Field Blanks	<u>1</u>

FIELD NOTES

0700- Arrive on site. Walker on site and conducting safety meeting. Met with foreman Zepeda, worker Gerardo Garcia is not on site today. Worker Ramon Gonzalez will take his place and finish the lead based paint abatement and then help inside the containment with asbestos abatement. Kleinfelder reviewed Mr. Gonzalez asbestos and lead certifications and found them to be current.

0800- Kleinfelder begins pump set-up and calibration for outside air monitoring. Samples will be collected at the same locations as on 9-18-19. All flooring materials have been removed. Workers inside containment are removing ACM black mastic using low odor mastic remover and buffers and water. Workers observed wearing PPE. Lead abatement continues on roof fascia board. Worker is wearing proper PPE.

0900- Kleinfelder conducts final inspection of lead based paint removal areas and found the brown paint to be adequately removed from the exterior window trim and roof fascia board.

1120- Kleinfelder removes air sample cassettes from pumps and checks flow rates with rotometer.

1245- Gross removal completed. Kleinfelder entered containment to inspect 2 areas with foreman Zepeda that Walker personnel indicate does not have ACM black mastic. Kleinfelder confirmed via visual inspection an areas located in the northeast portion of the water quality storage/break room and the kitchen have non-ACM yellow mastic. The yellow mastic was scratched in these areas at a couple different locations to confirm the absence of black mastic. As a result, mastic removal will not occur in these areas. Walker proceeds with detail cleaning. Kleinfelder subsequently re-enters containment for visual inspection of detail cleaning efforts. Additional cleaning required and completed.

1730- All personnel depart site. Kleinfelder returns broken rental generator to office in Las Vegas, then travels to photocopy labs chain of custody form prior to delivering air samples to Forensic Labs in Las Vegas.

1940- Samples delivered, depart to hotel.

SIGNATURE Mark L



Laboratory: Forensic Analytical, Las Vegas, NV.



ASBESTOS ABATEMENT OVERSIGHT DAILY PROJECT LOG

Client: NDEP Job No.: 129199-01

Project: Moapa Senior Center

Work Area(s): Senior Center

Date: 9-20-12 Day No.: 4 Shift No.:

1. CONTAINMENT CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Integrity OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Decon. Unit/airlocks OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Area Secured/sign Posted	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
HVAC & Utilities Off/Locked Out	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Negative Pressure System OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Negative Pressure Reading	<u>-0.024</u> <u>-H₂O</u>	
2. PERSONAL CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Containment Entrance Log OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
New Personnel Qualifications. OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	Same workers
Personal Protective Equipment OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Respirator Type	<input checked="" type="checkbox"/> Type H <input type="checkbox"/> PAPR	
	<input type="checkbox"/> Type C <input type="checkbox"/> None	
3. WORK PRACTICE CHECK	<input type="checkbox"/> N/A During This Phase	Comments:
Abatement Techniques OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
ACBM Adequately Wet	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	
Waste Bagged & Labeled OK	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	Burrito wrapped bin
Waste Load-out OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
General Housekeeping OK	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Activity Description	<input type="checkbox"/> Preparation <input type="checkbox"/> Removal	
	<input type="checkbox"/> Clearance <input checked="" type="checkbox"/> Clean up	Pre-clearance cleaning
4. AIR MONITORING	<input type="checkbox"/> N/A During This Phase	Comments:
# Of inside samples collected	<u>4</u> PCM <u></u> TEM	Clearance samples
# Of outside samples collected	<u>3</u> PCM <u></u> TEM	

ADDITIONAL COMMENTS AND ACTIVITIES SUMMARY OF REVERSE SIDE OF PAGE



**ASBESTOS ABATEMENT OVERSIGHT
DAILY PROJECT LOG (CONTINUED)**

Activities Summary: Work force reduced to 1 supervisor and 1 worker. Load out completed yesterday. Detail cleaning being finished, walls, cupboards and other surfaces being wet wiped, floors being vacuumed for pre-clearance visual inspection. Visual clearance inspection conducted. Encapsulation application completed at noon. Begin clearance air sampling at 13:30. Conducted aggressive sampling with leaf blower at 14:00 and concluded aggressive sampling at 14:30. Walker leaves site at 14:45

Any Problems Encountered:

Visits By regulatory Agencies: None

Prepared By: Mark L



AIR SAMPLING DAILY PROJECT LOG

Client: NDEP
 Project Name: Moapa Senior Center
 Type of Work: Detail Cleaning
 Arrival: 0700

Project #: 129199-01
 Date: 9-20-12
 Day/Shift: 4
 Specific Work Area: Senior Center
 Departure: 1720

DAILY AIR SAMPLING CHECKLIST

	X or N/A
Pumps Calibrated Before & After Sampling	<u>x</u>
Data Sheets Filled Out Completely	<u>x</u>
Sample Location Diagram Completed	<u>x</u>
Previous Monitoring Results Reviewed	<u>x</u>
OSHA Posting Sheet Completed	<u>x</u>
Chain-of-Custody Completed	<u>x</u>
Work Area Left in an Orderly Manner	<u>x</u>

DAILY AIR SAMPLE SURVEY

	# of Samples
Background Samples	<u> </u>
Inside Containment Samples	<u> </u>
Outside Containment Samples	<u>3</u>
Personal/Excursion Samples	<u> </u>
Clearance Samples	<u>4</u>
Environmental Samples	<u> </u>
Field Blanks/Lab Blanks	<u>2/1</u>

FIELD NOTES

0700- Arrive on site. Walker's work force has been reduced to 1 supervisor, Mr. Clemente Contreras and 1 worker, Mr. Omar Contreras. Certifications were confirmed on Monday 9-17-12. Kleinfelder inspects containment for leaks, some adjustments were made. High heat temperatures have affected the ability of the duct tape and spray adhesive to hold the poly sheeting in some areas. Load-out completed yesterday. Walker will finish detail cleaning and wet wipe horizontal and vertical surfaces in preparation for final visual inspection and encapsulation.

0800- Kleinfelder calibrates air pumps and starts outside ambient air monitoring/sampling. Pumps set-up in same 3 locations as previous days.

1105- All sample cassettes collected and flow rates checked with rotometer. Conduct final visual inspection of abated areas inside containment. All suspect ACM floor tile and mastic appear to have been adequately removed.

1130- Walker applies liquid encapsulant to abated areas.

1200- Encapsulate application completed

1325- Kleinfelder calibrates and prepares pumps for clearance air sampling inside containment. Four pumps collecting clearance air samples at the following locations; sample #CL-1 in the southwest storage room, CL-2 in the northwest veterans room, CL-3 in the water quality storage and break room, and CL-4 in the senior center room.

1400- Begin aggressive air sampling with leaf blower.

1430- Aggressive methods completed. Walker has departed site. Roll-off bin has been adequately labeled with asbestos hazard warning signage and will be picked up by Discount Dumpsters tomorrow.

1640- Begin sample cassette removal and flow rate check with rotometer.

1720- Depart site to hotel, finish chain of custody and photocopy it

1900- Depart to Forensic labs

1910- Samples delivered.

SIGNATURE

Mark L



AIR MONITORING DATA FORM

Project Manager: Phil Tousignant

Date: 9-20-12

Kleinfelder Representative: Mark Lee

Project # / Name: 129199-01 / Moapa Senior Center

Client Name: NDEP

Site Address: Lincoln St., Moapa, NV

Calibration Device:		Media	*Sample Type		*Activity				Analytical Method		
___ Primary Standard	___ Calibrated Rotometer	MFG _____ Lot # _____ Type _____	B=background Pre=pre-remediation P=personal X=excursion IWA= inside work area OWA=outside work area HEX= HEPA exhaust FC=Final Clearance FB= Field blank	1=Preparation work 2=Abatement work 3=Containment cleanup 4=Waste removal 5=Glove bag removal 6=Maintenance activity	7400 (PCM) x 7402 (TEM) Non-viable mold Viable mold Other						
Sample Number	Pump Number	*Type/ Activity	Sample Location	Start Time	Stop Time	Total Time	Start Flow	Stop Flow	Average Flow	Volume (liters)	Result
Exhst-3	East	OWA-3	East side of building / Air machine exhaust	0812	1057	165 min.	8.9 LPM	8.9 LPM	8.9 LPM	1469	<0.002
Load-out-3	North	OWA-3	North side of building / Entrance to load-out bin	0814	1059	165 min.	8.9 LPM	8.9 LPM	8.9 LPM	1469	<0.002
De-con chamber-3	S/W	OWA-3	Southwest corner of building / Outside entrance to decontamination chamber	0819	1102	163 min.	8.9 LPM	8.9 LPM	8.9 LPM	1451	<0.002
FB			Field Blank								
CL-1	S/W	FC	Southwest Storage room	1339	1639	180 min.	8.9 LPM	8.9 LPM	8.9 LPM	1602	0.005
CL-2	N/W	FC	Northwest, Veterans room	1341	1641	180 min.	8.9 LPM	8.9 LPM	8.9 LPM	1602	0.004
CL-3	N/E	FC	Water Quality Storage and Break room	1343	1643	180 min.	8.9 LPM	8.9 LPM	8.9 LPM	1602	0.004
CL-4	S/E	FC	Senior Center room	1346	1646	180 min.	8.9 LPM	8.9 LPM	8.9 LPM	1602	<0.002
FB			Field Blank								
LB			Lab Blank								

Sampler's Signature: Mark Lee

Laboratory: Forensic Analytical, Las Vegas, NV.

Units Volume: Liters

Units Flow: Liters Per Min. (LPM)

APPENDIX B

ABATEMENT CONTRACTOR DOCUMENTS

CLOSE OUT DOCUMENTS

**ASBESTOS ABATEMENT
MOAPA SENIOR CENTER
MOAPA PAIUTES
INDIAN RESERVATION**

**PRESENTED TO:
Kleinfelder
3077 Fite Circle
Sacramento, CA 95827**

C O N T E N T

Clark County Notification

OSHA Notification

Health District Transportation Permit

Waste Manifest

Personal Air Sample

Daily Logs



CLARK COUNTY • DEPARTMENT OF AIR QUALITY
4701 W. Russell Road Suite 200 • Las Vegas, NV 89118-2231
(702) 455-5942 • Fax (702) 383-9994
Lewis Wallenmeyer Director • Tina Gingras Assistant Director

September 17, 2012

Walker Specialty Construction, Inc.
6428 Windy Road
Las Vegas, NV, 89119

Re: Project Number: 120359

On August 31, 2012 you submitted a project notification in accordance with the provisions of Air Quality Regulation Section 13, which adopts by reference 40 CFR Part 61.145. DAQ has reviewed the notification and considers it to be complete.

In the notification, you reported your company will be removing VCT/Mastic of which 2820 sq feet is regulated asbestos containing material at the Moapa Senior Center, 1 Lincoln St & Paqaroonsy, Moapa, NV, 89025. The projected start date is September 17, 2012 with a completion date of September 28, 2012.

If there are any changes to the start date, contact DAQ immediately, prior to the actual start date. If any of the information on the notification form changes, send in a revised notification. All revised notifications must be mailed or hand delivered to our office. Every revised notification must have an original "wet" signature. Revised notifications that are faxed and emailed will not be accepted. Use the project number listed above for all modifications and whenever referring to this project.

If you have any questions, please contact me.

Sincerely,

Larry M Parks
Air Quality Specialist
Department of Air Quality
702-249-2268

BOARD OF COUNTY COMMISSIONERS
Susan Brager, Chair • Steve Sisolak, Vice-Chairman
Larry Brown • Tom Collins • Chris Giunchigliani
Mary Beth Scow • Lawrence Weekly
Don Burnette, County Manager



DEPARTMENT OF AIR QUALITY & ENVIRONMENTAL MANAGEMENT

500 S. Grand Central Pkwy 1st Fl • PO Box 555210 • Las Vegas, Nevada 89155-5210

Office (702) 455-5942 • Fax (702) 383-9994

NESHAP
NOTIFICATION OF ASBESTOS ABATEMENT

Operator Project # _____ Project Number: _____

1. Type of Notification: Original

2. Facility Information:

Owner's Name: Moapa Band of Paiutes

Owner's Address: PO Box 340

City: Moaha

State: NV

Zip Code: 89025

Contact Person: Phil Tousignan

Office Number: (775) 689-7800

Cellular Number: (775) 742-4947

Fax: _____

Email address: ptousignan@kleinfelder.com

3. Removal Contractor:

Company Name: Walker Specialty Construction, Inc.

Address: 6428 Windy Road

City: Las Vegas

State: NV

Zip Code: 89119

Contact Person: Brett Unbedacht

Office Number: (702) 243-2500

Cellular Number: (702) 612-9195

Fax: (702) 243-6052

Email address: melissau@wsclasvegas.net

4. Other Operator/Consultant:

Company Name: Kleinfelder

Address: 4835 Longley Lane

City: Reno

State: NV

Zip Code: 89502

Contact Person: Phil Tousignan

Office Number: (775) 689-7800

Cellular Number: (775) 742-4947

Fax: _____

Email address: _____

5. Type of Operation: Renovation

PNR Year: _____

6. Description of ACM type and nature:

Friable VCT/Mastic (2820SF)

7. Facility Description:

Building Name: Moapa Senior Center

Building Address: 1 Lincoln Street & Paqaroonsey

City: Moapa

State: NV

Zip Code: 89025

Specific Work Location:

Building Size: _____ Number of Floors: 2 Structure age in years: 60

Present use: Miscellaneous

Prior use: Miscellaneous

8. Procedure Used To Detect Presence Of ACM: PLM

9. Approximate Amounts of Asbestos:

	Amount of RACM to be removed	Amount of non-friable ACM to be Removed		Amount of non-friable ACM to Remain	
		Category I	Category II	Category I	Category II
Pipe (linear ft.)	_____	_____	_____	_____	_____
Surface (sq. ft.)	<u>2820</u>	_____	_____	_____	_____
Volume (cu. ft.)	_____	_____	_____	_____	_____

Note: This notice must be revised if the amount of RACM changes by 20%.

For two (2) or more structures; detail types and amounts of ACM on a separate sheet of paper.

10. Scheduled Dates of Asbestos Abatement/Removal

Start Date: 9/17/12

End Date: 9/28/12

11. Expected Hours of Abatement Operation:

Start Time: 7:30

AM

End Time: 4:00

PM

12. Description of work practices and engineering controls to prevent emissions. Check all that apply:

Full Containment



Critical Barriers



3 Stag Decon



Glove Bag



Maintain Adequately Wet



Amended Water



Negative Air Pressure



Number of Negative Air Machines



Hand removal of non-friable ACM



Mechanical removal of ACM



Machines: Buffer

Other Work Practices:

13. Waste Transporter:

Company Name: Discount Dumpsters

Address: 420 N. Nellis Blvd. Suite A3-167

City: Las Vegas

State: NV

Zip Code: 89110

Contact Person: Jeff Stone

Office Number: (702) 440-4242

Cellular Number: (702) 672-3147

Fax: (702) 459-3742

Email address: jeff@discountdumpsters.com

14. Waste Disposal Site:

Company Name: Western Elite Landfill

Address: US Hwy 93, Mile Marker 8

City: Lincoln County

State: NV

Zip Code:

Contact Person: Jeff Stone

Office Number: (702) 440-4242

Cellular Number: (702) 672-3147

Fax: (702) 459-3742

Email address: jeff@discountdumpsters.com

15. If Demolition ordered by a Government Agency, identify below and attach a copy of the order:

Agency Name:

Address:

City:

State: select

Zip Code:

Contact Person:

Office Number:

Cellular Number:

Fax:

Email address:

16. Emergency Renovations: Submit a letter by the authorizing agency for the work:

Date and Time of the Emergency: Date:

Time:

Description of the sudden UNEXPECTED Event:

Explanation of how the event caused an unsafe condition:

17. Description of procedures to be followed in the event that unexpected asbestos is found or previously non-friable asbestos material becomes crumbled, pulverized, or reduced to powder.

Stop work & notify appropriate agencies

18. An individual trained in the provisions of the regulation (40 CFR Part 61 Subpart M) will be on site during this project and will have evidence that the required training has been accomplished.

Yes ☒

No ☐

CERTIFICATION

19. I certify that the information contained in this notification (sections 1 through 18) are current and correct.

Signature:

cm. Unbedacht

Date: 08/31/12

Printed Name: Melissa Unbedacht

BRIAN SANDOVAL
Governor

STATE OF NEVADA

DONALD E JAYNE
Administrator

TERRY JOHNSON
Director



STEVE COFFIELD
Chief Administrative
Officer

(702) 486-9020

Fax: (702) 990-0360

DEPARTMENT OF BUSINESS AND INDUSTRY
DIVISION OF SAFETY AND HEALTH RELATIONS
OCCUPATIONAL SAFETY AND HEALTH ADMINISTRATION
1301 N Green Valley Pkwy, Suite 200
Henderson, Nevada 89074

ACCEPTANCE OF ASBESTOS ABATEMENT PROJECT

**PLEASE USE THE PROJECT NUMBER ASSIGNED BELOW ON ANY REVISIONS
OR CORRESPONDENCE CONCERNING THIS PROJECT**

Date Notification Form Received by Section: Aug 31 2012

Revision Date: Sep 12 2012 Revision No: _____

By Whom: _____ PROJECT NO: 2012-514

Owner: Moapa Band of Paiutes

Contractor: Walker Specialty Construction Inc.

Location of Project: Indian Reservation Senior Center

1 Lincoln Street & Paqaroonsy Moapa, NV 89025

Start Date: Sep 17 2012 Finish Date: Sep 28 2012

Amount of ACM: 2900 Sqft 0 lin.ft

Is this an emergency project? ☐

Is this a telephone-amended notification? ☐

Accepted By: *Wicki Americk* Date: Sep 12 2012

We are working to make your job safer!

PLEASE MARK APPROPRIATE BOX

☒ New Project

☐ Revise - Project # _____

**Revision Changes: _____

☐ Courtesy Notificaton

Nevada Department of Business and Industry

Division of Industrial Relations

Occupational Safety and Health Enforcement Section

Southern District Office

1301 N. Green Valley Parkway

Suite 200

Henderson, NV 89014

Phone: (702) 486-9020

Fax: (702) 990-0360

Northern District Office

4600 Kietzke Lane

Building F, Suite 153

Reno, NV 89502

Phone: (775) 688-1380

Fax: (775) 688-1378

ASBESTOS ABATEMENT PROJECT NOTIFICATION FORM

An asbestos abatement contractor intending to engage in an asbestos abatement project in Nevada is required to submit a Notification Form and fees, which must be received by mail at the Division 10 days before beginning any on-site work at the asbestos abatement project. FAXES WILL NOT BE ACCEPTED FOR ORIGINAL NOTIFICATIONS. (If revising original notification, please send only page 1 of the Notification Form).

PART A

GENERAL INFORMATION

1. Name of Contractor: Walker Specialty Construction, Inc.
Mailing Address: 6428 Windy Road
City: Las Vegas State: NV Zip: 89119
Contact Name: Brett Unbedacht Phone #: (702) 243-2500
2. Name of Building Owner: Moapa Band of Paiutes
Owner's Address: PO Box 340
City: Moapa State: NV Zip: 89025
3. Description of the Building/Structure: Indian Reservation Senior Center
Building/Structure Address: 1 Lincoln Street & Paqaroonsy
City: Moapa State: NV Zip: 89025
Building Age (Years): 60 Usage of Building: Senior Center
Building Size - Total Floor Space (Square Feet): _____ Number of Floors: 2

PART B

DESCRIPTION OF PROPOSED ASBESTOS PROJECT

1. Project Type: Renovation
2. Project Schedule: Start Date: 09/17/12 Finish Date: 09/28/12
3. Amount of ACM Affected: 2,900 SQ. FT. LN. FT.
4. Description of ACM Type and Nature: Friable VCT/Mastic (2820SF)
5. Containment Measures and Work Practices (Be Specific): Full containment; critical barriers; manual wet methods; decon station; negative pressure; Hepa vac; 6 mil poly; PPE, buffer etc.

PROJECT NOTIFICATION FEES: (NOTE: No project notification form is complete until the project notification fee is received by the Division. The maximum project notification fee required to be paid in any calendar year by a building owner is \$2,000.00.) Send check or money order made payable to the Division of Industrial Relations.

\$100.00	For each project greater than 10 sq. ft., and less than 160 sq. ft. or 260 ln. ft.
\$400.00	For each project greater than 160 sq. ft. or 260 ln. ft. and less than 1600 sq. ft. or 2600 ln. ft.
\$1,000.00	For each project greater than 1600 sq. ft. or 2600 ln. ft.

PART C

FINAL CLEARANCE

1. **Project Monitor:** (Name of the Consultant who will provide final clearance for the project).

***Please provide the Name and Nevada License # of each consultant on the project.*

Name of Consultant

OSHES License Number

Richard H. Stevenson

IJPM-1611

Name of Firm: Kleinfelder

Phone #: 775-689-7800

2. Will the Project Monitor also provide employee exposure monitoring for the project?

Yes _____ No X

3. Will the Project Monitor perform on-site asbestos analysis?

Yes _____ No X

4. **Project Designer:** (Name of the Consultant who will perform Project Design activities).

***Please provide the Name and Nevada License # of each Designer on the project.*

Name of Designer

OSHES License Number

N/A

N/A

N/A

N/A

Name of Firm: N/A

Phone #: N/A

PART D

WASTE DISPOSAL

1. Name and address of hauler/transporter:

Name: Discount Dumpsters

License #: _____

Address: 440 N. Nellis Blvd. #A3-167

City: Las Vegas

State: NV

Zip: 89110

2. Name and location of approved asbestos waste disposal site(s):

Operator: Western Elite Landfill

Location Address: US Hwy 93, Mile Marker 8

City: Lincoln County

State: NV

Zip: _____



SOUTHERN NEVADA HEALTH DISTRICT

Permit to Transport Asbestos

AUTHORITY: Nevada Administrative Code 444.965-444.976

Permit Number:

ATP12-090609

Expires 2/7/2013

1. Waste Asbestos Contractor:

Walker Specialty Construction, Inc.
6428 Windy Rd.
Las Vegas, NV 89119
NV Contractor License No. (Type): 0047312, A-23
Contact Name: Melissa Unbedacht
Telephone No. 702-243-2500

2. Waste Asbestos Generation Site:

Moapa Senior Center
1 Lincoln Street & Paqarconsy
Moapa, NV 89025
Contact Name: Phil Tousignant
Telephone No. 775-689-7800

3. Transporter:

Discount Dumpster, LLC
420 N. Nellis Blvd., #A3-167
Las Vegas, NV 89110
NVDOT No.: -
License No.:
Contact Name: Jeff Stone
Telephone No.: 702-440-4242

4. Waste Disposal/Temporary Storage Site:

Western Elite Processing Facility
Operated by: Western Elite
Mile marker 8 US Hwy. 93
Lincoln, NV 89001

Contact Name: Jeff Stone
Telephone No.: 702-440-4242

5. Projected Start and Completion Dates:

Start Date: September 17, 2012

Completion Date: January 30, 2013

6. Description(s) of Waste Asbestos for Removal and Disposal:

Friable VCT/Mastic (2820)

7. Limitations and Conditions:

- This Permit is valid only for above described waste asbestos generated at the site during the dates specified above, as amended and/or extended by the Southern Nevada Health District.
- The generator, and all subcontractors, must operate in accordance with the compliance procedure submitted pursuant to NAC 444.972 as approved and/or amended by the Southern Nevada Health District.
- As required, a Notification of Demolition and Renovation for Asbestos Removal must be submitted to the Clark County Department of Air Quality and Environmental Management.
- The dates stipulated in Section 5 and the description(s) in Section 6 may be amended by, and at the sole discretion of, the Southern Nevada Health District. Application for such must be made before the ending of the Completion Date above. In no case shall more than two extensions of the start/completion dates be granted.
- This Permit is granted based on the information provided in the application submitted in accordance with NAC 444.965 through 976, and any supplements approved by the Solid Waste Management Authority, and may be modified by the District if the statutes or regulations upon which the approval is based change, or if a modification is otherwise necessary in the interest of public health and safety, and the environment. Any discrepancies between information contained in the application and the actual operation of the transporter may be grounds for immediate revocation of this Permit and/or appropriate enforcement action. The waste asbestos generator must inform the Southern Nevada Health District of any circumstance(s) which may affect their, or any of their subcontractors', ability to comply with the requirements of this Permit, applicable regulations, or other legal requirements.

Signature:

Name and Title:

Eddie Ridenour, REHS
Environmental Health Supervisor

Date:

9-7-12



ASBESTOS WASTE TRANSPORTATION PERMIT APPLICATION FORM

For SNHD Use Only

PERMIT NUMBER: _____

Date: _____

Reviewed by: _____

Exp. Date: _____

☐ Issued

☐ Denied

Abatement Start Date: 9/17/12

Transportation Completion Date: 01/30/13

Asbestos Waste Removal Contractor Information

1. Contractor Name	Walker Specialty Construction, Inc.	
Mailing Address	<i>Street Address</i> 6428 Windy Road	<i>City, State, Zip</i> Las Vegas, NV 89119
	<i>Physical Address</i> 6428 Windy Road	<i>City, State, Zip</i> Las Vegas, NV 89119
Telephone Number(s)	<i>Office</i> 702-243-2500	<i>Cellular</i> 702-612-9195
	<i>Fax Number</i> 702-243-6050	<i>E-Mail Address</i> brettu@wsclasvegas.net
	<i>Contact Name and Phone Number</i> Brett Unbedacht 702-243-2500	<i>Nevada State Contractor's Board License Number and Type</i> 0047312 A23

Asbestos Waste Generation Site Information

2. Building/Site Name	Moapa Senior Center	
Site Address	<i>Street Address</i> 1 Lincoln Street & Paqaroonsy	<i>City, State, Zip</i> Moapa, NV 89025
	<i>Parcel Number(s)</i>	<i>Site Cross-Streets</i>
	<i>Site Contact Name and Phone Number</i> Phil Tousignan 775-689-7800	<i>Number of Buildings on Site 1</i>

Asbestos Waste Transporter Information

3. Company Name	Discount Dumpsters	
Mailing Address	<i>Street Address</i> 420 N. Nellis Blvd. #A3-167	<i>City, State, Zip</i> Las Vegas, NV 89110
	<i>Physical Address</i> 420 N. Nellis Blvd. #A3-167	<i>City, State, Zip</i> Las Vegas, NV 89110
Telephone Number(s)	<i>Office</i> 702-440-4242	<i>Cellular</i> 702-672-3147
	<i>Fax Number</i> 702-459-3742	<i>E-Mail Address</i> jeff@discountdumpsters.com
	<i>Contact Name and Phone Number</i> Jeff Stone	<i>NVDOT Number</i>

Asbestos Waste Disposal Information			
4. Class I Landfill	Site Name: Western Elite Landfill		
Site Address	Street Address US Hwy 93, Mile Marker 8	City, State, Zip Lincoln County, NV	
	Contact Name: Jeff Stone	Phone Number (702) 440-4242	
Description of Asbestos Waste			
5. Description	Friable VCT/Mastic		
Amount of regulated asbestos containing material to be removed:	Pipes (linear feet):	Surface Area (square feet): 2820	Volume (cubic feet):
6. Procedure: Attach a copy of the procedure which will be used to comply with NAC 444.665 – 444.976, inclusive as required in NAC 444.972. Full containment, Negative Pressure, Critical barriers, Decon Station, 6 mil poly, manual wet methods, hand methods, HEPA vac, Buffer.			
Signatures			
I certify that I am the applicant or an authorized representative. I also certify that the information contained in this <u>2</u> page application (including all attached documents) is true and correct to the best of my knowledge and belief.			
Company Name: Walker Specialty Construction, Inc.			
Name: Melissa Unbedacht		Title: Office Manager	
Address: 6428 Windy Road		Phone: 702-243-2500	
Signature: 		Date: 8/31/12	

Applications may be sent to:
 Southern Nevada Health District
 Solid Waste and Compliance Section
 P.O. Box 3902, Las Vegas, NV 89127
 (702) 759-0603

ASBESTOS WASTE SHIPMENT RECORD - Instructions on back of form

 Manifest Doc # A5768

 Transport Permit # ATP12-090609

Date Responsible Agency Notified: _____

Date Landfill Notified: _____

Waste Certificate No.: _____

GENERATOR (Retain copy of form)	1. Work Site <u>1 Lincoln St & Paqaroonsey</u> Name: <u>Moapa Band of Paiutes</u> Mailing Address: <u>PO Box 340</u> City/State/Zip: <u>Moapa, NV 89025</u>		Owner's Name <u>PhilTousignant</u>	Owner's Telephone # <u>775-689-7800</u>	
	2. Operator's name and address: Name: <u>Walker Specialty Construction, Inc.</u> Mailing Address: <u>6428 Windy Road</u> City/State/Zip: <u>Las Vegas, NV 89119</u> License #: <u>0047312</u>		Remover's Telephone # <u>702-243-2500</u>		
	3. Waste Disposal Site (WDS), meaning the facility that will receive the waste: Name: <u>Western Elite Landfill</u> Mailing Address: <u>420 N. Nellis Blvd. A3-234</u> City/State/Zip: <u>Las Vegas, NV 89110</u> Physical Location: <u>US HWY 93, Mile Marker 8, Lincoln County, NV</u>		WDS Telephone # <u>702-369-4242</u>		
	4. Name and address of responsible agency: <u>Southern Nevada Health District, PO Box 3902, Las Vegas, NV 89127</u>				
GENERATOR (Retain copy of form)	5. Description of materials: Friable or Nonfriable asbestos material: <u>NON-FRIABLE ACM</u> Hazard Class: <u>9</u> Identification #: <u>NA2212</u> Packing Group: <u>III</u> Reportable Quantity: <u>FLOOR TILE AND FLOOR MASTIC</u>		6. Containers (drums, bags, etc) No. <u>1</u> Type <u>6 MILL BURRITO WRAP</u>	7. Total quantity (cu ft, lbs, tons) <u>8 yds</u> <u>14 yds</u>	
	8. Special handling instructions and additional information (provided by generator): * Handled in accordance with all EPA, NESHAP, and OSHA Regulations * Asbestos waste are adequately wetted and containerized to prevent fiber release * Asbestos containers are labeled in accordance with 40 CFR Part 61.149		Emergency Telephone #		
	9. Generator's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and government regulations.				
TRANSPORTER (Retain copy of form)	Printed/typed name & title <u>ENV</u> <u>Darren Daboda Director</u>		Signature <u>[Signature]</u>		Month <u>9</u> Day <u>20</u> Year <u>2012</u>
	10. Transporter (Acknowledgment of receipt of materials) <u>Discount Dumpsters</u> <u>420 N. Nellis Blvd. #A3-167</u> <u>Las Vegas, NV 89110</u> <u>702-440-4242</u>		Printed/typed name & title <u>Jose Gomez Driver</u> Signature <u>[Signature]</u>		Month <u>9</u> Day <u>22</u> Year <u>12</u> Emergency Telephone # <u>702-672-3147</u>
	11. Discrepancy indication space:		Rejected: Yes <input type="checkbox"/> No <input type="checkbox"/> Destination:		
DISPOSAL SITE (Retain copy of form)	12. Waste disposal site owner or operator: Certification of receipt of asbestos materials covered by the manifest except as noted in item 11.				
	Printed/typed name & title <u>1 Jeff Stone</u>		Signature <u>[Signature]</u>		Month <u>9</u> Day <u>22</u> Year <u>12</u>



431 Crown Point Cir Ste 120, Grass Valley, CA 95945

530-274-1470 or 1-800-MACS LAB

Airborne Fiber Analysis NIOSH 7400 A Report

Walker Specialty Construction
6428 Windy Road

Las Vegas

NV 89119

Analyst:

Tatyana Vikitina
TND (signature)

Person to contact: Melissa Unbedacht

Contact phone: 702-243-2500

emailed

Sample type: PCM Cassette

Submitted on: September 25, 2012

Analyzed on: September 26, 2012 at: 09:37

Corresponding invoice number: 228560

Laboratory manager:

[Signature]
(signature)

Job Number: A-5768

Job Description: Senior Center Building, Moapa Valley

Sample Numbers	Client Sample Description	LPM Avg	Time (Min)	95% UCL	LOQ f/cc	Fibers per cc
Lab: C228560-1 Client: 01	Main bldg. Senior Center. Asbestos floor tile removal	2.5	30	0.096	0.065	0.056
Sampled on: 9/18/12 from 07:30 to 08:00 Rcvd OK: Yes Accepted: Yes Fields: 100 Fibers: 8.5						
Lab: C228560-2 Client: 02	Main bldg. Senior Center. Asbestos floor tile removal	2.5	170	0.041	0.012	0.028
Sampled on: 9/18/12 from 08:00 to 10:50 Rcvd OK: Yes Accepted: Yes Fields: 100 Fibers: 24.5						
Lab: C228560-3 Client: 03	Main bldg. Senior Center. Asbestos floor mastic removal	2.4	930	0.008	0.002	0.006
Sampled on: 9/18/12 from 12:10 to 03:40 Rcvd OK: Yes Accepted: Yes Fields: 100 Fibers: 26.5						
Lab: C228560-4 Client: 04	Blank	0.0	0	f/mm2		< 7.0
Sampled on: 9/18/12 Rcvd OK: Yes Accepted: Yes Fields: 100 Fibers: 0						
Lab: C228560-5 Client: 05	Blank	0.0	0	f/mm2		< 7.0
Sampled on: 9/18/12 Rcvd OK: Yes Accepted: Yes Fields: 100 Fibers: 0						

This report may not be reproduced except in full and with the permission of MACS Lab, Inc. This report relates only to the items tested. Samples will be destroyed after one month. MACS Lab, Inc. is a PAT participating laboratory and is proficient. Laboratory number 101786. UCL (Upper Confidence Limit) is calculated using coefficient of variation from Busch, Leidel, Hornung, & Smith (1977). Samples analyzed by NIOSH 582 trained personnel. LOQ is reported for client convenience. TWA is based only on a single sample and may not represent the worker's daily exposure. Method 7400 requires the report of results in f/ml. It is customary in the Asbestos Industry to report the results in f/cc. One cc (cubic centimeter) is essentially equal to 1 ml (milliliter). Per Method 7400 the LOD is 5.5 fibers/100 fields. This report shows the actual number of fibers counted, however, the calculation of the results uses the LOD (5.5 fibers in 100 fields). Therefore, if you recalculate the results keep this in mind.

Walker Specialty Construction
6428 Windy Road
Las Vegas, NV 89119
(702)243-2500
(702)243-6052 fax

AIR SAMPLE DATA SHEET

24 HR C228560

Page 1 of 1

Job # A-5768

of Samples 3

Nevada License #'s 0047311 / 0047312 / 0056976

Client: KLEINFELDER
Location: SENIOR CENTER BUILDING
MOAPA VALLEY
Sampled By: CARLOS ZEPEDA
Company: W. J. C.
Received By: WJW 9/25/12 9:18
Analyzed By: _____
Microscope Field Area: _____
Filter Size: ☒ 25mm ☐ 37mm Pre/Post Calibration Device: ☒ Rotometer ☐ Buck Calibrator ☐ Bubble Buret
Abatement Firm: WALKER SPECIALTY CONST
Results To: (702) 243-6052
Blank Cassettes: 2
Date: 09-18-12 Blank Count: _____
(Average): _____
Date: _____ Abatement Class: III
Date: _____
Air Sampling Method: NIOSH 7400

Sample ID / #: 01 Location: MAIN BUILDING SENIOR CENTER
Sample Type: Excursion Work Performed: Asbestos floor tile Removal
PPE: 1/2 FACE RESP. Worker: OMAR CONTRERAS SSN: _____ License #: _____
Decon: W/ SHOWER Pre-Calibration Rate: 2.5 L/min Fibers/Fields: _____
Environment: full cont. Start Time: 07:30 Start Rate: 2.5 L/min Fibers/CC: _____
Pump #: 02 Post-Calibration Rate: 2.5 L/min Liters: _____
Model / Brand: _____ End Time: 08:00 End Rate: 2.5 L/min Minutes: 30 Average: _____

Sample ID / #: 02 Location: MAIN BUILDING SENIOR CENTER
Sample Type: PERSONAL Work Performed: Asbestos floor tile Removal
PPE: 1/2 FACE RESP. Worker: OMAR CONTRERAS SSN: _____ License #: _____
Decon: W/ SHOWER Pre-Calibration Rate: 2.5 L/min Fibers/Fields: _____
Environment: full cont. Start Time: 08:00 Start Rate: 2.5 L/min Fibers/CC: _____
Pump #: 02 Post-Calibration Rate: 2.5 L/min Liters: _____
Model / Brand: _____ End Time: 10:50 End Rate: 2.5 L/min Minutes: 170 Average: _____

Sample ID / #: 03 Location: MAIN BUILDING SENIOR CENTER
Sample Type: PERSONAL Work Performed: Asbestos floor tile Removal
PPE: 1/2 FACE RESP. Worker: OMAR CONTRERAS SSN: _____ License #: _____
Decon: W/ SHOWER Pre-Calibration Rate: 2.5 L/min Fibers/Fields: _____
Environment: full cont. Start Time: 12:10 Start Rate: 2.4 L/min Fibers/CC: _____
Pump #: 02 Post-Calibration Rate: 2.4 L/min Liters: _____
Model / Brand: _____ End Time: 03:40 End Rate: 2.4 L/min Minutes: 20 Average: _____

Sample Types

SAMPLE # 04 BLANK

Control Choices

A-Area
B-Breathing Zone
BL-Field Blank
C-Ceiling
CL-Clearance
H-HEPA Exhaust

I-Inside Reg Area
O-Outside Reg Area
P-Pre Abatement
TWA
X-Aggressive

SAMPLE # 05 BLANK

CA-Confined Space Air
F-Full Face Mask APR
G-Glove
H-Half Mask APR
PAPR

PA-Pressure Demand Air
PC-Protective Clothing
Decontamination:
D-Decom w/ Shower
DS-Decom w/ Shower

Environment:
F-Full Containment
GS-Glovebag
H-HEPA Vacuum
LH-Modified Full Containment
N-Negative Air



431 Crown Point Cir Ste 120, Grass Valley, CA 95945

530-274-1470 or 1-800-MACS LAB

Walker Specialty Construction
6428 Windy Road

Las Vegas

NV 89119

Analyst:

TND

(signature)

Tatyana Vikielina

Laboratory manager:

(signature)

[Signature]

Job Description: Moapa Valley Senior Center

Airborne Fiber Analysis NIOSH 7400 A Report

Person to contact: Melissa Unbedacht

Contact phone: 702-243-2500

emailed

Sample type: PCM Cassette

Submitted on: September 25, 2012

Analyzed on: September 26, 2012 at: 09:38

Corresponding invoice number: 228559

Job Number: A-5768

Sample Numbers	Client Sample Description	LPM Avg	Time (Min)	95% UCL	LOQ f/cc	Fibers per cc
Lab: C228559-1 Client: 06	Senior center bldg.. Asbestos floor mastic removal	2.5	30	< 0.067	0.065	< 0.036
Sampled on: 9/19/12 from 07:32 to 08:02		Rcvd OK: Yes	Accepted: Yes	Fields: 100	Fibers: 4.5	
Lab: C228559-2 Client: 07	Senior center bldg.. Asbestos floor mastic removal	2.5	238	0.015	0.008	0.009
Sampled on: 9/19/12 from 08:02 to 12:00		Rcvd OK: Yes	Accepted: Yes	Fields: 100	Fibers: 11.5	
Lab: C228559-3 Client: 08	Senior center bldg.. Asbestos floor mastic final clearance	2.5	915	0.002	0.002	0.001
Sampled on: 9/19/12 from 12:30 to 03:45		Rcvd OK: Yes	Accepted: Yes	Fields: 100	Fibers: 5.5	
Lab: C228559-4 Client: 09	Blank	0.0	0	f/mm2		< 7.0
Sampled on: 9/19/12		Rcvd OK: Yes	Accepted: Yes	Fields: 100	Fibers: 0	
Lab: C228559-5 Client: 10	Blank	0.0	0	f/mm2		< 7.0
Sampled on: 9/19/12		Rcvd OK: Yes	Accepted: Yes	Fields: 100	Fibers: 0	

This report may not be reproduced except in full and with the permission of MACS Lab, Inc. This report relates only to the items tested. Samples will be destroyed after one month. MACS Lab, Inc. is a PAT participating laboratory and is proficient. Laboratory number 101786. UCL (Upper Confidence Limit) is calculated using coefficient of variation from Busch, Leidel, Hornung, & Smith (1977). Samples analyzed by NIOSH 582 trained personnel. LOQ is reported for client convenience. TWA is based only on a single sample and may not represent the worker's daily exposure. Method 7400 requires the report of results in f/ml. It is customary in the Asbestos Industry to report the results in f/cc. One cc (cubic centimeter) is essentially equal to 1 ml (milliliter). Per Method 7400 the LOD is 5.5 fibers/100 fields. This report shows the actual number of fibers counted, however, the calculation of the results uses the LOD (5.5 fibers in 100 fields). Therefore, if you recalculate the results keep this in mind.

24HR C228559

Walker Specialty Construction
6428 Windy Road
Las Vegas, NV 89119
(702)243-2500
(702)243-6052 fax

AIR SAMPLE DATA SHEET

Page 1 of 1

Job # A-5768

Navada License #'s 0047311 / 0047312 / 0056976

of Samples 3

Client: KLEINFELDER Abatement Firm: WALKER Specialty Const
Location: MOAPA VALLEY SENIOR CENTER Results To: (702) 243-6052
Sampled By: CARLOS ZEPEDA Blank Cassettes: 2
Company: W. S. C. Date: 09-19-12 Blank Count: _____
Received By: WHS 9/25/12 9518 (Average): _____
Analyzed By: _____ Date: _____ Abatement Class III
Microscope Field Area: _____ Date: _____
Filter Size: 25mm 37mm Pre/Post Calibration Device: Rotometer Buck Calibrator Bubble Buret
Air Sampling Method: NIOSH 7400

Sample ID / #:	<u>06</u>	Location:	<u>SENIOR CENTER BUILDING</u>
Sample Type:	<u>Excursion</u>	Work Performed:	<u>ASBESTOS FLOOR MASTIC REMOVAL</u>
PPE:	<u>1/2 FACE RESP.</u>	Worker:	<u>MARIO VALDEZ</u> SSN: _____ License #: _____
Decon:	<u>W/ SHOWER</u>	Pre-Calibration Rate:	<u>2.5 L/min</u>
Environment:	<u>FULL CONTAINMENT</u>	Start Time:	<u>07:32</u> Start Rate: <u>2.5 L/min</u>
Pump #:	<u>03</u>	Post-Calibration Rate:	<u>2.5 L/min</u>
Model / Brand:		End Time:	<u>08:02</u> End Rate: <u>2.5 L/min</u> Minutes: _____ Average: _____

Sample ID / #:	<u>07</u>	Location:	<u>SENIOR CENTER BUILDING</u>
Sample Type:	<u>PERSONAL</u>	Work Performed:	<u>ASBESTOS FLOOR MASTIC REMOVAL</u>
PPE:	<u>1/2 FACE RESP</u>	Worker:	<u>MARIO VALDEZ</u> SSN: _____ License #: _____
Decon:	<u>W/ SHOWER</u>	Pre-Calibration Rate:	<u>2.5</u>
Environment:	<u>FULL CONT.</u>	Start Time:	<u>08:02</u> Start Rate: <u>2.5</u>
Pump #:	<u>03</u>	Post-Calibration Rate:	<u>2.5</u>
Model / Brand:		End Time:	<u>12:00</u> End Rate: <u>2.5</u> Minutes: _____ Average: _____

Sample ID / #:	<u>08</u>	Location:	<u>SENIOR CENTER BUILDING</u>
Sample Type:	<u>PERSONAL</u>	Work Performed:	<u>ASBESTOS FLOOR MASTIC FINAL CLEAN</u>
PPE:	<u>1/2 FACE RESP.</u>	Worker:	<u>MARIO VALDEZ</u> SSN: _____ License #: _____
Decon:	<u>W/ SHOWER</u>	Pre-Calibration Rate:	<u>2.5 L/min</u>
Environment:	<u>FULL CONT</u>	Start Time:	<u>12:30</u> Start Rate: <u>2.5 L/min</u>
Pump #:	<u>03</u>	Post-Calibration Rate:	<u>2.5 L/min</u>
Model / Brand:		End Time:	<u>03:45</u> End Rate: <u>2.5 L/min</u> Minutes: _____ Average: _____

A-Area
B-Breathing Zone
BL-Field Blank
C-Ceiling
CL-Clearance
H-HEPA Exhaust

I-Inside Reg Area
O-Outside Reg Area
P-Pre Abatement
TWA
X-Aggressive

SAMPLE # 09 BLANK

SAMPLE # 10 BLANK

CA-Continuous Flow Air
F-Full Face Mask APR
G-Glove
H-Hall Mask APR
PAPR

PA-Pressure Demand Air
PC-Protective Clothing
Decontamination:
D-Decon w/o Shower
DS-Decon w/ Shower

Environment:
F-Full Containment
GB-Glovetag
H-HEPA Vacuum
LIF-Modified Full Containment
N-Negative Air

Control Choices



431 Crown Point Cir Ste 120, Grass Valley, CA 95945

530-274-1470 or 1-800-MACS LAB

Analysis Report

Airborne Lead

NIOSH 7082

Walker Specialty Construction
6428 Windy Road

Las Vegas

NV 89119

Doug Deardorff

Analyst:

DD

Jim Richards

Doug Deardorff
(signature)

Person to contact: Melissa Unbedacht

Contact phone: 702-243-2500

emailed

Submitted on: September 25, 2012

Analyzed on: September 26, 2012 at: 09:39

Reported on: September 26, 2012 at: 10:49

Corresponding invoice number: 228557

Bias: 3.3%

Precision: 2.2%


-Laboratory manager:

James L. Richards
(signature)

Job Number: A-5768

Job Description: Moapa Valley Senior Center

Lab Sample Number	Client Sample Number and Description	Sampled on	Calib #	Rcvd OK	Ac-cptd	LPM Avg	Time (Min)	Reporting Limit	µg on filter	Lead µg/m ³
Q228557-1	01 Outside senior center. Lead base paint, loose & peeling From 07:35 to 03:30	9/18/12	19852	Yes	Yes	2.0	<<<	2µg/m ³	< 5.00	< 2.09
Q228557-2	02 Blank	9/18/12	19852	Yes	Yes	0.0	0	5µg	< 5.00	



This report may not be reproduced except in full and with the permission of MACS Lab, Inc. This report relates only to the item(s) tested. Samples are completely consumed in the analysis. Results are expressed in micrograms per cubic meter of air. Client supplies air volume from their chain of custody. Samples are digested in Nitric Acid and Hydrogen Peroxide. Analysis is performed on an Atomic Absorption Spectrometer. Results are not blank corrected. TWA is based only on a single sample and may not represent the worker's daily exposure.

MACS Lab, Inc.431 Crown Point Cir Ste 120
Grass Valley, CA 95945-9531**Quality Control Report****Calibration # AA-19852**

Element Lead	Matrix: Air	Method Detection Limit 0.25 µg/ml
Date of Analysis 09/26/2012	Analyst DD	Std. Lot # S120312009
		Expiry 03/13/2013

	Measured Value	Target Value	Acceptance Criterion
Standard value 0.0 µg/ml	0.00150 units	N/A	
Standard value 0.8 µg/ml	0.01520 units	N/A	
Standard value 2.0 µg/ml	0.03350 units	N/A	
Standard value 5.0 µg/ml	0.07920 units	N/A	
Standard value 10.0 µg/ml	0.15130 units	N/A	
Slope	66.9902 µg/ml/unit	N/A	
Intercept	-0.200833 µg/ml	N/A	
Correlation coefficient	0.999793	1	≥ 0.99800 Acceptable
0.25 µg/ml Reference	0.027 µg/ml	0.25	≥ 0.06 Not Acceptable
Glassware rinse water	< 0.250 µg/ml	0	
1st Matrix Blank	< 0.250 µg/ml	0	≤ 0.25 Acceptable
Method Blank Beginning	< 0.250 µg	0	≤ 12.5 Acceptable
CCV Beginning	5.111 µg/ml	5.0000	± 10.0% Acceptable
ICV Beginning	4.971 µg/ml	5.0000	± 10.0% Acceptable
LCS Before sample 1	10.075 µg/ml	10.0000	± 10.0% Acceptable
CCV Before sample 11	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 11	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 11	N/A µg	0	≤ 12.5
CCV Before sample 21	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 21	N/A µg/ml	0	≤ 0.25
2nd Matrix Blank	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 21	N/A µg	0	≤ 12.5
CCV Before sample 31	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 31	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 31	N/A µg	0	≤ 12.5
CCV After	5.118 µg/ml	5.0000	± 10.0% Acceptable
CCB After	< 0.250 µg/ml	0	≤ 0.25 Acceptable
Method Blank After	< 0.250 µg	0	≤ 12.5 Acceptable
LCS After	10.075 µg/ml	10.0000	± 10.0% Acceptable
RLVS	0.235 µg/ml	0.2500	± 20.0% Acceptable
(LCS) Matrix Spike for 1-20	1.816 µg/ml	1.667	± 25.0% Acceptable
(LCS) Matrix Spike Duplicate for 1-20	1.943 µg/ml	1.667	± 25.0% Acceptable
(LCS) Matrix Spike for 21-40	N/A µg/ml		± 25.0%
(LCS) Matrix Spike Duplicate for 21-40	N/A µg/ml		± 25.0%

Note:MDL= Minimum Detection Limit of the
method (absolute)

ICV= Initial Calibration Verification

CCV= Continuing Calibration Verification

CCB= Continuing Calibration Blank

N/A = Not Applicable

LCS= Laboratory Control Sample - NIST
SRM-1579RLVS=Reporting Limit Verification
Sample

Air samples are spiked MCE filters using a liquid or solid of known analyte concentration. Dust (or Wipe) samples are spiked with a solid powdered paint (such as SRM-1579) of known analyte concentration added to a towlette. The spiked samples are taken through the entire preparation process. There is a duplicate spike sample prepared exactly as the original spike. The Method Blank contains all the reagents and the matrix. The blank is carried through all steps of the analysis starting with the digestion step. This blank is used to detect contamination from the laboratory. Accuracy is the degree of agreement between an observed value and an accepted reference value such as the LCS NIST SRM-1579 sample. Precision is the degree to which a set of observations or measurements of the same property conform to themselves.

MACS Lab, Inc.431 Crown Point Cir Ste 120
Grass Valley, CA 95945-9531

530-274-1470 or 1-800-MACS LAB

AA Analysis Data Report**NOTICE:**

Instrument reading is in absorbance units

For solids (paint and soil):

Weight is in grams

Paint area (if present) is in sq cm

For air:

LPM= Liters per minute supplied by client

Minutes = duration of sample

m³ (on report) means cubic meter


For wipe:

Area = Wipe area supplied by client in sq ft

ft² (on report) means square foot**Client:**

Walker Specialty Construction

Submission ID Number:

228557Lead laboratory manager
or designee:
(signature)

Samples received on: September 25, 2012

_ Samples analyzed on: September 26, 2012 at: 09:39

I verify that I have checked the records and the data entered
here is accurate and matches the written records.

Sample #	Weight, LPM, or wipe area	Solution vol ml	Instr. reading	Paint area or minutes
1	2.0000	10	0.0002	1195
2	0.0000	10	-0.0007	0

This report shows the data associated with the individual samples. This includes the MACS Lab, Inc. sample number, the sample weight digested, LPM, area wiped, dilution (solution volume), instrument reading in absorbance, paint area, time in minutes. By using the data on this page, and the slope and intercept found on the calibration curve page of this report one can calculate the concentration of analyte in the original sample. Be sure to use the calibration curve data for the sample tested (see sample results page for Callb. Number). In the case of paint and soil matrices multiply the slope times the absorbance and add the intercept. Multiply this number by the dilution and then divide by the weight. The result will be expressed in PPM. In the case of dust samples multiply the slope times the absorbance and add the intercept. Multiply this number times the dilution and adjust for the area wiped if it is not 1 sq ft. For air samples multiply the slope times the absorbance and add the intercept. Multiply this number by the dilution. This will be the number of μg of lead on the filter. Divide this number by the liters of air used and compute the concentration in cubic meters. A cubic meter contains 1000 liters. Note: in all cases if the concentration calculated by multiplying the slope times the absorbance and adding the intercept is below the MDL (method detection limit) value for that matrix substitute the MDL for the value calculated. This will be the Reporting Limit in PPM. (note: the MDL is shown only to 2 significant figures on this report which will result in slight differences between our and your calculations for this number).

The slope and intercept can be calculated using the absorbance and concentration (see the Quality Control Report) of the standards used in the analysis. This can be done by using linear regression analysis.

μg means micrograms or millionth of a gram.

24 HR Q228557

Walker Specialty Construction
6428 Windy Road

Las Vegas, NV 89119

(702)243-2500

(702)243-6052 fax

Nevada License #'s 0047311 / 0047312 / 0056976

AIR SAMPLE DATA SHEET

Page 1 of 1

Job # A-5768

of Samples 1

LEAD

Client: <u>KLEINFELDER</u>	Abatement Firm: <u>WALKER Specialty Cont.</u>
Location: <u>SENIOR Center Building</u> <u>"MOAPA VALLEY"</u>	Results To: <u>(702) 243-6052</u>
Sampled By: <u>CARLOS ZEPEDA</u>	Blank Cassettes: <u>1</u>
Company: <u>W.S.C.</u>	Date: <u>09-18-12</u> Blank Count: _____
Received By: <u>WGO 9/25/12</u>	(Average): _____
Analyzed By: _____	Date: _____ Abatement Class <u>LEAD BASE PAINT</u>
Microscope Field Area: _____	Date: _____
Filter Size: <u>25mm</u> <input checked="" type="checkbox"/> <u>37mm</u> Pre/Post Calibration Device: <input checked="" type="checkbox"/> Rotometer <input type="checkbox"/> Buck Calibrator <input type="checkbox"/> Bubble Buret	Air Sampling Method: <u>NIOSH 7400</u>

Sample ID / #: <u>01</u>	Location: <u>SENIOR Center Building OUTSIDE</u>
Sample Type: <u>PERSONAL</u>	Work Performed: <u>LEAD BASE PAINT LOOSE & PEELING REMOVAL</u>
PPE: <u>1/2 FACE RESP.</u>	Worker: <u>GERARDO GARCIA</u> SSN: _____ License #: _____
Decon: <u>W/SHOWER</u>	Pre-Calibration Rate: <u>2.0 L/min</u>
Environment: <u>Decon portable</u>	Start Time: <u>07:35</u> Start Rate: <u>2.0 L/min</u>
Pump #: <u>01</u>	Post-Calibration Rate: <u>2.0 L/min</u>
Model / Brand: _____	End Time: <u>03:30</u> End Rate: <u>2.0 L/min</u> Minutes: _____ Average: _____

Sample ID / #: <u>02</u>	Location: <u>BLANK</u>
Sample Type: _____	Work Performed: _____
PPE: _____	Worker: _____ SSN: _____ License #: _____
Decon: _____	Pre-Calibration Rate: _____
Environment: _____	Start Time: _____ Start Rate: _____
Pump #: _____	Post-Calibration Rate: _____
Model / Brand: _____	End Time: _____ End Rate: _____ Minutes: _____ Average: _____

Sample ID / #: _____	Location: _____
Sample Type: _____	Work Performed: _____
PPE: _____	Worker: _____ SSN: _____ License #: _____
Decon: _____	Pre-Calibration Rate: _____
Environment: _____	Start Time: _____ Start Rate: _____
Pump #: _____	Post-Calibration Rate: _____
Model / Brand: _____	End Time: _____ End Rate: _____ Minutes: _____ Average: _____

Sample Types

A-Area Inside Reg Area
 B-Breathing Zone O-Outside Reg Area
 BL-Field Blank P-Pre Abatement
 C-Ceiling TWA
 CL-Clearance X-Aggressive
 H-HEPA Exhaust

Control Choices

PPE: CA-Continuous Flow Air PA-Pressure Demand Air Environment: F-Full Containment
 F-Full Face Mask APR PC-Protective Clothing GB-Glovebag
 G-Glove H-HEPA Vacuum
 H-Half Mask APR D-Decon w/o Shower HF-Alc'd Full Containment
 PAPP DS-Decon w/ Shower H-Negative Air



431 Crown Point Cir Ste 120, Grass Valley, CA 95945

530-274-1470 or 1-800-MACS LAB

Analysis Report

Airborne Lead

NIOSH 7082

Walker Specialty Construction
6428 Windy Road

Las Vegas

NV 89119

Doug Deardorff

Analyst:

DD

Jim Richards

Doug Deardorff
(signature)

Person to contact: Melissa Unbedacht

Contact phone: 702-243-2500

emailed

Submitted on: September 25, 2012

Analyzed on: September 26, 2012 at: 09:39

Reported on: September 26, 2012 at: 10:51

Corresponding invoice number: 228556

Bias: 3.3%

Precision: 2.2%


-Laboratory manager:

James L. Richards
(signature)

Job Number: A-5768

Job Description: Moapa Valley Senior Center

Lab Sample Number	Client Sample Number and Description	Sampled on	Calib #	Rcvd OK	Ac-cptd	LPM Avg	Time (Min)	Reporting Limit	µg on filter	Lead µg/m ³
Q228556-1	03 Outside senior center. Lead base paint, loose & peeling From 07:30 to 09:30	9/19/12	19852	Yes	Yes	2.5	120	17µg/m ³	< 5.00	< 16.67
Q228556-2	04 Blank	9/19/12	19852	Yes	Yes	0.0	0	5µg	< 5.00	



This report may not be reproduced except in full and with the permission of MACS Lab, Inc. This report relates only to the item(s) tested. Samples are completely consumed in the analysis. Results are expressed in micrograms per cubic meter of air. Client supplies air volume from their chain of custody. Samples are digested in Nitric Acid and Hydrogen Peroxide. Analysis is performed on an Atomic Absorption Spectrometer. Results are not blank corrected. TWA is based only on a single sample and may not represent the worker's daily exposure.

Calibration # AA-19852

Element Lead	Matrix: Air	Method Detection Limit	0.25 µg/ml
Date of Analysis 09/26/2012	Analyst DD	Std. Lot # S120312009	Expiry 03/13/2013
	Measured Value	Target Value	Acceptance Criterion
Standard value 0.0 µg/ml	0.00150units	N/A	
Standard value 0.8 µg/ml	0.01520units	N/A	
Standard value 2.0 µg/ml	0.03350units	N/A	
Standard value 5.0 µg/ml	0.07920units	N/A	
Standard value 10.0 µg/ml	0.15130units	N/A	
Slope	66.9902 µg/ml/unit	N/A	
Intercept	-0.200833 µg/ml	N/A	
Correlation coefficient	0.999793	1	≥ 0.99800 Acceptable
0.25 µg/ml Reference	0.027 µg/ml	0.25	≥0.06 Not Acceptable
Glassware rinse water	< 0.250 µg/ml	0	
1st Matrix Blank	< 0.250 µg/ml	0	≤ 0.25 Acceptable
Method Blank Beginning	< 0.250 µg	0	≤ 12.5 Acceptable
CCV Beginning	5.111 µg/ml	5.0000	± 10.0% Acceptable
ICV Beginning	4.971 µg/ml	5.0000	± 10.0% Acceptable
LCS Before sample 1	10.075 µg/ml	10.0000	± 10.0% Acceptable
CCV Before sample 11	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 11	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 11	N/A µg	0	≤ 12.5
CCV Before sample 21	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 21	N/A µg/ml	0	≤ 0.25
2nd Matrix Blank	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 21	N/A µg	0	≤ 12.5
CCV Before sample 31	N/A µg/ml	5.0000	± 10.0%
CCB Before sample 31	N/A µg/ml	0	≤ 0.25
Method Blank Before sample 31	N/A µg	0	≤ 12.5
CCV After	5.118 µg/ml	5.0000	± 10.0% Acceptable
CCB After	< 0.250 µg/ml	0	≤ 0.25 Acceptable
Method Blank After	< 0.250 µg	0	≤ 12.5 Acceptable
LCS After	10.075 µg/ml	10.0000	± 10.0% Acceptable
RLVS	0.235 µg/ml	0.2500	± 20.0% Acceptable
(LCS) Matrix Spike for 1-20	1.816 µg/ml	1.667	± 25.0% Acceptable
(LCS) Matrix Spike Duplicate for 1-20	1.943 µg/ml	1.667	± 25.0% Acceptable
(LCS) Matrix Spike for 21-40	N/A µg/ml		± 25.0%
(LCS) Matrix Spike Duplicate for 21-40	N/A µg/ml		± 25.0%

Note:

MDL= Minimum Detection Limit of the method (absolute)

ICV= Initial Calibration Verification

CCV= Continuing Calibration Verification

CCB= Continuing Calibration Blank

N/A = Not Applicable

LCS= Laboratory Control Sample - NIST SRM-1579

RLVS=Reporting Limit Verification Sample

Air samples are spiked MCE filters using a liquid or solid of known analyte concentration. Dust (or Wipe) samples are spiked with a solid powdered paint (such as SRM-1579) of known analyte concentration added to a towlette. The spiked samples are taken through the entire preparation process. There is a duplicate spike sample prepared exactly as the original spike. The Method Blank contains all the reagents and the matrix. The blank is carried through all steps of the analysis starting with the digestion step. This blank is used to detect contamination from the laboratory. Accuracy is the degree of agreement between an observed value and an accepted reference value such as the LCS NIST SRM-1579 sample. Precision is the degree to which a set of observations or measurements of the same property conform to themselves.

MACS Lab, Inc.431 Crown Point Cir Ste 120
Grass Valley, CA 95945-9531

530-274-1470 or 1-800-MACS LAB

AA Analysis Data Report**NOTICE:**

Instrument reading is in absorbance units

For solids (paint and soil):

Weight is in grams

Paint area (if present) is in sq cm

For air:

LPM= Liters per minute supplied by client

Minutes = duration of sample

m³ (on report) means cubic meter

For wipe:


Area = Wipe area supplied by client in sq ft

ft² (on report) means square foot

Client:

Walker Specialty Construction

Submission ID Number:

228556Lead laboratory manager
or designee:
(signature)

Samples received on: September 25, 2012

_ Samples analyzed on: September 26, 2012 at 09:39

I verify that I have checked the records and the data entered
here is accurate and matches the written records.

Sample #	Weight, LPM, or wipe area	Solution vol ml	Instr. reading	Paint area or minutes
1	2.5000	10	0.0034	120
2	0.0000	10	-0.0006	0

This report shows the data associated with the individual samples. This includes the MACS Lab, Inc. sample number, the sample weight digested, LPM, area wiped, dilution (solution volume), instrument reading in absorbance, paint area, time in minutes. By using the data on this page, and the slope and intercept found on the calibration curve page of this report one can calculate the concentration of analyte in the original sample. Be sure to use the calibration curve data for the sample tested (see sample results page for Calib. Number). In the case of paint and soil matrices multiply the slope times the absorbance and add the intercept. Multiply this number by the dilution and then divide by the weight. The result will be expressed in PPM. In the case of dust samples multiply the slope times the absorbance and add the intercept. Multiply this number times the dilution and adjust for the area wiped if it is not 1 sq ft. For air samples multiply the slope times the absorbance and add the intercept. Multiply this number by the dilution. This will be the number of μg of lead on the filter. Divide this number by the liters of air used and compute the concentration in cubic meters. A cubic meter contains 1000 liters. Note: in all cases if the concentration calculated by multiplying the slope times the absorbance and adding the intercept is below the MDL (method detection limit) value for that matrix substitute the MDL for the value calculated. This will be the Reporting Limit in PPM. (note: the MDL is shown only to 2 significant figures on this report which will result in slight differences between our and your calculations for this number).

The slope and intercept can be calculated using the absorbance and concentration (see the Quality Control Report) of the standards used in the analysis. This can be done by using linear regression analysis.

μg means micrograms or millionth of a gram.

Walker Specialty Construction
6428 Windy Road
Las Vegas, NV 89119
(702)243-2500
(702)243-6052 fax
Nevada License #'s 0047311 / 0047312 / 0056976

24HR Q228556

AIR SAMPLE DATA SHEET

LEAD

Page 1 of 1

Job # A-5768

of Samples 1

Client: KLEINFELDER Abatement Firm: WALKER Specialty Const.
Location: MOAPA VALLEY SENIOR CENTER Results To: (702) 243-6057
Blank Cassettes: 1
Sampled By: CARLOS ZEPEDA Date: 09-19-12 Blank Count:
Company: W-S-C- (Average):
Received By: WLS 9/25/12 9:18 Date: Abatement Class
Analyzed By: Date: LEAD BASE PAINT
Microscope Field Area: Air Sampling Method: NIOSH 7400 REMOVAL
Filter Size: 25mm 37mm Pre/Post Calibration Device: Rotometer Buck Calibrator Bubble Buret

Sample ID / #: 03 Location: OUTSIDE SENIOR CENTER BUILDING
Sample Type: PERSONAL Work Performed: LEAD BASE PAINT LOOSE & PEELING REMOVAL
PPE: 1/2 face RSP Worker: ANTONIO CISNEROS SSN: License #:
Decon: W/ SHOWER Pre-Calibration Rate: 2.5 L/min Fibers/Fields:
Environment: full cont. Start Time: 07:30 Start Rate: 2.5 Fibers/CC:
Pump #: 01 Post-Calibration Rate: 2.5 L/min Liters:
Model / Brand: End Time: 09:30 End Rate: 2.5 L/min Minutes: Average:

Sample ID / #: 04 Location: BLANK
Sample Type: Work Performed:
PPE: Worker: SSN: License #:
Decon: Pre-Calibration Rate: Fibers/Fields:
Environment: Start Time: Start Rate: Fibers/CC:
Pump #: Post-Calibration Rate: Liters:
Model / Brand: End Time: End Rate: Minutes: Average:

Sample ID / #: Location:
Sample Type: Work Performed:
PPE: Worker: SSN: License #:
Decon: Pre-Calibration Rate: Fibers/Fields:
Environment: Start Time: Start Rate: Fibers/CC:
Pump #: Post-Calibration Rate: Liters:
Model / Brand: End Time: End Rate: Minutes: Average:

Sample Types

A-Area
B-Breathing Zone
BL-Field Blank
C-Ceiling
CL-Clearance
H-HEPA Exhaust
I-Inside Reg Area
O-Outside Reg Area
P-Pre Abatement
TWA
X-Aggressive

Control Choices

PPE: CA-Continuous Flow Air
F-Full Face Mask APR
G-Glove
H-Half Mask APR
PAPR
PA-Pressure Demand Air
PC-Protective Clothing
Decontamination:
D-Decun w/o Shower
DS-Decun w/ Shower
Environment:
F-Full Containment
GB-Glovebag
H-HEPA Vacuum
LIF-Modified Full Containment
N-Negative Air



**WALKER SPECIALTY
CONSTRUCTION INC.**

6428 Windy Road
Las Vegas, NV 89119
(702) 243-2500
(702) 243-6052

PROJECT DAILY LOG

JOB #: A 5768 DATE: 09-17-12 WEATHER CONDITIONS: Hot 92°
PROJECT NAME: MOAPA SENIOR Center LOCATION: Senior Center Building

	YES	NO
Have each of your employees signed the WSC new employee packet?	<u>/</u>	<u> </u>
Do you have current copies of worker cards, physicals, fit tests, MSDS?	<u>/</u>	<u> </u>
Have each of your employees been properly instructed on abatement procedures, personal hygiene and has it been documented?	<u>/</u>	<u> </u>
Are standard fiber control procedures being complied with?	<u>/</u>	<u> </u>
Are approved abatement techniques being used?	<u>/</u>	<u> </u>
Is the abatement area isolated and have warning signs been posted?	<u>/</u>	<u> </u>
Have poly barriers been checked at the beginning and end of the shift?	<u>/</u>	<u> </u>
Is the proper personal protective equipment being used? (Safety glasses, back supports, work boots, etc.)	<u>/</u>	<u> </u>
Are personnel exposure levels being monitored?	<u>/</u>	<u> </u>
Have you called off or returned any rental equipment not being used?	<u>/</u>	<u> </u>
Was a dumpster dropped off or picked up today? (Please note below)	<u>/</u>	<u> </u>
AIR MONITORING: <u>YES</u>	WASTE MANIFEST: <u>YES</u>	BAGS TAGGED: <u>YES</u>

LIST ALL EMPLOYEES AND HOURS WORKED TODAY	ST HOURS	OT HOURS	EMPLOYEE INITIALS
1 <u>CARLOS ZEPEDA JR</u>	<u>10</u>	<u> </u>	<u>CZ</u>
2 <u>CLEMENTE CONTRERAS</u>	<u>9</u>	<u> </u>	<u>C.C</u>
3 <u>Gerardo Garcia</u>	<u>10</u>	<u> </u>	<u>M.V</u>
4 <u>MARIO VARELA</u>	<u>10</u>	<u> </u>	<u>MV</u>
5 <u>Ormar Contreras</u>	<u>9</u>	<u> </u>	<u>OC</u>
6 <u>CARLOS ZEPEDA</u>	<u>10</u>	<u> </u>	<u>C-Z</u>
7 <u> </u>	<u> </u>	<u> </u>	<u> </u>
8 <u> </u>	<u> </u>	<u> </u>	<u> </u>
9 <u> </u>	<u> </u>	<u> </u>	<u> </u>
10 <u> </u>	<u> </u>	<u> </u>	<u> </u>
11 <u> </u>	<u> </u>	<u> </u>	<u> </u>
12 <u> </u>	<u> </u>	<u> </u>	<u> </u>


Description of work completed, discussions with or direction from client. NOTE ANYTHING OUT OF THE ORDINARY THAT HAPPENED TODAY.

05:30 A.M. ARRIVED ON WAREHOUSE TO PICK UP GEAR TRUCK WITH EQUIPMENT
AND MATERIALS, DRIVE GEAR TRUCK TO JOBSITE MOAPA VALLEY.
07:00 ARRIVED ON JOBSITE A SAFETY MEETING WAS CONDUCTED AS USUAL
WE START TO SET UP FOR ASBESTOS ABATEMENT OF FLOOR TILE AND MORTAR, CARPET
DOUBLE CRITICAL ON ALL WINDOWS, VENTS, SPLASH GUARD, ANY GAP ON WALL
DOORS, REFRIGS, ELECTRIC STOVE, CABINETS, LIGHTS, FLOORS, SET UP A (3) STAGE
DECONTAMINATION UNIT, WE HAVE THE INSPECTION BY MARK EVERYTHING PASS
100% WORKERS READY FOR ABATEMENT READY TO START THE REMOVAL

CONSULTANT NAME AND FIRM IF APPLICABLE: MARK WITH KLEINFELDER

Was any employee injured today? NO Did you complete an accident report? N/A

SUPERVISOR: CARLOS ZEPEDA



**WALKRIGHT
SPECIALTY
CONSTRUCTION,
INC.**

3035 E. Patrick Lane, Suite 15, Las Vegas, NV 89120
Phone: 702-243-2500 Fax: 702-243-6052

PROJECT DAILY LOG

JOB NO. A-5768 DATE: 09-18-12 SHIFT: day WEATHER CONDITIONS: Hot 97
PROJECT NAME: MOAPA Senior Center LOCATION: Scrub Center Building

Have each of your employees signed the WSC new employee packet?

Do you have current copies of worker cards, physical, fit test?

Have each of your employees been properly instructed on abatement procedures, personal hygiene; has this training been documented?

Are standard fiber control procedures being complied with?

Are approved abatement techniques being used?

Is the abatement area isolated and warning signs posted?

Have poly barriers been checked at the beginning and end of shift?

Is the proper personal protective equipment being used? (including back supports, safety glasses, and work boots)

Are personnel exposure levels being monitored?

AIR MONITORING: yes WASTE MANIFEST: yes BAGS TAGGED: yes

LIST ALL EMPLOYEES AND HOURS WORKED TODAY

	NAME	S.T. HRS	OT	EMPLOYEE INITIALS
1.	Germardo Garcia	10		G.C.
2.	CARLOS ZEPEDA JR	10		CZ
3.	Omar Contreras	10		OC
4.	MARIO VALDEZ	10		M.V.
5.	CLEMENTE CONTRERAS	10		C.C.
6.	ANTONIO CISNEROS	8		A.C.
7.	CARLOS ZEPEDA	10		C.Z.
8.				
9.				
10.				
11.				
12.				
13.				
14.				
15.				

Description of work completed, discussions with or direction from client. NOTE ANYTHING OUT OF THE ORDINARY THAT HAPPENED TODAY.

07:00 Arrived on jobsite. A safety meeting was conducted.
WE CONTINUE WITH THIS PROJECT AND CONTINUE WITH FLOOR TILE
FLOOR CARPET AND FLOOR MASTIC REMOVAL UNDER CONTAINMENT.
12:30 WE RECEIVED A DUMPSTER FOR THE FLOOR TILE & MASTIC DEBRIS.
WE BUILD A BIG DOUBLE BAG FOR DUMPSTER FOR THE WASTE.
WE SCRAPED THE OVERHANGS LOOSE & PEELING OF RED BASE PAINT
Approx. 2200 sq. feet of Carpet removed today very sticky on the floor
We did scrape all the heavy part with the Buffer Approx 2800 sq. ft
We start with the floor tile Approx. Approx 2000 sq. ft. removed.
We start with the floor mastic Approx. 800 sq. ft. removed today
05:30 WE SECURE ALL JOBSITE ALL EQUIPMENT FOR THE REST OF DAY.

Was any employee injured today? Y IN Did you complete an accident report? Y N/A

Supervisor

CARLOS ZEPEDA

Walker Specialty Construction
3035 E. Patrick Lane, # 16
Las Vegas, NV 89120
(702)243-2500
(702)243-6052 fax

Job #:

Job Name:

- A-5768
HOAPA SENIOR CENTER

[illegible]

LEAD
BASE
PAINT



WALKER
SPECIALTY
CONSTRUCTION,
INC.

3035 E. Patrick Lane, Suite 16, Las Vegas, NV 89120
Phone: 702-243-2500 Fax: 702-243-6052

PROJECT DAILY LOG

JOB NO. A5768 DATE: 09-19-12 SHIFT: 2nd WEATHER CONDITIONS: Hot 2C
PROJECT NAME: Mompa Valley Senior Center LOCATION: Senior Center Building

Have each of your employees signed the WSC new employee packet? YES NO
Do you have current copies of worker cards, physical, fit test? YES NO
Have each of your employees been properly instructed on abatement procedures, personal hygiene; has this training been documented? YES NO
Are standard fiber control procedures being complied with? YES NO
Are approved abatement techniques being used? YES NO
Is the abatement area isolated and warning signs posted? YES NO
Have poly barriers been checked at the beginning and end of shift? YES NO
Is the proper personal protective equipment being used? (including back supports, safety glasses, and work boots) YES NO
Are personnel exposure levels being monitored? YES NO

AIR MONITORING: yes WASTE MANIFEST: yes BAGS TAGGED: yes

LIST ALL EMPLOYEES AND HOURS WORKED TODAY

	NAME	S.T. HRS	OT	EMPLOYEE INITIALS
1	ANTONIO CISNEROS	10		A.C.
2	Omar Contreras	10		O.C.
3	CLEMENTE CONTRERAS	10		C.C.
4	CHAS ZEPEDA JR	10		CZ
5	Ramon Gonzalez	10		R.G.
6	MARIO VALDEZ	10		M.V.
7	CARLOS ZEPEDA	10		C.Z.
8				
9				
10				
11				
12				
13				
14				
15				

Description of work completed, discussions with or direction from client. NOTE ANYTHING OUT OF THE ORDINARY THAT HAPPENED TODAY.

07:00 ARRIVED ON JOBSITE A SAFETY MEETING WAS CONDUCTED
CONTINUE WITH FIBERGLASS INSIDE THIS BUILDING
12:10 WE HAD AN INSPECTION BY THE CONSULTANT AND PASSED
WE CONTINUE FOR FINAL DETAIL CLEAN ALL CORNERS
AND EDGES VERY VERY CLEANED.
APPROX. 2600 SQ. FT. OF FIBERGLASS REMOVED
WE LEFT EVERY SINGLE SPOT VERY VERY CLEANED
05:30 WE FINISHED ALL 100% COMPLETED AND VERY CLEANED

Was any employee injured today? Y (N) Did you complete an accident report? Y (N)

Supervisor CARLOS ZEPEDA

Walker Specialty Construction
3035 E. Patrick Lane, # 16
Las Vegas, NV 89120
(702)243-2500
(702)243-6052 fax

Job #: A-5768

Job Name: MURPHY VINEY SENIOR Center

[illegible]



WALKER
SPECIALTY
CONSTRUCTION
INC.

3035 E. Patrick Lane, Suite 15, Las Vegas, NV 89120
Phone: 702-243-2500 Fax: 702-243-6052

THURSDAY

PROJECT DAILY LOG

JOB NO.: A-5768 DATE: 9-20-12 SHIFT: DAY WEATHER CONDITIONS: AROUND 100°
PROJECT NAME: MOAPA SENIOR CENTER LOCATION: MOAPA

	YES	NO
Have each of your employees signed the WSC new employee packet?	<u>/</u>	<u>/</u>
Do you have current copies of worker cards, physical, fit test?	<u>/</u>	<u>/</u>
Have each of your employees been properly instructed on abatement procedures, personal hygiene; has this training been documented?	<u>/</u>	<u>/</u>
Are standard fiber control procedures being complied with?	<u>/</u>	<u>/</u>
Are approved abatement techniques being used?	<u>/</u>	<u>/</u>
Is the abatement area isolated and warning signs posted?	<u>/</u>	<u>/</u>
Have poly barriers been checked at the beginning and end of shift?	<u>/</u>	<u>/</u>
Is the proper personal protective equipment being used? (including back supports, safety glasses, and work boots)	<u>/</u>	<u>/</u>
Are personnel exposure levels being monitored?	<u>/</u>	<u>/</u>
AIR MONITORING: <u>YES</u> WASTE MANIFEST: <u>YES</u> BAGS TAGGED: <u>N/A</u>		

LIST ALL EMPLOYEES AND HOURS WORKED TODAY

	NAME	S.T. HRS	OT	EMPLOYEE INITIALS
1	<u>Ornel Contreras</u>	<u>8</u>		<u>O.C.</u>
2	<u>CLEMENTE CONTRERAS</u>	<u>8</u>		<u>C.C.</u>
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				

Description of work completed, discussions with or direction from client. NOTE ANYTHING OUT OF THE ORDINARY THAT HAPPENED TODAY.

* DRIVE TO JOBSITE SET UP MANOMETER, CHECK CONTAINMENT, SUIT UP AND START ON FINAL CLEAN UP, WE CLEANED WALLS, LIGHTS/FIXTURES, CABINETS, ETC. WE VACUUM FLOOR, FLOOR EDGES & CORNERS LET READY FOR INSPECTION
* AFTER INSPECTION PASS WE INCAPSULATE AREA PULL OUT ALL OF OUR TOOLS, WE SEAL DUMPSTER & LET READY FOR CLEARANCES.
* AFTER LOAD OUR TOOLS IN OUR TRUCK DRIVE BACK TO SHOP. (* TRUCK BROKE ON THE WAY, NEVER DIDN'T MAKE IT TO OUR SHOP.

Was any employee injured today? Y IN NO Do you complete an accident report? Y IN NO

Supervisor

Clement C.

Walker Specialty Construction
3035 E. Patrick Lane, # 16
Las Vegas, NV 89120
(702)243-2500
(702)243-6052 fax

Job #: A-5768
Job Name: MDAPA SENIOR CENTER

[illegible]



WALKER SPECIALTY
CONSTRUCTION INC.

6426 S. HUNTER AVE
Las Vegas, NV 89119
(702) 243-2500
(702) 243-6052

MONDAY

PROJECT DAILY LOG

JOB #: A-5768

DATE: 9-24-12

WEATHER CONDITIONS: AROUND 90°

PROJECT NAME: MOAPA SENIOR CENTER

LOCATION: MOAPA

Have each of your employees signed the WSC new employee packet?

YES NO

Do you have current copies of worker cards, physicals, fit tests, MSDS?

Have each of your employees been properly instructed on abatement procedures, personal hygiene and has it been documented?

Are standard fiber control procedures being complied with?

Are approved abatement techniques being used?

Is the abatement area isolated and have warning signs been posted?

Have poly barriers been checked at the beginning and end of the shift?

Is the proper personal protective equipment being used? (Safety glasses, back supports, work boots, etc.)

Are personnel exposure levels being monitored?

Have you called off or returned any rental equipment not being used?

Was a dumpster dropped off or picked up today? (Please note below)

AIR MONITORING: N/A

WASTE MANIFEST: N/A

BAGS TAGGED: N/A

LIST ALL EMPLOYEES AND HOURS WORKED TODAY

ST HOURS

OT HOURS

EMPLOYEE INITIALS

1	<u>OMAR CONTRERAS</u>	<u>4</u>		<u>O.C.</u>
2	<u>CLEMENTE CONTRERAS</u>	<u>4</u>		<u>C.C.</u>
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				

Description of work completed, discussions with or direction from client. NOTE ANYTHING OUT OF THE ORDINARY THAT HAPPENED TODAY.

* PICK UP CHEVY TRUCK DRIVE TO MOAPA SENIOR CENTER AT MOAPA

* WE TEAR DOWN CONTAMINANT SEAL NEG AIR UNITS, PUT BACK ALL DOORS THAT WERE REMOVE BY US ON SET UP DAY, LOAD EQUIPMENT, DRIVE BACK TO OUR SHOP EMPTY TRUCK THEN GO W/ CARLOS Z TO TROPICANA JOB.

* FILL GAS (FUEL) IN OUR WAY.


CONSULTANT NAME AND FIRM IF APPLICABLE: N/A

Was any employee injured today? NO

Did you complete an accident report? NO

SUPERVISOR: Clement C.

Exhibit 2010



Weekly Safety Meetings

Safety Training for the Construction Industry

Standard
Subscription

COMPANY NAME: WALKER Specialty Const.

Volume 35 Issue 38 September 17, 2012

El destello del arco

(Arc Flash)

Todos hemos visto el show que crea una tormenta de relámpagos. Cuando usted observa el destello de los relámpagos, usted está viendo algo tanto hermoso como peligroso; y algo que es mejor observar desde una gran distancia. ¿Pero sabía usted que la liberación de energía que usted ve durante una tormenta de relámpagos es un destello del arco natural?

Una explosión de destello del arco es esencialmente un cortocircuito de muy alta potencia que forma un arco a través del aire. Generalmente la electricidad que usamos se mueve a través de los cables aislados. Pero a veces se verá un arco, especialmente en situaciones en donde la gente está trabajando con circuitos cargados. Los accidentes por destello del arco generalmente empiezan cuando una herramienta o una parte, accidentalmente forma un puente entre dos conductores. Luego la electricidad vaporiza dicha herramienta y continúa formando un arco a través del aire.

En una explosión por destello del arco una cantidad enorme de energía se libera en un corto período de tiempo en un espacio mucho muy pequeño. El resultado: temperaturas increíblemente altas, luz cegadora, ruido ensordecedor, y una onda expansiva que puede derribar paredes. Las temperaturas alrededor de un destello del arco pueden alcanzar hasta 35,000 grados Fahrenheit. Para poner eso en perspectiva, la temperatura en la superficie del sol es de sólo 9,000 grados Fahrenheit. Usted no necesita hacer contacto físico con un conductor energizado para lesionarse o morir con un destello del arco.

Análisis de los peligros del destello del arco

Si existe el riesgo de un destello del arco en el lugar de trabajo, un ingeniero eléctrico con experiencia o electricista autorizado debe llevar a cabo un análisis de los peligros del destello del arco. La meta es identificar áreas o equipo en donde un cortocircuito

puede resultar en un destello del arco. El análisis también determinará el nivel del peligro que es importante para seleccionar el EPP y para determinar el tamaño de la zona de exclusión.

EPP para proteger contra el destello del arco

Si existe un peligro de destello del arco, se requiere usar EPP. El nivel del peligro determinará qué EPP y qué nivel de EPP es necesario. El EPP para el destello del arco puede incluir un casco, artículos para la cabeza, careta facial, lentes de seguridad, guantes, zapatos, ropa a prueba de llamas, y hasta un traje completo. Este EPP cómo mínimo puede ser caliente y estorboso, pero lo protegerá de lesiones dolorosas y desfigurantes y posiblemente de la muerte.

Prevención del destello del arco

La mejor manera de prevenir un destello del arco es usar los procedimientos de cierre con candado y colocación de avisos de advertencia (LOTO) antes de hacer cualquier trabajo o mantenimiento en el equipo eléctrico. Haga que sea su práctica la de nunca trabajar en sistemas energizados. Si es imposible usar LOTO porque el equipo necesita mantenerse energizado para efectuar pruebas, entonces usted debe estar preparado para una explosión de destello del arco y usar el EPP apropiado. Siempre que exista un peligro de destello del arco, siga las reglas y prácticas de seguridad en el trabajo descritas en la Norma 29 CFR 1910.331-1910.335 de OSHA y NFPA 70E de la Asociación Nacional de Protección contra Incendios.

SAFETY REMINDER

No solamente son los electricistas quienes están expuestos al destello del arco. Cualquier persona en la zona de exclusión está en peligro.

NOTES:

SPECIAL TOPICS, EMPLOYEE SAFETY RECOMMENDATIONS/NOTES:

Ponga MUCHA ATENCION A ESTE
AVISO PARA OBTENER MAS
INFORMATION VIA AL LIBRO
THE OSHA 29 CFR 1910.331-1910.335

S.A.F.E. CARDS* PLANNED FOR THIS WEEK:

REVIEWED MSDS #

SUBJECT:

MEETING DOCUMENTATION

JOB NAME:

MUAGA VALLEY SENIOR CENTER

MEETING DATE:

09-17-12

SUPERVISOR:

CARLOS ZEPEDA

ATTENDEES:

CARLOS ZEPEDA JR ANTONIO CISNEROS
Gerardo Garcia
MARIO VALDEZ
Omar Contreras
Clemente

These instructions do not supersede local, state, or federal regulations.

APPENDIX C

LABORATORY ANALYTICAL REPORTS AND CHAIN-OF-CUSTODY FORMS



Airborne Fiber Analysis

NIOSH 7400 Method, Issue 2, 15 August 1994, counting rules 'A'

Kleinfelder Inc
Accounts Payable3077 Fite Cir
Sacramento, CA 95827Client ID: 1257
Report Number: A145200
Date Received: 09/18/12
Date Analyzed: 09/18/12
Date Printed: 09/18/12
First Reported: 09/18/12

Job ID/Site: Senior Center, Lincoln Road, Moapa, NV

FALI Job ID: 1257
Total Samples Submitted: 4
Total Samples Analyzed: 4

Sample ID	Lab Number	Date Collected	Volume (L)	Fibers	Fields	Fibers/mm ²	LOD F/cc	Fibers/cc
BG-1	01048108	09/17/12	1692.0	2.0	100	<7.0	0.002	<0.002
Location: Exterior - South Side								
BG-2	01048109	09/17/12	1692.0	2.5	100	<7.0	0.002	<0.002
Location: Exterior - West Side								
BG-3	01048110	09/17/12	1692.0	2.0	100	<7.0	0.002	<0.002
Location: Exterior - North Side								
BG-4	01048111	09/17/12	1692.0	3.0	100	<7.0	0.002	<0.002
Location: Exterior - East Side								

Rachel Kolberg, Laboratory Analyst, Las Vegas Laboratory

Intralaboratory Relative Standard Deviation (Sr) per 100 graticule fields: 5 to 20 fibers: 0.557; >20 to 50 fibers: 0.438; >50 to 100 fibers: 0.381

Analytical results and reports are generated by Forensic Analytical Laboratories Inc. (FALI) at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by FALI to any third party without prior written request from client. This report applies only to the sample(s) tested and results are based upon sample information provided by the client. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by FALI. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. FALI is not able to assess the degree of hazard resulting from materials analyzed. FALI reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. Samples are not blank corrected unless otherwise noted. All samples were received in acceptable condition unless otherwise noted.



Forensic Analytical Laboratories, Inc.

Analysis Request Form (COC)

Client Name & Address: Kleinfelder 3077 Fite Circle, Sacramento, CA. 95827		PO / Job#: 129199-01		Date: 9-17-12	
Contact: Mark Lee		Turn Around Time: Same Day / <input checked="" type="checkbox"/> 1 Day / 2 Day / 3 Day / 4 Day / 5 Day			
Phone: (916) 366-1701		Fax: (916) 366-7013			
E-mail: mlee@kleinfelder.com		<input checked="" type="checkbox"/> PCM: <input checked="" type="checkbox"/> NIOSH 7400A / <input type="checkbox"/> NIOSH 7400B <input type="checkbox"/> Rotometer <input type="checkbox"/> PLM: <input type="checkbox"/> Standard / <input type="checkbox"/> Point Count 400 / 1000 / <input type="checkbox"/> CARB 435			
Site: Senior Center		<input type="checkbox"/> TEM Air: <input type="checkbox"/> AHERA / <input type="checkbox"/> Yamate2 / <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> TEM Bulk: <input type="checkbox"/> Quantitative / <input type="checkbox"/> Qualitative / <input type="checkbox"/> Chatfield <input type="checkbox"/> TEM Water: <input type="checkbox"/> Potable / <input type="checkbox"/> Non-Potable / <input type="checkbox"/> Weight % <input type="checkbox"/> TEM Microvac: <input type="checkbox"/> Qual(+/-) / <input type="checkbox"/> D5755(str/area) / <input type="checkbox"/> D5756(str/mass)			
Site Location: Lincoln Road, Moapa, NV.		<input type="checkbox"/> IAQ Particle Identification (PLM LAB) <input type="checkbox"/> PLM Opaques/Soot <input type="checkbox"/> Particle Identification (TEM LAB) <input type="checkbox"/> Special Project <input type="checkbox"/> Metals Analysis: Method: _____ Matrix: _____ Analytes: _____			

Comments: Please send copy of the results to: rstevenson@kleinfelder.com

Report Via:

☐ Fax ☒ E-Mail ☐ Verbal

Sample ID	Date / Time	Sample Location / Description	FOR AIR SAMPLES ONLY				Sample Area / Air Volume
			Type	Time On/Off	Avg. LPM	Total Time	
BG-1	9-17-12	Exterior - South Side	A P C	0736 1036	9.4	180min	1692
BG-2		Exterior - West side	A P C	0740 1040	9.4	180min	1692
BG-3		Exterior - North side	A P C	0743 1043	9.4	180min	1692
BG-4		Exterior - East side	A P C	0746 1046	9.4	180min	1692
			A P C				
			A P C				
			A P C				
			A P C				
			A P C				
			A P C				
			A P C				
			A P C				

Sampled By: Mark Lee

Date: 9-17-12

Time: 1'

Shipped Via: ☐ Fed Ex ☐ DHL ☐ UPS ☐ US Mail ☐ Courier ☒ Drop Off ☐ Other:

Relinquished By: Mark Lee

Relinquished By:

Relinquished By:

Date / Time: 9-17-12 / 1030

Date / Time:

Date / Time:

Received By: Patricia Weary

Received By:

Received By:

Date / Time: 9/18/12 800 AM

Date / Time:

Date / Time:

Condition Acceptable? ☒ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ No



Airborne Fiber Analysis

NIOSH 7400 Method, Issue 2, 15 August 1994, counting rules 'A'

Kleinfelder Inc
Accounts Payable

3077 Fite Cir
Sacramento, CA 95827

Client ID: 1257
Report Number: A145300
Date Received: 09/19/12
Date Analyzed: 09/19/12
Date Printed: 09/19/12
First Reported: 09/19/12

Job ID/Site: 129199-01; Senior Center; Lincoln Road, Moapa, NV.

FALI Job ID: 1257
Total Samples Submitted: 4
Total Samples Analyzed: 3

Sample ID	Lab Number	Date Collected	Volume (L)	Fibers	Fields	Fibers/mm ²	LOD F/cc	Fibers/cc
EXHST - 1	01048176	09/18/12	1602.0	2.0	100	<7.0	0.002	< 0.002
Location: East Side of Bldg. / Air Machine Exhaust								
Load - out - 1	01048177	09/18/12	1602.0	2.5	100	<7.0	0.002	< 0.002
Location: North Side of Bldg. / Proposed Load - Out Area								
De - Con Chamber - 1	01048178	09/18/12	1602.0	4.0	100	<7.0	0.002	< 0.002
Location: Southwest Corner of Bldg. Outside De - Con Chamber Entrance								
FB	01048179	09/18/12	0.0	--	--	--	--	--

Comments: 2003 (C) Sample not analyzed per client request.

Rachel Kolberg, Laboratory Analyst, Las Vegas Laboratory

Intralaboratory Relative Standard Deviation (Sr) per 100 graticule fields: 5 to 20 fibers: 0.557; >20 to 50 fibers: 0.438; >50 to 100 fibers: 0.381

Analytical results and reports are generated by Forensic Analytical Laboratories Inc. (FALI) at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by FALI to any third party without prior written request from client. This report applies only to the sample(s) tested and results are based upon sample information provided by the client. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by FALI. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. FALI is not able to assess the degree of hazard resulting from materials analyzed. FALI reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. Samples are not blank corrected unless otherwise noted. All samples were received in acceptable condition unless otherwise noted.



Forensic Analytical Laboratories, Inc.

Analysis Request Form (COC)

Client Name & Address: Kleinfelder 3077 Fite Circle, Sacramento, CA. 95827		PO / Job#: 129199-01	Date: 9-18-12
Contact: Mark Lee		Turn Around Time: Same Day / <input checked="" type="checkbox"/> 1 Day / 2 Day / 3 Day / 4 Day / 5 Day	
Phone: (916) 366-1701 Fax: (916) 366-7013		<input checked="" type="checkbox"/> PCM: <input checked="" type="checkbox"/> NIOSH 7400A / <input type="checkbox"/> NIOSH 7400B <input type="checkbox"/> Rotometer	
E-mail: mlee@kleinfelder.com		<input type="checkbox"/> PLM: <input type="checkbox"/> Standard / <input type="checkbox"/> Point Count 400 1000 / <input type="checkbox"/> CARB 435	
Site: Senior Center		<input type="checkbox"/> TEM Air: <input type="checkbox"/> AHERA / <input type="checkbox"/> Yamate2 / <input type="checkbox"/> NIOSH 7402	
Site Location: Lincoln Road, Moapa, NV.		<input type="checkbox"/> TEM Bulk: <input type="checkbox"/> Quantitative / <input type="checkbox"/> Qualitative / <input type="checkbox"/> Chatfield	
		<input type="checkbox"/> TEM Water: <input type="checkbox"/> Potable / <input type="checkbox"/> Non-Potable / <input type="checkbox"/> Weight %	
		<input type="checkbox"/> TEM Microvac: <input type="checkbox"/> Qual(+/-) / <input type="checkbox"/> D5755(str/area) / <input type="checkbox"/> D5756(str/mass)	
		<input type="checkbox"/> IAQ Particle Identification (PLM LAB) <input type="checkbox"/> PLM Opaques/Soot	
		<input type="checkbox"/> Particle Identification (TEM LAB) <input type="checkbox"/> Special Project	
		<input type="checkbox"/> Metals Analysis: Method:	
		Matrix:	
		Analytes:	

Comments: Please send copy of the results to: rstevenson@kleinfelder.com

Report Via:

☐ Fax ☒ E-Mail ☐ Verbal

Sample ID	Date / Time	Sample Location / Description	FOR AIR SAMPLES ONLY				Sample Area / Air Volume
			Type	Time On/Off	Avg. LPM	Total Time	
EXHST-1	9/18/12	East side of Bldg. / Air machine exhaust	<input checked="" type="checkbox"/> TP <input type="checkbox"/> TC	0843 1143	8.9	180 min.	1602
Load-out -1		North side of Bldg. / Proposed Load-out area.	<input checked="" type="checkbox"/> TP <input type="checkbox"/> TC	0848 1148	8.9	180 min.	1602
De-con Chamber-1		Southwest corner of Bldg. Outside de-con chamber entrance.	<input checked="" type="checkbox"/> TP <input type="checkbox"/> TC	0904 1204	8.9	180 min.	1602
* FB		Field Blank	<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				
			<input type="checkbox"/> TP <input type="checkbox"/> TC				

Sampled By: Mark Lee

Date: 9-18-12

Time:

Shipped Via: ☐ Fed Ex ☐ DHL ☐ UPS ☐ US Mail ☐ Courier ☒ Drop Off ☐ Other:

Relinquished By: Mark Lee

Relinquished By:

Relinquished By:

Date / Time: 9-18-12 / 1850

Date / Time:

Date / Time:

Received By:

Received By:

Received By:

Date / Time:

Date / Time:

Date / Time:

Condition Acceptable? ☐ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ No

San Francisco Office: 3777 Depot Road, Suite 409, Hayward, California 94545-2761 / Ph: (510)887-8828 * (800)827-3274 / Fax: (510)887-4218
 Los Angeles Office: 2959 Pacific Commerce Drive, Rancho Dominguez, California 90221 / Ph: (310)763-2374 * (888)813-9417 / Fax: (310)763-8684
 Las Vegas Office: 6765 S. Eastern Avenue, Suite 3, Las Vegas, Nevada 89119 / Ph: (702)784-0040 / Fax: (702)784-0030

* Hold Sample.



Airborne Fiber Analysis

NIOSH 7400 Method, Issue 2, 15 August 1994, counting rules 'A'

Kleinfelder Inc
Accounts Payable3077 Fite Cir
Sacramento, CA 95827Client ID: 1257
Report Number: A145401
Date Received: 09/20/12
Date Analyzed: 09/20/12
Date Printed: 09/20/12
First Reported: 09/20/12

Job ID/Site: Senior Center, Lincoln Road, Moapa, NV

FALI Job ID: 1257
Total Samples Submitted: 4
Total Samples Analyzed: 3

Sample ID	Lab Number	Date Collected	Volume (L)	Fibers	Fields	Fibers/mm ²	LOD F/cc	Fibers/cc
EXHST-2	01048239	09/19/12	1602.0	3.0	100	<7.0	0.002	<0.002
Location: East Side of Bldg. / Air Machine Exhaust								
Load-out-2	01048240	09/19/12	1602.0	4.5	100	<7.0	0.002	<0.002
Location: North Side of Bldg / Entrance to Load - Out Bin.								
De-Con Chamber-2	01048241	09/19/12	1602.0	11.5	100	14.6	0.002	0.004
Location: Southwest Corner of Bldg. Outside De - Con Chamber Entrance								
FB	01048242	09/19/12	0.0	--	--	--	--	--
Location: Field Blank								
Comments:	2003 (C) Sample not analyzed per client request.							

Rachel Kolberg, Laboratory Analyst, Las Vegas Laboratory

Intralaboratory Relative Standard Deviation (Sr) per 100 graticule fields: 5 to 20 fibers: 0.557; >20 to 50 fibers: 0.438; >50 to 100 fibers: 0.381

Analytical results and reports are generated by Forensic Analytical Laboratories Inc. (FALI) at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by FALI to any third party without prior written request from client. This report applies only to the sample(s) tested and results are based upon sample information provided by the client. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by FALI. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. FALI is not able to assess the degree of hazard resulting from materials analyzed. FALI reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. Samples are not blank corrected unless otherwise noted. All samples were received in acceptable condition unless otherwise noted.



Client Name & Address: Kleinfelder 3077 Fite Circle, Sacramento, CA. 95827		PO/Job#: 129199-01	Date: 9-19-12
Contact: Mark Lee		Turn Around Time: Same Day / <input checked="" type="checkbox"/> 1 Day / 2 Day / 3 Day / 4 Day / 5 Day	
Phone: (916) 366-1701 Fax: (916) 366-7013		<input checked="" type="checkbox"/> PCM: <input checked="" type="checkbox"/> NIOSH 7400A / <input type="checkbox"/> NIOSH 7400B <input type="checkbox"/> Rotometer	
E-mail: mlee@kleinfelder.com		<input type="checkbox"/> PLM: <input type="checkbox"/> Standard / <input type="checkbox"/> Point Count 400 / 1000 / <input type="checkbox"/> CARB 435	
Site: Senior Center		<input type="checkbox"/> TEM Air: <input type="checkbox"/> AHERA / <input type="checkbox"/> Yamate2 / <input type="checkbox"/> NIOSH 7402	
Site Location: Lincoln Road, Moapa, NV.		<input type="checkbox"/> TEM Bulk: <input type="checkbox"/> Quantitative / <input type="checkbox"/> Qualitative / <input type="checkbox"/> Chatfield	
		<input type="checkbox"/> TEM Water: <input type="checkbox"/> Potable / <input type="checkbox"/> Non-Potable / <input type="checkbox"/> Weight %	
		<input type="checkbox"/> TEM Microvac: <input type="checkbox"/> Qual(+/-) / <input type="checkbox"/> D5755(str/area) / <input type="checkbox"/> D5756(str/mass)	
		<input type="checkbox"/> IAQ Particle Identification (PLM LAB) <input type="checkbox"/> PLM Opaques/Soot	
		<input type="checkbox"/> Particle Identification (TEM LAB) <input type="checkbox"/> Special Project	
		<input type="checkbox"/> Metals Analysis: Method:	
		Matrix:	
		Analytes:	
Comments: Please send copy of the results to: rstevenson@kleinfelder.com			Report Via: <input type="checkbox"/> Fax <input checked="" type="checkbox"/> E-Mail <input type="checkbox"/> Verbal

Sample ID	Date / Time	Sample Location / Description	FOR AIR SAMPLES ONLY				Sample Area / Air Volume
			Type	Time On/Off	Avg. LPM	Total Time	
EXHST-2	9/19/12	East Side of Bldg. / Air machine Exhaust	IC	0805	8.9	180 min.	1602
Load-out-2		North side of Bldg / Entrance to Load-out bin.	IC	0807	8.9	180 min.	1602
De-Cont Chamber-2		Southwest corner of Bldg. Outside de-cont chamber entrance	IC	1107	8.9	180 min.	1602
*PB		Field Blank	IC	0816	8.9	180 min.	1602
			IC	1116			
			IC				
			IC				
			IC				
			IC				
			IC				
			IC				
			IC				
			IC				
			IC				
			IC				

Sampled By: Mark Lee		Date: 9-19-12	Time:
Shipped Via: <input type="checkbox"/> Fed Ex <input type="checkbox"/> DHL <input type="checkbox"/> UPS <input type="checkbox"/> US Mail <input type="checkbox"/> Courier <input checked="" type="checkbox"/> Drop Off <input type="checkbox"/> Other:			
Relinquished By: Mark Lee	Relinquished By:	Relinquished By:	
Date/Time: 9-19-12/1940	Date/Time:	Date/Time:	
Received By: Patricia Weakley	Received By:	Received By:	
Date/Time: 9/20/12 7:55	Date/Time:	Date/Time:	
Condition Acceptable? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Condition Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No	Condition Acceptable? <input type="checkbox"/> Yes <input type="checkbox"/> No	

* Hold sample



Airborne Fiber Analysis

NIOSH 7400 Method, Issue 2, 15 August 1994, counting rules 'A'

Kleinfelder Inc
Accounts Payable

3077 Fite Cir
Sacramento, CA 95827

Client ID: 1257
Report Number: A145430
Date Received: 09/21/12
Date Analyzed: 09/21/12
Date Printed: 09/21/12
First Reported: 09/21/12

Job ID/Site: Senior Center, Lincoln Road, Moapa, NV

FALI Job ID: 1257
Total Samples Submitted: 4
Total Samples Analyzed: 3

Sample ID	Lab Number	Date Collected	Volume (L)	Fibers	Fields	Fibers/mm ²	LOD F/cc	Fibers/cc
Exhst-3	01048284	09/20/12	1469.0	2.0	100	<7.0	0.002	<0.002
Location: East Side of Bldg. / Air Machine Exhaust								
Load-out-3	01048285	09/20/12	1469.0	1.0	100	<7.0	0.002	<0.002
Location: North Side of Bldg. Entrance to Load - Out Bin								
De-Con Chamber-3	01048286	09/20/12	1469.0	2.5	100	<7.0	0.002	<0.002
Location: Southwest Corner of Bldg Outside Entrance to De - Con Chamber								
FB	01048287	09/20/12	0.0	--	--	--	--	--
Location: Field Blank								
Comments:	2003 (C) Sample not analyzed per client request.							

Rachel Kolberg, Laboratory Analyst, Las Vegas Laboratory

Intralaboratory Relative Standard Deviation (Sr) per 100 graticule fields: 5 to 20 fibers: 0.557; >20 to 50 fibers: 0.438; >50 to 100 fibers: 0.381

Analytical results and reports are generated by Forensic Analytical Laboratories Inc. (FALI) at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by FALI to any third party without prior written request from client. This report applies only to the sample(s) tested and results are based upon sample information provided by the client. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by FALI. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. FALI is not able to assess the degree of hazard resulting from materials analyzed. FALI reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. Samples are not blank corrected unless otherwise noted. All samples were received in acceptable condition unless otherwise noted.



Client Name & Address: Kleinfelder 3077 Fite Circle, Sacramento, CA. 95827		PO / Job#: 129199-01	Date: 9-20-12
Contact: Mark Lee		Turn Around Time: Same Day / <input checked="" type="checkbox"/> 1 Day / 2 Day / 3 Day / 4 Day / 5 Day	
Phone: (916) 366-1701 Fax: (916) 366-7013		<input checked="" type="checkbox"/> PCM: <input checked="" type="checkbox"/> NIOSH 7400A / <input type="checkbox"/> NIOSH 7400B <input type="checkbox"/> Rotometer	
E-mail: mlee@kleinfelder.com		<input type="checkbox"/> PLM: <input type="checkbox"/> Standard / <input type="checkbox"/> Point Count 400 1000 / <input type="checkbox"/> CARB 435	
Site: Senior Center		<input type="checkbox"/> TEM Air: <input type="checkbox"/> AHERA / <input type="checkbox"/> Yamate2 / <input type="checkbox"/> NIOSH 7402	
Site Location: Lincoln Road, Moapa, NV.		<input type="checkbox"/> TEM Bulk: <input type="checkbox"/> Quantitative / <input type="checkbox"/> Qualitative / <input type="checkbox"/> Chatfield	
		<input type="checkbox"/> TEM Water: <input type="checkbox"/> Potable / <input type="checkbox"/> Non-Potable / <input type="checkbox"/> Weight %	
		<input type="checkbox"/> TEM Microvac: <input type="checkbox"/> Qual(+/-) / <input type="checkbox"/> D5755(str/area) / <input type="checkbox"/> D5756(str/mass)	
		<input type="checkbox"/> IAQ Particle Identification (PLM LAB) <input type="checkbox"/> PLM Opaques/Soot	
		<input type="checkbox"/> Particle Identification (TEM LAB) <input type="checkbox"/> Special Project	
		<input type="checkbox"/> Metals Analysis: Method:	
		Matrix:	
		Analytes:	

Comments: Please send copy of the results to: rstevenson@kleinfelder.com

Report Via:

☐ Fax ☒ E-Mail ☐ Verbal

Sample ID	Date / Time	Sample Location / Description	FOR AIR SAMPLES ONLY				Sample Area / Air Volume
			Type	Time On/Off	Avg. LPM	Total Time	
Exhst-3	9/20/12	East side of Bldg. / Air machine exhaust	<input checked="" type="checkbox"/> P <input type="checkbox"/> C	0812 1059	8.9	165	1469
Lead-out-3		North side of Bldg. Entrance to Lead-out Bin.	<input checked="" type="checkbox"/> P <input type="checkbox"/> C	0814 1059	8.9	165	1469
De-con Chamber-3		Southwest corner of Bldg outside entrance to de-con chamber	<input checked="" type="checkbox"/> P <input type="checkbox"/> C	0819 1102	8.9	163	1451
* FB		Field Blank	<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				
			<input type="checkbox"/> A <input type="checkbox"/> P <input type="checkbox"/> C				

Sampled By: Mark Lee

Date: 9-20-12

Time:

Shipped Via: ☐ Fed Ex ☐ DHL ☐ UPS ☐ US Mail ☐ Courier ☒ Drop Off ☐ Other:

Relinquished By: Mark Lee

Relinquished By:

Relinquished By:

Date / Time: 9-20-12 / 11:19 AM

Date / Time:

Date / Time:

Received By: Patricia Westley

Received By:

Received By:

Date / Time: 9/21/12 8 AM

Date / Time:

Date / Time:

Condition Acceptable? ☒ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ No

* Hold Sample



Airborne Fiber Analysis

NIOSH 7400 Method, Issue 2, 15 August 1994, counting rules 'A'

Kleinfelder Inc
Accounts Payable3077 Fite Cir
Sacramento, CA 95827Client ID: 1257
Report Number: A145429
Date Received: 09/21/12
Date Analyzed: 09/21/12
Date Printed: 09/21/12
First Reported: 09/21/12

Job ID/Site: Senior Center, Lincoln Road, Moapa, NV

FALI Job ID: 1257
Total Samples Submitted: 6
Total Samples Analyzed: 4

Sample ID	Lab Number	Date Collected	Volume (L)	Fibers	Fields	Fibers/mm ²	LOD F/cc	Fibers/cc
CL-1	01048278	09/20/12	1602.0	17.0	100	21.6	0.002	0.005
Location: Southwest Sotrage Room Clearance Air Sample								
CL-2	01048279	09/20/12	1602.0	13.0	100	16.5	0.002	0.004
Location: Northwest, Veterans Room Clearance Air Sample								
CL-3	01048280	09/20/12	1602.0	12.5	100	15.9	0.002	0.004
Location: Water Quality Storage and Breakroom / Clearance Air Smple								
CL-4	01048281	09/20/12	1602.0	3.0	100	<7.0	0.002	<0.002
Location: Senior Center Clearance Air Sample								
FB	01048282	09/20/12	0.0	--	--	--	--	--
Location: Field Blank								
Comments:	2003 (C) Sample not analyzed per client request.							
LB	01048283	09/20/12	0.0	--	--	--	--	--
Location: Lab Blank								
Comments:	2003 (C) Sample not analyzed per client request.							

Rachel Kolberg, Laboratory Analyst, Las Vegas Laboratory

Intralaboratory Relative Standard Deviation (Sr) per 100 graticule fields: 5 to 20 fibers: 0.557; >20 to 50 fibers: 0.438; >50 to 100 fibers: 0.381

Analytical results and reports are generated by Forensic Analytical Laboratories Inc. (FALI) at the request of and for the exclusive use of the person or entity (client) named on such report. Results, reports or copies of same will not be released by FALI to any third party without prior written request from client. This report applies only to the sample(s) tested and results are based upon sample information provided by the client. Supporting laboratory documentation is available upon request. This report must not be reproduced except in full, unless approved by FALI. The client is solely responsible for the use and interpretation of test results and reports requested from Forensic Analytical. This report must not be used by the client to claim product endorsement by NVLAP or any other agency of the U.S. Government. FALI is not able to assess the degree of hazard resulting from materials analyzed. FALI reserves the right to dispose of all samples after a period of thirty (30) days, according to all state and federal guidelines, unless otherwise specified. Samples are not blank corrected unless otherwise noted. All samples were received in acceptable condition unless otherwise noted.



Forensic Analytical Laboratories, Inc.

Please Rush

Analysis Request Form (COC)

Client Name & Address: Kleinfelder 3077 Fite Circle, Sacramento, CA. 95827		PO/Job#: 129199-01	Date: 9-20-12
Contact: Mark Lee		Turn Around Time: <input checked="" type="checkbox"/> Same Day / <input type="checkbox"/> 1Day / <input type="checkbox"/> 2Day / <input type="checkbox"/> 3Day / <input type="checkbox"/> 4Day / <input type="checkbox"/> 5Day	
Phone: (916) 366-1701		Fax: (916) 366-7013	
E-mail: mlee@kleinfelder.com		<input checked="" type="checkbox"/> PCM: <input checked="" type="checkbox"/> NIOSH 7400A / <input type="checkbox"/> NIOSH 7400B <input type="checkbox"/> Rotometer <input type="checkbox"/> PLM: <input type="checkbox"/> Standard / <input type="checkbox"/> Point Count 400 1000 / <input type="checkbox"/> CARB 435	
Site: Senior Center		<input type="checkbox"/> TEM Air: <input type="checkbox"/> AHERA / <input type="checkbox"/> Yamate2 / <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> TEM Bulk: <input type="checkbox"/> Quantitative / <input type="checkbox"/> Qualitative / <input type="checkbox"/> Chatfield <input type="checkbox"/> TEM Water: <input type="checkbox"/> Potable / <input type="checkbox"/> Non-Potable / <input type="checkbox"/> Weight % <input type="checkbox"/> TEM Microvac: <input type="checkbox"/> Qual(+/-) / <input type="checkbox"/> D5755(str/area) / <input type="checkbox"/> D5756(str/mass)	
Site Location: Lincoln Road, Moapa, NV.		<input type="checkbox"/> IAQ Particle Identification (PLM LAB) <input type="checkbox"/> PLM Opaques/Soot <input type="checkbox"/> Particle Identification (TEM LAB) <input type="checkbox"/> Special Project <input type="checkbox"/> Metals Analysis: Method: _____ Matrix: _____ Analytes: _____	

Comments: Please send copy of the results to: rstevenson@kleinfelder.com

Please Rush - Email results & call Mark Lee @ 916 416 8927 Thank you

Report Via:

☐ Fax ☒ E-Mail ☒ Verbal

Sample ID	Date / Time	Sample Location / Description	FOR AIR SAMPLES ONLY				Sample Area / Air Volume
			Type	Time On/Off	Avg. LPM	Total Time	
CL-1	9/20/12	Southwest Storage Room Clearance Air Sample	IA P C	1339 1639	8.9	180 min.	1602
CL-2		North west, Veterans Room Clearance Air Sample	IA P C	1341 1641	8.9	180 min.	1602
CL-3		Water Quality Storage and Breakroom Clearance Air Sample	IA P C	1343 1643	8.9	180 min.	1602
CL-4		Senior Center Clearance Air Sample	IA P C	1346 1646	8.9	180 min.	1602
* FB		Field Blank	IA P C				
* LB		Lab Blank	IA P C				
<i>Mark Lee</i>			IA P C				
			IA P C				
			IA P C				
			IA P C				

Sampled By: Mark Lee

Date: 9-20-12

Time:

Shipped Via: ☐ Fed Ex ☐ DHL ☐ UPS ☐ US Mail ☐ Courier ☒ Drop Off ☐ Other:Relinquished By: *Mark Lee*

Relinquished By:

Relinquished By:

Date / Time: 9-20-12 / 1910

Date / Time:

Date / Time:

Received By: *Atina Deaky*

Received By:

Received By:

Date / Time: 9/21/12 8AM

Date / Time:

Date / Time:

Condition Acceptable? ☒ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ NoCondition Acceptable? ☐ Yes ☐ No

San Francisco Office: 3777 Depot Road, Suite 409, Hayward, California 94545-2761 / Ph: (510)887-8828 * (800)827-3274 / Fax: (510)887-4218
 Los Angeles Office: 2959 Pacific Commerce Drive, Rancho Dominguez, California 90221 / Ph: (310)763-2374 * (888)813-9417 / Fax: (310)763-8684
 Las Vegas Office: 6765 S. Eastern Avenue, Suite 3, Las Vegas, Nevada 89119 / Ph: (702)784-0040 / Fax: (702)784-0030

** Hold samples*