

Reid Gardner Station AOC Schedule

2008 2009 2010 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 2025 2026 2027 2028 2029

Source Area Characterization - Soil and Groundwater	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029
Conceptual Site Model Preparation (Sitewide and LNAPL)											2018	2019	2020	2021	2022	2023						
CSM Identified Data Gap Characterization																2023	2024	2025	2026			
Source Area Corrective Action Engineering and Construction																						
Pond Solids Removal		2009	2010		2012	2013	2014	2015	2016	2017	2018											
Coal Pile Area Ash/Soil Fill Removal														2021	2022	2023				2026		
Petroleum Source Area Corrective Actions	2008	2009	2010	2011	2012	2013	2014	2015	2016							2022	2023					
Additional Source Area Corrective Actions																	2024	2025	2026			
Final Soil and GW Corrective Actions																	2024	2025	2026	2027	2028	2029
Site Wide Monitoring Program	2008	2009	2010	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029

Dates 2022 and prior Are Actual | Dates After 2022 Are Presumptive

- Characterization
- Engineering and Construction
- Monitoring