

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
1	<b>BRC SITE CLEANUP</b>	<b>1928 days</b>	<b>Wed 2/15/06</b>	<b>Fri 5/27/11</b>			
2							
3	<b>SUPPORTING DOCUMENTS AND ACTIVITIES</b>	<b>1263 days</b>	<b>Wed 2/15/06</b>	<b>Fri 7/31/09</b>			
4							
5	<b>AOC III</b>	<b>1247 days</b>	<b>Wed 2/15/06</b>	<b>Wed 7/15/09</b>			
6	<b>FINAL</b>	1 day	Wed 2/15/06	Wed 2/15/06			
7	New Appendix (Previous NFAs) Submitted to NDEP. NDEP Review Ongoing	1 day	Thu 10/19/06	Thu 10/19/06			
8	Insert/Replace Revised Project Flow Diagram. BMI Companies Review Ongoing	1 day	Tue 6/30/09	Tue 6/30/09			
9	<b>Initial Required Actions</b>	<b>639 days</b>	<b>Thu 4/13/06</b>	<b>Fri 1/11/08</b>			
10	Notice to Successors in Title - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06			
11	Submit Revised Key Personnel Notice - FINAL	1 day	Wed 5/3/06	Wed 5/3/06			
12	Institutional Control Instrument - Under NDEP Review	1 day	Thu 4/13/06	Thu 4/13/06			
13	Revised QAPP Submitted to NDEP	1 day	Fri 1/11/08	Fri 1/11/08			
14	Advance Payment - FINAL	1 day	Thu 4/13/06	Thu 4/13/06			
15	Certificates of Insurance	1 day	Sun 12/31/06	Sun 12/31/06			
16	<b>Ongoing Required Actions</b>	<b>548 days</b>	<b>Tue 1/15/08</b>	<b>Wed 7/15/09</b>			
17	Annual Certificates of Insurance	1 day	Sun 2/15/09	Sun 2/15/09			
18	Annual Certification	1 day	Sat 1/31/09	Sat 1/31/09			
19	Quarterly Progress Report Q4 2007 - FINAL	1 day	Tue 1/15/08	Tue 1/15/08			
20	Quarterly Progress Report Q1 2008 - FINAL	1 day	Tue 4/15/08	Tue 4/15/08			
21	Quarterly Progress Report Q2 2008 - FINAL	1 day	Tue 7/15/08	Tue 7/15/08			
22	Quarterly Progress Report Q3 2008 - FINAL	1 day	Wed 10/15/08	Wed 10/15/08			
23	Quarterly Progress Report Q4 2008 - FINAL	1 day	Thu 1/15/09	Thu 1/15/09			
24	Quarterly Progress Report Q1 2009	1 day	Wed 4/15/09	Wed 4/15/09			
25	<a href="#">Quarterly Progress Report Q2</a>	<a href="#">1 day</a>	<a href="#">Wed 7/15/09</a>	<a href="#">Wed 7/15/09</a>			
26	Annual Summary of Payments	1 day	Thu 4/30/09	Thu 4/30/09			
27	<a href="#">Revised Key Personnel Notice to NDEP</a>	<a href="#">37 days</a>	<a href="#">Thu 4/9/09</a>	<a href="#">Fri 5/15/09</a>			
28	<a href="#">Submittal to NDEP</a>	<a href="#">1 day</a>	<a href="#">Thu 4/9/09</a>	<a href="#">Thu 4/9/09</a>			
29	<a href="#">NDEP Comments Received</a>	<a href="#">1 day</a>	<a href="#">Mon 4/13/09</a>	<a href="#">Mon 4/13/09</a>			
30	<a href="#">Revised Submittal to NDEP</a>	<a href="#">1 day</a>	<a href="#">Fri 5/15/09</a>	<a href="#">Fri 5/15/09</a>			
31							
32	<b>Community Involvement Plan (CIP)</b>	<b>1159 days</b>	<b>Tue 3/14/06</b>	<b>Fri 5/15/09</b>			
33	<b>FINAL</b>	1 day	Fri 2/8/08	Fri 2/8/08			
34	<b>Implementation Activities</b>	<b>1159 days</b>	<b>Tue 3/14/06</b>	<b>Fri 5/15/09</b>			
35	Project Factsheet 2006 - FINAL	1 day	Tue 3/14/06	Tue 3/14/06			
36	Project Factsheet 2006 Distribution - FINAL	1 day	Mon 5/15/06	Mon 5/15/06			
37	Project Factsheet 2007 - FINAL	1 day	Tue 5/15/07	Tue 5/15/07			
38	Project Factsheet 2008 - FINAL	1 day	Mon 6/30/08	Mon 6/30/08			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
39	Project Factsheet 2009	1 day	Fri 5/15/09	Fri 5/15/09			
40	<b>Project Informational Kiosk Opened</b>	<b>200 days</b>	<b>Tue 11/28/06</b>	<b>Fri 6/15/07</b>			
41	Opened	1 day	Tue 11/28/06	Tue 11/28/06			
42	Panels Updated	1 day	Fri 6/15/07	Fri 6/15/07			
43	<b>Project Website</b>	<b>46 days</b>	<b>Tue 3/31/09</b>	<b>Fri 5/15/09</b>			
44	Documents Reorganization	1 day	Tue 3/31/09	Tue 3/31/09			
45	Inclusion of Search Functionality for Documents	1 day	Fri 5/15/09	Fri 5/15/09			
46	Project Document Repository Location Decision	1 day	Mon 1/14/08	Mon 1/14/08			
47							
48	<b>Site Related Chemicals (SRCs)</b>	<b>1097 days</b>	<b>Mon 7/31/06</b>	<b>Fri 7/31/09</b>			
49	<b>FINAL (with completed MDL Studies)</b>	1 day	Thu 9/14/06	Thu 9/14/06			
50	BRC Request for Deletion of Analytes for Soil Sampling	1 day	Wed 10/1/08	Wed 10/1/08			
51	NDEP Approval	1 day	Thu 10/16/08	Thu 10/16/08			
52	<b>Project Laboratories Complete Certification</b>	<b>1097 days</b>	<b>Mon 7/31/06</b>	<b>Fri 7/31/09</b>			
53	STL	1 day	Mon 7/31/06	Mon 7/31/06			
54	Alpha	1 day	Mon 7/31/06	Mon 7/31/06			
55	TestAmerica/DelMar	1 day	Mon 7/31/06	Mon 7/31/06			
56	Southwest Analytical	1 day	Mon 7/31/06	Mon 7/31/06			
57	EMS/EMSL Labs	1 day	Mon 7/31/06	Mon 7/31/06			
58	GEL	1 day	Wed 4/30/08	Wed 4/30/08			
59	Confirm that labs are maintaining certifications	1 day	Fri 7/31/09	Fri 7/31/09			
60							
61	<b>Technical Memorandum on Detection Limits</b>	<b>23 days</b>	<b>Wed 3/25/09</b>	<b>Thu 4/16/09</b>			
62	Submitted to NDEP	1 day	Wed 3/25/09	Wed 3/25/09			
63	NDEP Approval Obtained	1 day	Mon 3/30/09	Mon 3/30/09			
64	QAPP Revisions Submitted to NDEP	1 day	Thu 4/16/09	Thu 4/16/09			
65							
66	<b>FSP/SOPs</b>	<b>794 days</b>	<b>Mon 10/30/06</b>	<b>Wed 12/31/08</b>			
67	<b>FINAL</b>	1 day	Mon 10/30/06	Mon 10/30/06			
68	Current Final Set (inc. SOP-42)	1 day	Wed 12/31/08	Wed 12/31/08			
69							
70	<b>PAMP</b>	<b>505 days</b>	<b>Wed 2/27/08</b>	<b>Wed 7/15/09</b>			
71	Submitted Revised PAMP to NDEP	1 day	Wed 2/27/08	Wed 2/27/08			
72	NDEP Approval	1 day	Thu 2/28/08	Thu 2/28/08	71		
73	Baseline - Phase I Monitoring Complete	1 day	Sun 5/11/08	Sun 5/11/08			
74	Baseline Data Discussion with NDEP	1 day	Tue 7/1/08	Tue 7/1/08			
75	Baseline Report Due to NDEP	1 day	Mon 7/21/08	Mon 7/21/08			
76	Phase II Sampling Letter to NDEP (Wet Materials - No Hauling)	1 day	Thu 7/10/08	Thu 7/10/08			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
77	Phase II and Phase IIA Field Sampling	90 days	Wed 7/23/08	Mon 10/20/08			
78	Revised PAMP and Phase III Workplan to NDEP	1 day	Wed 10/15/08	Wed 10/15/08			
79	NDEP Approval for Phase III and Revised PAMP	7 days	Thu 10/16/08	Wed 10/22/08	78		
80	Implement Phase III	211 days	Wed 12/17/08	Wed 7/15/09			
81	Phase IIIA - Haul Road Sampling Completed	1 day	Sat 12/27/08	Sat 12/27/08			
82	Phase IIIB - Dry Ponds Sampling Completed	1 day	Tue 1/27/09	Tue 1/27/09			
83	Phase IIIC - Slit Trench Area Sampling	125 days	Wed 1/28/09	Mon 6/1/09	82		
84	Acid Gas Sampling	2 days	Wed 12/17/08	Thu 12/18/08			
85	Revised IIIA, IIIB Report + Workplans for Exhaust Sampling and Plants Bas	1 day	Fri 4/10/09	Fri 4/10/09			
86	NDEP Review	15 days	Sat 4/11/09	Sat 4/25/09	85		
87	Implement Exhaust Sampling and Plants Baseline Sampling	45 days	Sun 4/26/09	Tue 6/9/09	86		
88	Lab Analysis	21 days	Wed 6/10/09	Tue 6/30/09	87		
89	Draft Report on Exhaust Sampling and Plants Baseline Sampling to NDEP	15 days	Wed 7/1/09	Wed 7/15/09	88		
90							
91	<b>Background Investigations</b>	<b>648 days</b>	<b>Mon 7/2/07</b>	<b>Thu 4/9/09</b>			
92	<b>Shallow Soils Background (Metals/Rads)</b>	<b>625 days</b>	<b>Mon 7/2/07</b>	<b>Tue 3/17/09</b>			
93	<i>FINAL</i>	1 day	Mon 7/2/07	Mon 7/2/07			
94	<b>Supplemental Shallow Soils Background</b>	<b>1 day</b>	<b>Tue 3/17/09</b>	<b>Tue 3/17/09</b>			
95	Revised Report Submitted to NDEP (Redline Text)	1 day	Tue 3/17/09	Tue 3/17/09			
96	<b>Surface Soils Background (Other Compounds)</b>	<b>1 day</b>	<b>Wed 10/10/07</b>	<b>Wed 10/10/07</b>			
97	OC Pesticides - Data Collected	1 day	Wed 10/10/07	Wed 10/10/07			
98	<b>Deep Soil Horizons</b>	<b>1 day</b>	<b>Tue 3/31/09</b>	<b>Tue 3/31/09</b>			
99	Revised Report Submitted to NDEP	1 day	Tue 3/31/09	Tue 3/31/09			
100	<b>Qa/Other Horizons Groundwater Eastside</b>	<b>1 day</b>	<b>Thu 4/9/09</b>	<b>Thu 4/9/09</b>			
101	Draft Report Submitted to NDEP	1 day	Thu 4/9/09	Thu 4/9/09			
102	<b>Qa/Other Horizons Groundwater CAMU Area</b>	<b>1 day</b>	<b>Wed 12/31/08</b>	<b>Wed 12/31/08</b>			
103	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08			
104							
105	<b>RTCs For NDEP Comments</b>	<b>275 days</b>	<b>Wed 2/15/06</b>	<b>Thu 11/16/06</b>			
106	Submit BRC RTCs for Specified Older NDEP Comments	46 days	Wed 2/15/06	Sat 4/1/06			
107	Submit BRC RTC for NDEP July 11, 2005 Comments	46 days	Wed 2/15/06	Sat 4/1/06			
108	Notice That No NDEP Comments Will Be Issued	1 day	Thu 11/16/06	Thu 11/16/06			
109							
110	<b>Eastside Groundwater Investigation</b>	<b>1148 days</b>	<b>Fri 2/17/06</b>	<b>Thu 4/9/09</b>			
111	Workplan - FINAL	1 day	Fri 2/17/06	Fri 2/17/06			
112	<b>First Quarter // Second Quarter // Third Quarter // Fourth Quarter</b>	<b>1 day</b>	<b>Fri 11/9/07</b>	<b>Fri 11/9/07</b>			
113	Reports - FINAL	1 day	Fri 11/9/07	Fri 11/9/07			
114	<b>Fifth Quarterly Event</b>	<b>1 day</b>	<b>Thu 4/9/09</b>	<b>Thu 4/9/09</b>			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
115	<a href="#">RTC for NDEP Comments Submitted to NDEP</a>	1 day	Thu 4/9/09	Thu 4/9/09			
116							
117	<b>Screening Investigations for PCBs</b>	<b>32 days</b>	<b>Mon 6/12/06</b>	<b>Thu 7/13/06</b>			
118	Submit Workplan	1 day	Mon 6/12/06	Mon 6/12/06			
119	NDEP Comments Received	1 day	Tue 7/11/06	Tue 7/11/06			
120	BRC Response/Defer Workplan	1 day	Thu 7/13/06	Thu 7/13/06			
121							
122	<b>Off-Site Dust Sampling</b>	<b>529 days</b>	<b>Thu 11/30/06</b>	<b>Sun 5/11/08</b>			
123	Report Submitted to NDEP	1 day	Thu 11/30/06	Thu 11/30/06			
124	Submitted Revised Report Per Most Recent NDEP Comments	1 day	Mon 4/30/07	Mon 4/30/07			
125	NDEP Response Letter	1 day	Thu 5/31/07	Thu 5/31/07			
126	Obtained Bids for Data Collection	1 day	Sat 9/1/07	Sat 9/1/07			
127	Collect Baseline Data (See PAMP Above)	1 day	Sun 5/11/08	Sun 5/11/08			
128							
129	<b>Removal of Recent IDW</b>	<b>31 days</b>	<b>Tue 1/15/08</b>	<b>Thu 2/14/08</b>			
130	Complete NDEP Discussions Re. Profiling	1 day	Tue 1/15/08	Tue 1/15/08			
131	Remove IDW	30 days	Wed 1/16/08	Thu 2/14/08	130		
132							
133	<b>Radionuclide Secular Equilibrium Verification</b>	<b>464 days</b>	<b>Thu 11/1/07</b>	<b>Fri 2/6/09</b>			
134	Submitted Calculations to NDEP for Review	1 day	Thu 11/1/07	Thu 11/1/07			
135	<a href="#">NDEP Guidance Issued</a>	1 day	Fri 2/6/09	Fri 2/6/09			
136							
137	<b>EASTSIDE SOILS (IMPLEMENTATION OF SOILS ROD)</b>	<b>1730 days</b>	<b>Fri 9/1/06</b>	<b>Fri 5/27/11</b>			
138							
139	<b>CLOSURE PLAN (Inc. Site-Wide DQOs)</b>	<b>1 day</b>	<b>Mon 7/16/07</b>	<b>Mon 7/16/07</b>			
140	<b>FINAL</b>	1 day	Mon 7/16/07	Mon 7/16/07			
141							
142	<b>STATISTICAL CLOSURE Report</b>	<b>1 day</b>	<b>Fri 9/1/06</b>	<b>Fri 9/1/06</b>			
143	<b>FINAL</b>	1 day	Fri 9/1/06	Fri 9/1/06			
144							
145	<b>EASTSIDE CSM REPORT</b>	<b>996 days</b>	<b>Tue 2/27/07</b>	<b>Wed 11/18/09</b>			
146	Legacy Data Validation Reports Finalized	1 day	Tue 2/27/07	Tue 2/27/07	409FS-1 day		
147	<a href="#">Begin Preparation of Draft CSM Report</a>	1 day	Mon 7/6/09	Mon 7/6/09	146,159,169,185,156		
148	Submit Draft CSM Report to NDEP	45 days	Tue 7/7/09	Thu 8/20/09	147		
149	NDEP Review	30 days	Fri 8/21/09	Sat 9/19/09	148		
150	Submit Final CSM to NDEP	30 days	Sun 9/20/09	Mon 10/19/09	149		
151	OBTAIN Eastside CSM NDEP "Approval" (Living Doc)	30 days	Tue 10/20/09	Wed 11/18/09	150		
152							

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
153	<b>Isotope Tracer Analysis Technical Memorandum</b>	<b>32 days</b>	<b>Thu 3/26/09</b>	<b>Sun 4/26/09</b>			
154	Submitted to NDEP	1 day	Thu 3/26/09	Thu 3/26/09			
155	NDEP Review	30 days	Fri 3/27/09	Sat 4/25/09	154		
156	Inclusion in CSM Update	1 day	Sun 4/26/09	Sun 4/26/09	155		
157							
158	<b>Eastside - Northeast Area Shallow Groundwater</b>	<b>151 days</b>	<b>Tue 7/24/07</b>	<b>Fri 12/21/07</b>			
159	Complete field implementation / well installation	1 day	Tue 7/24/07	Tue 7/24/07			
160	Complete Soil Boring Data Analysis and Submit Data Report to NDEP	1 day	Fri 12/21/07	Fri 12/21/07			
161							
162	<b>Eastside Aquifer Testing/Slug Testing and Groundwater Modeling</b>	<b>921 days</b>	<b>Wed 12/13/06</b>	<b>Sat 6/20/09</b>			
163	Modeling Workplan - FINAL	1 day	Wed 12/13/06	Wed 12/13/06			
164	Aquifer Testing Report - FINAL	1 day	Mon 12/3/07	Mon 12/3/07			
165	Slug Testing Report - FINAL	1 day	Wed 12/12/07	Wed 12/12/07			
166	Tech Memo - CONDITIONAL FINAL	1 day	Tue 6/17/08	Tue 6/17/08			
167	Calibration Report - CONDITIONAL APPROVAL	1 day	Sat 12/13/08	Sat 12/13/08			
168	Final Calibration Report to NDEP (including Initial Predictive Modeling Results)	1 day	Thu 4/30/09	Thu 4/30/09			
169	NDEP Review	21 days	Fri 5/1/09	Thu 5/21/09	168		
170	Obtain Approval for Modeling Results	30 days	Fri 5/22/09	Sat 6/20/09	169		
171							
172	<b>Eastside Deep Groundwater/ Fifth Quarter Investigation</b>	<b>427 days</b>	<b>Fri 2/8/08</b>	<b>Thu 4/9/09</b>			
173	Workplan Approved by NDEP	1 day	Fri 2/8/08	Fri 2/8/08			
174	Field Implementation Planning and Field Implementation	166 days	Sat 2/9/08	Wed 7/23/08	173		
175	Report Submitted to NDEP	1 day	Wed 12/24/08	Wed 12/24/08			
176	NDEP Comments Received	1 day	Wed 1/7/09	Wed 1/7/09			
177	RTC for Comments Submitted to NDEP	1 day	Thu 4/9/09	Thu 4/9/09			
178							
179	<b>Eastside New Wells 2009</b>	<b>96 days</b>	<b>Wed 4/1/09</b>	<b>Sun 7/5/09</b>			
180	Workplan Approved by NDEP	1 day	Wed 4/1/09	Wed 4/1/09			
181	Field Implementation (Drilling and Development)	50 days	Thu 4/2/09	Thu 5/21/09	180		
182	Sampling Workplan Submitted to NDEP	1 day	Fri 4/17/09	Fri 4/17/09			
183	Workplan Approval	21 days	Sat 4/18/09	Fri 5/8/09	182		
184	Field Data Collection	15 days	Fri 5/22/09	Fri 6/5/09	181,183		
185	Data Analysis Completed	30 days	Sat 6/6/09	Sun 7/5/09	184		
186							
187	<b>EASTSIDE CLEANUP ACTIVITIES</b>	<b>1123 days</b>	<b>Wed 4/30/08</b>	<b>Fri 5/27/11</b>			
188							
189	<b>[1] 4A AREA</b>	<b>1 day</b>	<b>Thu 5/15/08</b>	<b>Thu 5/15/08</b>			
190	NFA Obtained	1 day	Thu 5/15/08	Thu 5/15/08			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
191							
192	<b>[1] 4B AREA</b>	<b>17 days</b>	<b>Fri 5/15/09</b>	<b>Sun 5/31/09</b>			
193	Submit Closure Report to NDEP (based on R4 rescrape)	1 day	Fri 5/15/09	Fri 5/15/09			
194	NDEP Review	15 days	Sat 5/16/09	Sat 5/30/09	193		
195	Reaffirm NFA	1 day	Sun 5/31/09	Sun 5/31/09	194		
196							
197	<b>[1A] CoH UTILITY CORRIDOR SUB-AREA</b>	<b>205 days</b>	<b>Thu 1/8/09</b>	<b>Fri 7/31/09</b>			
198	Partial NFA Obtained	1 day	Thu 1/8/09	Thu 1/8/09			
199	Move Haul Road Crossing	1 day	Thu 5/7/09	Thu 5/7/09			
200	Re-scrape and re-sample old crossing area	10 days	Fri 5/8/09	Sun 5/17/09	199		
201	Data Analysis and Validation	45 days	Mon 5/18/09	Wed 7/1/09	200		
202	Report to NDEP	30 days	Thu 7/2/09	Fri 7/31/09	201		
203							
204	<b>[2] MOHAWK SUB-AREA</b>	<b>525 days</b>	<b>Wed 4/30/08</b>	<b>Tue 10/6/09</b>			
205	Workplan Approved	1 day	Wed 4/30/08	Wed 4/30/08	143,307,140		
206	Field Sampling Completed - Rescrape 3	1 day	Sun 4/19/09	Sun 4/19/09			
207	Laboratory Data Analysis	35 days	Mon 4/20/09	Sun 5/24/09	206		
208	Data Validation Complete	21 days	Mon 5/11/09	Sun 5/31/09	207SS+21 days		
209	Data Useability and Risk Assessment Draft Complete	30 days	Mon 6/1/09	Tue 6/30/09	208		
210	Prepare Draft Closure Report	15 days	Wed 7/1/09	Wed 7/15/09	209		
211	SUBMIT Draft Closure Report to NDEP	1 day	Thu 7/16/09	Thu 7/16/09	210		
212	NDEP Review	30 days	Fri 7/17/09	Sat 8/15/09	211		
213	INCORPORATE NDEP Comments	21 days	Sun 8/16/09	Sat 9/5/09	212		
214	SUBMIT FINAL to NDEP	1 day	Sun 9/6/09	Sun 9/6/09	213		
215	OBTAIN NFAD	30 days	Mon 9/7/09	Tue 10/6/09	214		
216							
217	<b>[3] WESTERN (RESIDENTIAL) HOOK SUB-AREA</b>	<b>533 days</b>	<b>Tue 8/5/08</b>	<b>Tue 1/19/10</b>			
218	NDEP Approval	1 day	Tue 8/5/08	Tue 8/5/08			
219	Field Sampling - Round 1 Completed	30 days	Fri 5/1/09	Sat 5/30/09	218,51,234		
220	Laboratory Data Analysis	45 days	Sun 5/31/09	Tue 7/14/09	219		
221	Remove Debris and Scrape Potential Contaminated Areas and Resample	1 day	Wed 7/15/09	Wed 7/15/09			
222	Laboratory Data Analysis	35 days	Thu 7/16/09	Wed 8/19/09	221		
223	Data Validation Complete	30 days	Sat 8/15/09	Sun 9/13/09	222SS+30 days		
224	Data Useability and Risk Assessment Draft Complete	30 days	Mon 9/14/09	Tue 10/13/09	223		
225	Prepare Draft Closure Report	15 days	Wed 10/14/09	Wed 10/28/09	224		
226	SUBMIT Draft Closure Report to NDEP	1 day	Thu 10/29/09	Thu 10/29/09	225		
227	NDEP Review	30 days	Fri 10/30/09	Sat 11/28/09	226		
228	INCORPORATE NDEP Comments	21 days	Sun 11/29/09	Sat 12/19/09	227		

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
229	SUBMIT FINAL to NDEP	1 day	Sun 12/20/09	Sun 12/20/09	228		
230	OBTAIN NFAD	30 days	Mon 12/21/09	Tue 1/19/10	229		
231							
232	<b>[4] GAMING/Southern RIBS SUB-AREA</b>	<b>411 days</b>	<b>Thu 9/11/08</b>	<b>Mon 10/26/09</b>			
233	NDEP Approval	1 day	Thu 9/11/08	Thu 9/11/08			
234	Field Sampling (rescrape R2)	1 day	Thu 4/30/09	Thu 4/30/09			
235	Laboratory Data Analysis	30 days	Fri 5/1/09	Sat 5/30/09	234		
236	Data Validation Complete	21 days	Sun 5/31/09	Sat 6/20/09	235		
237	Data Useability and Risk Assessment Draft Complete	30 days	Sun 6/21/09	Mon 7/20/09	236		
238	Prepare Draft Closure Report	15 days	Tue 7/21/09	Tue 8/4/09	237		
239	SUBMIT Draft Closure Report to NDEP	1 day	Wed 8/5/09	Wed 8/5/09	238		
240	NDEP Review	30 days	Thu 8/6/09	Fri 9/4/09	239		
241	INCORPORATE NDEP Comments	21 days	Sat 9/5/09	Fri 9/25/09	240		
242	SUBMIT FINAL to NDEP	1 day	Sat 9/26/09	Sat 9/26/09	241		
243	OBTAIN NFAD	30 days	Sun 9/27/09	Mon 10/26/09	242		
244							
245	<b>[5] GALLERIA NORTH SUB-AREA</b>	<b>388 days</b>	<b>Wed 11/12/08</b>	<b>Fri 12/4/09</b>			
246	NDEP Approval	1 day	Wed 11/12/08	Wed 11/12/08			
247	Field Sampling (Flux and Non-Flux)	25 days	Tue 1/27/09	Fri 2/20/09	262		
248	Laboratory Data Analysis	1 day	Thu 4/30/09	Thu 4/30/09			
249	Scrape Potential Contaminated Areas and Resample	30 days	Fri 5/1/09	Sat 5/30/09	248		
250	Laboratory Data Analysis	35 days	Sun 5/31/09	Sat 7/4/09	249		
251	Data Validation Complete	30 days	Tue 6/30/09	Wed 7/29/09	250SS+30 days		
252	Data Useability and Risk Assessment Draft Complete	30 days	Thu 7/30/09	Fri 8/28/09	251		
253	Prepare Draft Closure Report	15 days	Sat 8/29/09	Sat 9/12/09	252		
254	SUBMIT Draft Closure Report to NDEP	1 day	Sun 9/13/09	Sun 9/13/09	253		
255	NDEP Review	30 days	Mon 9/14/09	Tue 10/13/09	254		
256	INCORPORATE NDEP Comments	21 days	Wed 10/14/09	Tue 11/3/09	255		
257	SUBMIT FINAL to NDEP	1 day	Wed 11/4/09	Wed 11/4/09	256		
258	OBTAIN NFAD	30 days	Thu 11/5/09	Fri 12/4/09	257		
259							
260	<b>[6] SUNSET NORTH SUB-AREA</b>	<b>375 days</b>	<b>Wed 12/10/08</b>	<b>Sat 12/19/09</b>			
261	NDEP Approval	1 day	Wed 12/10/08	Wed 12/10/08			
262	Field Sampling - Non Flux Samples	14 days	Tue 1/13/09	Mon 1/26/09			
263	Field Sampling - Flux Samples	14 days	Fri 2/6/09	Thu 2/19/09			
264	Laboratory Data Analysis	1 day	Fri 5/15/09	Fri 5/15/09			
265	Scrape Potential Contaminated Areas and Resample	30 days	Sat 5/16/09	Sun 6/14/09	264		
266	Laboratory Data Analysis	35 days	Mon 6/15/09	Sun 7/19/09	265		

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
267	Data Validation Complete	30 days	Wed 7/15/09	Thu 8/13/09	266SS+30 days		
268	Data Useability and Risk Assessment Draft Complete	30 days	Fri 8/14/09	Sat 9/12/09	267		
269	Prepare Draft Closure Report	15 days	Sun 9/13/09	Sun 9/27/09	268		
270	SUBMIT Draft Closure Report to NDEP	1 day	Mon 9/28/09	Mon 9/28/09	269		
271	NDEP Review	30 days	Tue 9/29/09	Wed 10/28/09	270		
272	INCORPORATE NDEP Comments	21 days	Thu 10/29/09	Wed 11/18/09	271		
273	SUBMIT FINAL to NDEP	1 day	Thu 11/19/09	Thu 11/19/09	272		
274	OBTAIN NFAD	30 days	Fri 11/20/09	Sat 12/19/09	273		
275							
276	<b>[Asbestos Only] Remaining Areas Except Remediation Areas</b>	<b>200 days</b>	<b>Mon 10/13/08</b>	<b>Thu 4/30/09</b>			
277	NDEP Approval	1 day	Mon 10/13/08	Mon 10/13/08			
278	Field Sampling Completed	1 day	Mon 1/12/09	Mon 1/12/09			
279	Laboratory Analysis	1 day	Thu 4/30/09	Thu 4/30/09			
280							
281	<b>[7] FIRST EIGHT ROWS - PHASE I SUB-AREA</b>	<b>300 days</b>	<b>Wed 4/1/09</b>	<b>Mon 1/25/10</b>			
282	Activities Similar To Above	300 days	Wed 4/1/09	Mon 1/25/10			
283							
284	<b>[8] OPEN SPACE HOOK SUB-AREA</b>	<b>301 days</b>	<b>Mon 3/23/09</b>	<b>Sun 1/17/10</b>			
285	Revised Confirmation SAP to NDEP for Review/Approval	1 day	Mon 3/23/09	Mon 3/23/09			
286	Activities Similar to Above	300 days	Tue 3/24/09	Sun 1/17/10	285		
287							
288	<b>[9] UPPER PONDS SUB-AREA</b>	<b>301 days</b>	<b>Thu 4/16/09</b>	<b>Wed 2/10/10</b>			
289	Revised Confirmation SAP to NDEP for Review/Approval	1 day	Thu 4/16/09	Thu 4/16/09			
290	Activities Similar to Above	300 days	Fri 4/17/09	Wed 2/10/10	289		
291							
292	<b>[10] FIRST EIGHT ROWS - PHASE II SUB-AREA</b>	<b>300 days</b>	<b>Sun 11/1/09</b>	<b>Fri 8/27/10</b>			
293	Activities Similar To Above	300 days	Sun 11/1/09	Fri 8/27/10			
294							
295	<b>[11] TIMET PONDS SUB-AREA</b>	<b>300 days</b>	<b>Mon 2/1/10</b>	<b>Sat 11/27/10</b>			
296	Activities Similar to Above	300 days	Mon 2/1/10	Sat 11/27/10			
297							
298	<b>[12] SPRAY WHEEL SUB-AREA</b>	<b>300 days</b>	<b>Sat 5/1/10</b>	<b>Thu 2/24/11</b>			
299	Activities Similar To Above	300 days	Sat 5/1/10	Thu 2/24/11			
300							
301	<b>[13] STAGING AREA SUB-AREA</b>	<b>300 days</b>	<b>Sun 8/1/10</b>	<b>Fri 5/27/11</b>			
302	Activities Similar To Above	300 days	Sun 8/1/10	Fri 5/27/11			
303							
304							



# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
305	<b>CAMU AREA - CAP, RAP, BORROW AREA, SLIT TRENCHES</b>	<b>1241 days</b>	<b>Fri 9/22/06</b>	<b>Sat 2/13/10</b>			
306	<b>CAP</b>	<b>1 day</b>	<b>Mon 9/25/06</b>	<b>Mon 9/25/06</b>			
307	<b>FINAL</b>	1 day	Mon 9/25/06	Mon 9/25/06			
308							
309	<b>RAP</b>	<b>179 days</b>	<b>Mon 9/17/07</b>	<b>Thu 3/13/08</b>			
310	<b>FINAL (after NDEP Design Review)</b>	1 day	Wed 3/5/08	Wed 3/5/08			
311							
312	<b>TRI Inapplicability Letter</b>	<b>3 days</b>	<b>Tue 3/11/08</b>	<b>Thu 3/13/08</b>			
313	Letter Submitted By BRC to NDEP	1 day	Tue 3/11/08	Tue 3/11/08			
314	NDEP Approval	1 day	Thu 3/13/08	Thu 3/13/08			
315							
316	<b>Slit Trench RAS</b>	<b>1 day</b>	<b>Mon 9/17/07</b>	<b>Mon 9/17/07</b>			
317	<b>FINAL - RAS and ROD Issued</b>	1 day	Mon 9/17/07	Mon 9/17/07			
318							
319	<b>CAMU CSM</b>	<b>1 day</b>	<b>Wed 8/8/07</b>	<b>Wed 8/8/07</b>			
320	<b>FINAL - (Living Doc)</b>	1 day	Wed 8/8/07	Wed 8/8/07			
321							
322	<b>CAMU Construction (Material Placement)</b>	<b>322 days</b>	<b>Sat 1/31/09</b>	<b>Fri 12/18/09</b>			
323	Phase I (Interim Cover)	1 day	Sat 1/31/09	Sat 1/31/09			
324	Phase II (Interim Cover)	1 day	Tue 6/2/09	Tue 6/2/09			
325	Phase IIIA (Interim Cover)	1 day	Mon 5/18/09	Mon 5/18/09			
326	Phase IIIB (Interim Cover)	1 day	Fri 8/7/09	Fri 8/7/09			
327	Phase IV (Interim Cover)	1 day	Tue 10/13/09	Tue 10/13/09			
328	Phase V (Interim Cover)	1 day	Fri 12/18/09	Fri 12/18/09			
329							
330	<b>CAMU Area Groundwater Monitoring</b>	<b>424 days</b>	<b>Wed 12/17/08</b>	<b>Sat 2/13/10</b>			
331	NDEP Approval of Baseline Sampling Workplan	1 day	Wed 12/17/08	Wed 12/17/08			
332	Q1 Field Sampling	121 days	Sat 1/31/09	Sun 5/31/09			
333	Field Sampling Completed	1 day	Sat 1/31/09	Sat 1/31/09			
334	Laboratory Analysis	45 days	Sun 2/1/09	Tue 3/17/09	333		
335	Data Validation	45 days	Wed 3/18/09	Fri 5/1/09	334		
336	Data Report to NDEP for Review/Approval	30 days	Sat 5/2/09	Sun 5/31/09	335		
337	Q2 Field Sampling	106 days	Thu 4/30/09	Thu 8/13/09			
338	Field Sampling Completed	1 day	Thu 4/30/09	Thu 4/30/09			
339	Laboratory Analysis	45 days	Fri 5/1/09	Sun 6/14/09	338		
340	Data Validation	30 days	Mon 6/15/09	Tue 7/14/09	339		
341	Data Report to NDEP for Review/Approval	30 days	Wed 7/15/09	Thu 8/13/09	340		
342	Q3 Field Sampling	106 days	Fri 7/31/09	Fri 11/13/09			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
343	Field Sampling Completed	1 day	Fri 7/31/09	Fri 7/31/09			
344	Laboratory Analysis	45 days	Sat 8/1/09	Mon 9/14/09	343		
345	Data Validation	30 days	Tue 9/15/09	Wed 10/14/09	344		
346	Data Report to NDEP for Review/Approval	30 days	Thu 10/15/09	Fri 11/13/09	345		
347	Q4 Field Sampling	106 days	Sat 10/31/09	Sat 2/13/10			
348	Field Sampling Completed	1 day	Sat 10/31/09	Sat 10/31/09			
349	Laboratory Analysis	45 days	Sun 11/1/09	Tue 12/15/09	348		
350	Data Validation	30 days	Wed 12/16/09	Thu 1/14/10	349		
351	Data Report to NDEP for Review/Approval	30 days	Fri 1/15/10	Sat 2/13/10	350		
352							
353	<b>Safety Equipment For NDEP</b>	<b>29 days</b>	<b>Fri 9/22/06</b>	<b>Fri 10/20/06</b>			
354	Procurement Requested	1 day	Fri 9/22/06	Fri 9/22/06			
355	Equipment Obtained and Received By NDEP	1 day	Fri 10/20/06	Fri 10/20/06			
356							
357	<b>OTHER POTENTIAL ACTIONS (BEYOND SOILS ROD)</b>	<b>910 days</b>	<b>Thu 8/9/07</b>	<b>Wed 2/3/10</b>			
358							
359	<b>Eastside Groundwater RAS Development</b>	<b>107 days</b>	<b>Tue 10/20/09</b>	<b>Wed 2/3/10</b>			
360	Develop Draft RAS	60 days	Tue 10/20/09	Fri 12/18/09	150		
361	Submit to NDEP	1 day	Sat 12/19/09	Sat 12/19/09	360		
362	NDEP Review and Resubmittal	45 days	Sun 12/20/09	Tue 2/2/10	361		
363	Draft ROD Issued	1 day	Wed 2/3/10	Wed 2/3/10	362		
364							
365	<b>Investigations of Western Ditch Between CAMU and Lower Ponds</b>	<b>1 day</b>	<b>Mon 6/1/09</b>	<b>Mon 6/1/09</b>			
366	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
367							
368	<b>Investigations of North Western Ditch Between CAMU and Lower Ponds</b>	<b>1 day</b>	<b>Mon 6/1/09</b>	<b>Mon 6/1/09</b>			
369	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
370							
371	<b>Investigations of BMI Siphon</b>	<b>1 day</b>	<b>Mon 6/1/09</b>	<b>Mon 6/1/09</b>			
372	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
373							
374	<b>Non-Intrusive Investigation of Trade Effluent Ponds in Common Areas</b>	<b>1 day</b>	<b>Thu 8/9/07</b>	<b>Thu 8/9/07</b>			
375	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	320		
376							
377	<b>Non-Intrusive Investigation of Closed BMI Landfills</b>	<b>1 day</b>	<b>Thu 8/9/07</b>	<b>Thu 8/9/07</b>			
378	Being Done As Part of CAMU Area Investigations	1 day	Thu 8/9/07	Thu 8/9/07	320		
379							
380	<b>Other Media RAS Development</b>	<b>1 day</b>	<b>Mon 6/1/09</b>	<b>Mon 6/1/09</b>			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
381	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09			
382							
383							
384	<b>DATA VALIDATION SUMMARY REPORTS</b>	<b>1308 days</b>	<b>Wed 2/15/06</b>	<b>Mon 9/14/09</b>			
385	<b>CAMU-Area Data-Sets</b>	<b>87 days</b>	<b>Tue 6/13/06</b>	<b>Thu 9/7/06</b>			
386	Set #3 Landfill Monitoring (GW) - FINAL	<b>22 days</b>	<b>Wed 6/14/06</b>	<b>Wed 7/5/06</b>			
387	a) Quarter 1 Landfill Monitoring - FINAL	1 day	Wed 7/5/06	Wed 7/5/06			
388	b) Quarter 2 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			
389	c) Quarter 3 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			
390	d) Quarter 4 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06			
391	Set #10 Borrow Area Investigation - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
392	Set #11 Slit Trench Investigation - FINAL	<b>1 day</b>	<b>Tue 6/13/06</b>	<b>Tue 6/13/06</b>			
393	a) May 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
394	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
395	Set #13 CAMU Investigations - FINAL	<b>23 days</b>	<b>Tue 6/13/06</b>	<b>Wed 7/5/06</b>			
396	a) April 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
397	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
398	c) Nov 2000 field event (WDE locs) - FINAL	1 day	Wed 7/5/06	Wed 7/5/06			
399	d) March 2001 field event (follow on WDE) - FINAL	1 day	Tue 6/13/06	Tue 6/13/06			
400	Set #15 Power Pole Excavation Investigation - FINAL	1 day	Fri 9/1/06	Fri 9/1/06			
401	Set #26 Borrow Area Investigation - FINAL	<b>22 days</b>	<b>Tue 8/8/06</b>	<b>Tue 8/29/06</b>			
402	a) Initial Investigation - FINAL	1 day	Tue 8/8/06	Tue 8/8/06			
403	b) Supplemental investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06			
404	Set #28 Slit Trench Soil Investigation - FINAL	1 day	Wed 8/16/06	Wed 8/16/06			
405	Set #29 Slit Trench Soil Vapor Investigation - FINAL	1 day	Wed 7/26/06	Wed 7/26/06			
406	Set #30 CAMU Hydro Investigation - FINAL	1 day	Tue 8/29/06	Tue 8/29/06			
407	Set #36 2006 Borrow Area Investigation - FINAL	1 day	Thu 9/7/06	Thu 9/7/06			
408							
409	<b>Eastside Area Data-Sets</b>	<b>378 days</b>	<b>Wed 2/15/06</b>	<b>Tue 2/27/07</b>			
410	Set #1 Environmental Conditions Investigation	<b>1 day</b>	<b>Tue 9/12/06</b>	<b>Tue 9/12/06</b>			
411	a) Upper & Lower Ponds and Ditches - FINAL	1 day	Tue 9/12/06	Tue 9/12/06			
412	Set #4 Preliminary GW Investigation (DM wells) - FINAL	1 day	Tue 12/5/06	Tue 12/5/06			
413	Set #6 1999 Ponds Supplemental Soil Investigations	<b>16 days</b>	<b>Tue 10/10/06</b>	<b>Wed 10/25/06</b>			
414	a) Berm Samples - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
415	b) At-Depth Samples (to 15 ft bgs) - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
416	c) New SRC sampling - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
417	d) Miscellaneous (At-Depth Samples, expanded rads & pesticides, addit. SI	1 day	Tue 10/10/06	Tue 10/10/06			
418	Set #7 Upper & Lower Ponds IRM Sampling	<b>52 days</b>	<b>Wed 9/13/06</b>	<b>Fri 11/3/06</b>			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
419	a) Mohawk - FINAL	1 day	Tue 10/17/06	Tue 10/17/06			
420	b) Sunset - FINAL	1 day	Wed 9/13/06	Wed 9/13/06			
421	c) Sunset pit sampling for asbestos - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
422	d) Blackened soil area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
423	e) PLF-05 fill sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
424	Set #8 ERM Ponds Supplemental Investigation	<b>43 days</b>	<b>Thu 9/14/06</b>	<b>Thu 10/26/06</b>			
425	a) Discrete/composite sampling event - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
426	b) Sunset North Area - FINAL	1 day	Thu 9/14/06	Thu 9/14/06			
427	c) Sunset North Area – October PR samples - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
428	Set #9 TIMET Ponds Investigation - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
429	Set #12 Spray Wheel Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
430	Set #14 “College Site” Investigation - FINAL	1 day	Wed 11/8/06	Wed 11/8/06			
431	Set #16 Tuscany Hills Pipeline Vault investigation - FINAL	1 day	Thu 8/31/06	Thu 8/31/06			
432	Set #18 WRF Investigation By CoH - FINAL	1 day	Mon 5/1/06	Mon 5/1/06			
433	Set #19 Mohawk Supplemental Investigation (PR samples) - FINAL	1 day	Fri 12/8/06	Fri 12/8/06			
434	Set #20 Sunset North Investigations	<b>131 days</b>	<b>Fri 10/20/06</b>	<b>Tue 2/27/07</b>			
435	a) PLG-05 GW Characterization - FINAL	1 day	Fri 1/5/07	Fri 1/5/07			
436	b) Sampling of “unimpacted” areas - FINAL	1 day	Fri 10/20/06	Fri 10/20/06			
437	c) Supp. Invest. (PR samples) - FINAL	1 day	Tue 2/27/07	Tue 2/27/07			
438	Set #21 Southern RIBs Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
439	Set #22 Pre-GW Policy Upper Ponds GW Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
440	Set #23 Spray Wheel Investigation [M] - Geotechnical Only. No DVSR	1 day	Wed 2/15/06	Wed 2/15/06			
441	Set #25 Pittman Lateral Bypass Pipeline Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
442	Set #27 2004 Eastside Hydro Investigation (Revised) - FINAL	1 day	Thu 8/31/06	Thu 8/31/06			
443	Set #32 Alpha Ditch Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
444	Set #33 Spray Wheel Salt Investigation - FINAL	1 day	Tue 9/26/06	Tue 9/26/06			
445	Set #37 First Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07			
446	Set #38 Second Quarterly GW Monitoring - FINAL	1 day	Tue 1/2/07	Tue 1/2/07			
447	Set #39 Waste Sampling - FINAL	1 day	Fri 11/3/06	Fri 11/3/06			
448							
449							
450	<b>Other Current/Old Data Sets</b>	<b>456 days</b>	<b>Mon 4/3/06</b>	<b>Mon 7/2/07</b>			
451	Set #1 Environmental Conditions Investigation	<b>17 days</b>	<b>Tue 10/10/06</b>	<b>Thu 10/26/06</b>			
452	b) Exclusion Areas - FINAL	1 day	Tue 10/10/06	Tue 10/10/06			
453	c) Parcel 5/6 confirmation sampling - FINAL	1 day	Thu 10/26/06	Thu 10/26/06			
454	Set #2 Warm Springs Rd Investigation - FINAL	1 day	Wed 10/25/06	Wed 10/25/06			
455	Set #5 Pittman Lateral GW Monitoring	<b>10 days</b>	<b>Wed 11/29/06</b>	<b>Fri 12/8/06</b>			
456	a) Initial Monitoring Event - FINAL	1 day	Wed 11/29/06	Wed 11/29/06			

# BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 200	
						Jan	Feb
457	b) Follow-Up Monitoring Event - FINAL	1 day	Fri 12/8/06	Fri 12/8/06			
458	Set #17 Conveyer Alignment Investigation - FINAL	1 day	Thu 11/2/06	Thu 11/2/06			
459	Set #24 Environ Background Investigation (By NDEP) - FINAL	1 day	Mon 5/1/06	Mon 5/1/06			
460	Set #31 TRECO Investigation - FINAL	1 day	Mon 4/3/06	Mon 4/3/06			
461	Set #34 BRC/TIMET Shallow Soil Background Investigation - FINAL	1 day	Mon 7/2/07	Mon 7/2/07			
462	Set #40 OffSite Dust Sampling - FINAL	1 day	Mon 11/20/06	Mon 11/20/06			
463							
464							
465	<b>New Data Sets (Others, as generated)</b>	<b>981 days</b>	<b>Mon 1/8/07</b>	<b>Mon 9/14/09</b>			
466	Set #41 Slit Trench Step-Out Sampling - FINAL	1 day	Mon 1/8/07	Mon 1/8/07			
467	Set #42 Third Quarterly GW Monitoring - FINAL	1 day	Wed 4/25/07	Wed 4/25/07			
468	Set #43 Parcel 4A-4B - FINAL	1 day	Tue 8/21/07	Tue 8/21/07			
469	Set #44 Fourth Quarterly GW Monitoring - FINAL	1 day	Tue 7/10/07	Tue 7/10/07			
470	Set #45 Orphan and Accumulated Small Data Sets - FINAL	1 day	Mon 10/22/07	Mon 10/22/07			
471	Set #46 North-East Area Well Boring Soils - FINAL	1 day	Thu 12/6/07	Thu 12/6/07			
472	Set #47 Upgradient Qa GW and Soils Along Borings - FINAL	1 day	Fri 2/22/08	Fri 2/22/08			
473	Set #45e Suppl. 4A/4B - FINAL	1 day	Fri 6/6/08	Fri 6/6/08			
474	Set #34b Suppl. Shallow Background Set - FINAL	1 day	Mon 6/9/08	Mon 6/9/08			
475	Set #34c Deep Background Soils Set - FINAL	1 day	Wed 6/25/08	Wed 6/25/08			
476	Set #48 CAMU 2007 GW - FINAL	1 day	Mon 3/24/08	Mon 3/24/08			
477	Set #49 Eastside Deep Wells Soils - FINAL	1 day	Mon 9/8/08	Mon 9/8/08			
478	Set #50 Sewer Line Investigations - Horizontal - FINAL	1 day	Wed 10/1/08	Wed 10/1/08			
479	Set #50a Sewer Line Rescrape - FINAL	1 day	Thu 1/8/09	Thu 1/8/09			
480	Set #51 Fifth Quarterly Eastside GW Monitoring - FINAL	1 day	Sat 11/1/08	Sat 11/1/08			
481	Set #52 Mohawk Confirmation - FINAL	1 day	Thu 10/23/08	Thu 10/23/08			
482	Set #52a Mohawk Rescrape Samples - To NDEP	1 day	Mon 6/1/09	Mon 6/1/09	208		
483	Set #53 Southern RIBs - To NDEP	1 day	Sun 6/21/09	Sun 6/21/09	236		
484	Set #54 Western Hook - To NDEP	1 day	Mon 9/14/09	Mon 9/14/09	223		
485	Set #55a CAMU Baseline GW Monitoring Q1 - To NDEP	1 day	Sat 5/2/09	Sat 5/2/09	335		
486							
487							
488	<b>CONSTRUCTION-RELATED DETAILS ARE PROVIDED IN</b>	1 day?	Wed 2/15/06	Wed 2/15/06			
489	<b>THE MONTHLY CONSTRUCTION SCHEDULE</b>	1 day?	Wed 2/15/06	Wed 2/15/06			