BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
1	**BRC SITE CLEANUP**	**1226 days?**	**Mon 1/23/06**	**Mon 6/1/09**		
2						
3	**SUPPORTING DOCUMENTS AND ACTIVITIES**	**1074 days?**	**Mon 1/23/06**	**Wed 12/31/08**		
4						
5	**AOC III**	**440 days**	**Wed 2/15/06**	**Mon 4/30/07**		
6	***FINAL***	1 day	Wed 2/15/06	Wed 2/15/06		
7	Finalize Appendix B (Waiting on Legal review re. new signatures)	1 day	Tue 8/15/06	Tue 8/15/06		
8	**Initial Required Actions**	**59 days**	**Thu 4/13/06**	**Sat 6/10/06**		
9	Notice to Successors in Title - FINAL	1 day	Thu 4/13/06	Thu 4/13/06		
10	Submit Revised Key Personnel Notice - FINAL	1 day	Wed 5/3/06	Wed 5/3/06		
11	Institutional Control Instrument - FINAL	1 day	Thu 4/13/06	Thu 4/13/06		
12	QAPP - FINAL	1 day	Wed 4/26/06	Wed 4/26/06	46	
13	Advance Payment _ FINAL	1 day	Thu 4/13/06	Thu 4/13/06		
14	Certificates of Insurance	1 day	Tue 5/16/06	Tue 5/16/06		
15	(Intentionally Left Blank, hereafter "ILB")	1 day	Sat 6/10/06	Sat 6/10/06		
16	**Ongoing Required Actions**	**379 days**	**Mon 4/17/06**	**Mon 4/30/07**		
17	Annual Certificates of Insurance	1 day	Thu 2/15/07	Thu 2/15/07		
18	Quarterly Progress Report Q1 2006 - FINAL	1 day	Mon 4/17/06	Mon 4/17/06		
19	Quarterly Progress Report Q2 2006	1 day	Mon 7/17/06	Mon 7/17/06		
20	Quarterly Progress Report Q3 2006	1 day	Mon 10/16/06	Mon 10/16/06		
21	Quarterly Progress Report Q4 2006	1 day	Mon 1/15/07	Mon 1/15/07		
22	Annual Certification	1 day	Wed 1/31/07	Wed 1/31/07		
23	Annual Summary of Payments	1 day	Mon 4/30/07	Mon 4/30/07		
24						
25	**Public Involvement Plan (PIP)**	**203 days**	**Tue 3/14/06**	**Mon 10/2/06**		
26	***FINAL***	1 day	Thu 6/29/06	Thu 6/29/06		
27		1 day	Mon 5/15/06	Mon 5/15/06		
28	**Implementation Activities**	**203 days**	**Tue 3/14/06**	**Mon 10/2/06**		
29	Project Factsheet - FINAL	1 day	Tue 3/14/06	Tue 3/14/06		
30	Project Factsheet Distribution - FINAL	1 day	Mon 5/15/06	Mon 5/15/06		
31	Project Informational Kiosk	1 day	Mon 10/2/06	Mon 10/2/06		
32	Project Website	1 day	Mon 10/2/06	Mon 10/2/06		
33	Project Document Repository	1 day	Mon 10/2/06	Mon 10/2/06		
34						
35	**Site Related Chemicals (SRCs)**	**167 days**	**Wed 2/15/06**	**Mon 7/31/06**		
36	***FINAL***	1 day	Wed 2/15/06	Wed 2/15/06		
37	Submitted Remaining MDL Studies to NDEP	1 day	Thu 6/8/06	Thu 6/8/06		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
38	**Project Laboratories Complete Certification**	**1 day**	**Mon 7/31/06**	**Mon 7/31/06**		
39	STL	1 day	Mon 7/31/06	Mon 7/31/06		
40	Alpha	1 day	Mon 7/31/06	Mon 7/31/06		
41	TestAmerica/DelMar	1 day	Mon 7/31/06	Mon 7/31/06		
42	Southwest Analytical	1 day	Mon 7/31/06	Mon 7/31/06		
43	EMS Labs	1 day	Mon 7/31/06	Mon 7/31/06		
44						
45	**QAPP**	**1 day**	**Tue 4/25/06**	**Tue 4/25/06**		
46	***FINAL***	1 day	Tue 4/25/06	Tue 4/25/06		
47						
48	**FSP/SOPs**	**97 days?**	**Wed 2/15/06**	**Mon 5/22/06**		
49	***FINAL***	1 day	Mon 5/22/06	Mon 5/22/06		
50	(ILB)	1 day?	Wed 2/15/06	Wed 2/15/06		
51	(ILB)	1 day?	Wed 2/15/06	Wed 2/15/06		
52	(ILB)	1 day?	Wed 2/15/06	Wed 2/15/06		
53						
54	**Background Investigations**	**962 days**	**Mon 5/15/06**	**Wed 12/31/08**		
55	**Shallow Soils Background (Metals/Rads)**	**121 days**	**Mon 5/15/06**	**Tue 9/12/06**		
56	Submit Draft Report to NDEP	1 day	Mon 5/15/06	Mon 5/15/06		
57	Receive NDEP Comments	1 day	Sat 7/29/06	Sat 7/29/06		
58	INCORPORATE NDEP Comments and SUBMIT as FINAL	15 days	Sun 7/30/06	Sun 8/13/06	57	
59	OBTAIN NDEP Approval	30 days	Mon 8/14/06	Tue 9/12/06	58	
60	**Surface Soils Background (Other Compounds)**	**1 day**	**Mon 1/1/07**	**Mon 1/1/07**		
61	Asbestos	1 day	Mon 1/1/07	Mon 1/1/07		
62	Dioxins	1 day	Mon 1/1/07	Mon 1/1/07		
63	**Other Soil Horizons**	**1 day**	**Wed 12/31/08**	**Wed 12/31/08**		
64	Not Anticipated	1 day	Wed 12/31/08	Wed 12/31/08		
65	**Qa Groundwater Eastside**	**1 day**	**Wed 12/31/08**	**Wed 12/31/08**		
66	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08		
67	**Other Horizons Groundwater Eastside**	**1 day**	**Wed 12/31/08**	**Wed 12/31/08**		
68	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08		
69	**Qa Groundwater CAMU Area**	**1 day**	**Wed 12/31/08**	**Wed 12/31/08**		
70	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08		
71	**Other Horizons Groundwater CAMU Area**	**1 day**	**Wed 12/31/08**	**Wed 12/31/08**		
72	To Be Determined	1 day	Wed 12/31/08	Wed 12/31/08		
73						
74	**RTCs For NDEP Comments**	**99 days**	**Fri 4/21/06**	**Fri 7/28/06**		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
75	**Submit BRC RTCs for Specified Older NDEP Comments**	**46 days**	**Fri 4/21/06**	**Mon 6/5/06**		
76	NDEP Review	45 days	Fri 4/21/06	Sun 6/4/06		
77	NDEP Approval	1 day	Mon 6/5/06	Mon 6/5/06	76	
78	**Submit BRC RTC for NDEP July 11, 2005 Comments**	**46 days**	**Tue 6/13/06**	**Fri 7/28/06**		
79	NDEP Review	45 days	Tue 6/13/06	Thu 7/27/06		
80	NDEP Approval	1 day	Fri 7/28/06	Fri 7/28/06	79	
81						
82	**Eastside Groundwater Investigation**	**587 days**	**Fri 2/17/06**	**Wed 9/26/07**		
83	Workplan - FINAL	1 day	Fri 2/17/06	Fri 2/17/06		
84	**First Quarter**	**145 days**	**Mon 4/17/06**	**Fri 9/8/06**		
85	Field Investigations	55 days	Mon 4/17/06	Sat 6/10/06		
86	Lab Analysis of Data	30 days	Sun 6/11/06	Mon 7/10/06	85	
87	Data Validation	30 days	Tue 7/11/06	Wed 8/9/06	86	
88	Quarterly Report Prepared and Submitted	30 days	Thu 8/10/06	Fri 9/8/06	87	
89	**Second Quarter**	**120 days**	**Tue 7/25/06**	**Tue 11/21/06**		
90	Field Investigations	45 days	Tue 7/25/06	Thu 9/7/06		
91	Lab Analysis of Data	30 days	Fri 9/8/06	Sat 10/7/06	90	
92	Data Validation	30 days	Sun 10/8/06	Mon 11/6/06	91	
93	Quarterly Report Prepared and Submitted	15 days	Tue 11/7/06	Tue 11/21/06	92	
94	**Third Quarter**	**120 days**	**Mon 10/16/06**	**Mon 2/12/07**		
95	Field Investigations	45 days	Mon 10/16/06	Wed 11/29/06		
96	Lab Analysis of Data	30 days	Thu 11/30/06	Fri 12/29/06	95	
97	Data Validation	30 days	Sat 12/30/06	Sun 1/28/07	96	
98	Quarterly Report Prepared and Submitted	15 days	Mon 1/29/07	Mon 2/12/07	97	
99	**Fourth Quarter**	**120 days**	**Mon 1/15/07**	**Mon 5/14/07**		
100	Field Investigations	45 days	Mon 1/15/07	Wed 2/28/07		
101	Lab Analysis of Data	30 days	Thu 3/1/07	Fri 3/30/07	100	
102	Data Validation	30 days	Sat 3/31/07	Sun 4/29/07	101	
103	Quarterly Report Prepared and Submitted	15 days	Mon 4/30/07	Mon 5/14/07	102	
104	Draft Report To NDEP	45 days	Tue 5/15/07	Thu 6/28/07	103	
105	NDEP Review	30 days	Fri 6/29/07	Sat 7/28/07	104	
106	Revised Report Per NDEP Comments	30 days	Sun 7/29/07	Mon 8/27/07	105	
107	NDEP Review and Approval	30 days	Tue 8/28/07	Wed 9/26/07	106	
108						
109	**Screening Investigations for PCBs**	**149 days**	**Wed 2/15/06**	**Thu 7/13/06**		
110	Submit Workplan	1 day	Mon 6/12/06	Mon 6/12/06		
111	NDEP Comments Received	1 day	Tue 7/11/06	Tue 7/11/06		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
112	BRC Response/Defer Workplan	1 day	Thu 7/13/06	Thu 7/13/06		
113	(ILB)	1 day	Wed 2/15/06	Wed 2/15/06		
114						
115	**Off-Site Dust Sampling**	**229 days**	**Mon 1/23/06**	**Fri 9/8/06**		
116	Workplan - FINAL	1 day	Mon 1/23/06	Mon 1/23/06		
117	Obtain Site Access	1 day	Fri 6/23/06	Fri 6/23/06		
118	Conduct Field Investigation	1 day	Fri 9/8/06	Fri 9/8/06	90	
119						
120	**EASTSIDE SOILS (IMPLEMENTATION OF SOILS ROD)**	**1188 days**	**Thu 2/16/06**	**Mon 5/18/09**		
121						
122	**CLOSURE PLAN**	**186 days**	**Thu 4/13/06**	**Sun 10/15/06**		
123	SUBMIT Section Drafts (2, 9) To NDEP for Comments	1 day	Mon 4/24/06	Mon 4/24/06		
124	MEET with NDEP for DQO/PSQs	1 day	Thu 4/13/06	Thu 4/13/06		
125	FINALIZE DQO/PSQ Section Draft	30 days	Fri 4/14/06	Sat 5/13/06	124	
126	RECEIVE NDEP Comments on Drafts of Sections 2, 9	1 day	Mon 6/19/06	Mon 6/19/06	123	
127	INCORPORATE and Submit Formal Draft	42 days	Tue 6/20/06	Mon 7/31/06	126	
128	NDEP Review	30 days	Tue 8/1/06	Wed 8/30/06	127	
129	INCORPORATE NDEP Comments	15 days	Thu 8/31/06	Thu 9/14/06	128	
130	SUBMIT FINAL to NDEP	1 day	Fri 9/15/06	Fri 9/15/06	129	
131	OBTAIN CP NDEP Approval	30 days	Sat 9/16/06	Sun 10/15/06	130	
132						
133	**STATISTICAL CLOSURE Report**	**88 days**	**Wed 5/31/06**	**Sat 8/26/06**		
134	BRC NDEP Meeting	1 day	Wed 5/31/06	Wed 5/31/06		
135	SUBMIT Draft to NDEP	1 day	Fri 6/16/06	Fri 6/16/06		
136	NDEP Review	30 days	Sat 6/17/06	Sun 7/16/06	135	
137	INCORPORATE NDEP Comments	10 days	Mon 7/17/06	Wed 7/26/06	136	
138	SUBMIT FINAL to NDEP	1 day	Thu 7/27/06	Thu 7/27/06	137	
139	OBTAIN NDEP Approval	30 days	Fri 7/28/06	Sat 8/26/06	138	
140						
141	**EASTSIDE CSM REPORT**	**245 days**	**Tue 6/20/06**	**Mon 2/19/07**		
142	Data Validation Reports	1 day	Fri 11/3/06	Fri 11/3/06	374FS-1 day	
143	BEGIN PREPARING Draft CSM Report	1 day	Tue 6/20/06	Tue 6/20/06	126	
144	FINISH PREPARING Draft CSM Report	1 day	Sun 11/19/06	Sun 11/19/06	142FS+15 days	
145	SUBMIT to NDEP	1 day	Mon 11/20/06	Mon 11/20/06	144	
146	NDEP Review	45 days	Tue 11/21/06	Thu 1/4/07	145	
147	INCORPORATE NDEP Comments	15 days	Fri 1/5/07	Fri 1/19/07	146	
148	SUBMIT FINAL to NDEP	1 day	Sat 1/20/07	Sat 1/20/07	147	

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
149	OBTAIN Eastside CSM NDEP "Approval" (Living Doc)	30 days	Sun 1/21/07	Mon 2/19/07	148	
150						
151	**Eastside Groundwater Modeling**	**101 days**	**Fri 6/2/06**	**Sun 9/10/06**		
152	Submit Revised Modeling Workplan and Mounding Memo	1 day	Fri 6/2/06	Fri 6/2/06		
153	NDEP Comments Received	1 day	Tue 6/27/06	Tue 6/27/06		
154	Finalize Workplan	30 days	Wed 6/28/06	Thu 7/27/06	153	
155	Conduct Modeling	45 days	Fri 7/28/06	Sun 9/10/06	154	
156						
157	**EASTSIDE CLEANUP ACTIVITIES**	**996 days**	**Sun 8/27/06**	**Mon 5/18/09**		
158						
159	**MOHAWK SUB-AREA**	**238 days**	**Sun 8/27/06**	**Sat 4/21/07**		
160	Submit Sub-area Specfic Workplan	1 day	Sun 8/27/06	Sun 8/27/06	139	
161	NDEP Review	30 days	Mon 8/28/06	Tue 9/26/06	160	
162	Incorporate Comments and Finalize Workplan	15 days	Wed 9/27/06	Wed 10/11/06	161	
163	Field Preparations	15 days	Thu 10/12/06	Thu 10/26/06	162	
164	Field Sampling	7 days	Fri 10/27/06	Thu 11/2/06	163	
165	Laboratory Data Analysis	30 days	Fri 11/3/06	Sat 12/2/06	164	
166	Data Validation Complete	21 days	Fri 11/24/06	Thu 12/14/06	165SS+21 days	
167	Data Useability and Risk Assessment Draft Complete	30 days	Fri 12/15/06	Sat 1/13/07	166	
168	Prepare Draft Closure Report	15 days	Sun 1/14/07	Sun 1/28/07	167	
169	SUBMIT Draft Closure Report to NDEP	1 day	Mon 1/29/07	Mon 1/29/07	168	
170	NDEP Review	30 days	Tue 1/30/07	Wed 2/28/07	169	
171	INCORPORATE NDEP Comments	21 days	Thu 3/1/07	Wed 3/21/07	170	
172	SUBMIT FINAL to NDEP	1 day	Thu 3/22/07	Thu 3/22/07	171	
173	OBTAIN Mohawk NFAD	30 days	Fri 3/23/07	Sat 4/21/07	172	
174						
175	**WESTERN HOOK SUB-AREA**	**279 days**	**Sun 8/27/06**	**Fri 6/1/07**		
176	Submit Sub-area Specfic Workplan	1 day	Sun 8/27/06	Sun 8/27/06	139	
177	NDEP Review	30 days	Mon 8/28/06	Tue 9/26/06	176	
178	Incorporate Comments and Finalize Workplan	15 days	Wed 9/27/06	Wed 10/11/06	177	
179	Field Preparations	15 days	Thu 10/12/06	Thu 10/26/06	178,139	
180	Field Sampling	30 days	Fri 10/27/06	Sat 11/25/06	179	
181	Laboratory Data Analysis	30 days	Sun 11/26/06	Mon 12/25/06	180	
182	Data Validation Complete	30 days	Tue 12/26/06	Wed 1/24/07	181SS+30 days	
183	Data Useability and Risk Assessment Draft Complete	30 days	Thu 1/25/07	Fri 2/23/07	182	
184	Prepare Draft Closure Report	15 days	Sat 2/24/07	Sat 3/10/07	183	
185	SUBMIT Draft Closure Report to NDEP	1 day	Sun 3/11/07	Sun 3/11/07	184	

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
186	NDEP Review	30 days	Mon 3/12/07	Tue 4/10/07	185	
187	INCORPORATE NDEP Comments	21 days	Wed 4/11/07	Tue 5/1/07	186	
188	SUBMIT FINAL to NDEP	1 day	Wed 5/2/07	Wed 5/2/07	187	
189	OBTAIN Sunset North NFAD	30 days	Thu 5/3/07	Fri 6/1/07	188	
190						
191	**GALLERIA NORTH SUB-AREA**	**352 days**	**Fri 12/1/06**	**Sat 11/17/07**		
192	Conduct First Round of Remediation	30 days	Fri 12/1/06	Sat 12/30/06		
193	Submit Sub-area Specfic Workplan	1 day	Fri 12/1/06	Fri 12/1/06		
194	NDEP Review	30 days	Sat 12/2/06	Sun 12/31/06	193	
195	Incorporate Comments and Finalize Workplan	15 days	Mon 1/1/07	Mon 1/15/07	194	
196	Field Preparations for Confirmation Sampling	15 days	Tue 1/16/07	Tue 1/30/07	195	
197	Confirmation Sampling	15 days	Wed 1/31/07	Wed 2/14/07	196	
198	Laboratory Data Analysis	30 days	Thu 2/15/07	Fri 3/16/07	197	
199	Data Validation	30 days	Sat 3/17/07	Sun 4/15/07	198	
200	Data Useability and Initial Risk Assessment	30 days	Mon 4/16/07	Tue 5/15/07	199	
201	Second Round of Remediation	21 days	Wed 5/16/07	Tue 6/5/07	200	
202	Confirmation Sampling	7 days	Wed 6/6/07	Tue 6/12/07	201	
203	Laboratory Data Analysis	30 days	Wed 6/13/07	Thu 7/12/07	202	
204	Data Validation	15 days	Fri 7/13/07	Fri 7/27/07	203	
205	Data Useability and Initial Risk Assessment	15 days	Sat 7/28/07	Sat 8/11/07	204	
206	Prepare Draft Closure Report	15 days	Sun 8/12/07	Sun 8/26/07	205	
207	SUBMIT Draft Closure Report to NDEP	1 day	Mon 8/27/07	Mon 8/27/07	206	
208	NDEP Review	30 days	Tue 8/28/07	Wed 9/26/07	207	
209	INCORPORATE NDEP Comments	21 days	Thu 9/27/07	Wed 10/17/07	208	
210	SUBMIT FINAL to NDEP	1 day	Thu 10/18/07	Thu 10/18/07	209	
211	OBTAIN Galleria North NFAD	30 days	Fri 10/19/07	Sat 11/17/07	210	
212						
213	**SUNSET NORTH COMMERCIAL SUB-AREA**	**352 days**	**Thu 3/1/07**	**Fri 2/15/08**		
214	Activities Similar To Galleria North	352 days	Thu 3/1/07	Fri 2/15/08		
215						
216	**UPPER PONDS SUB-AREA**	**352 days**	**Fri 6/1/07**	**Sat 5/17/08**		
217	Activities Similar To Galleria North	352 days	Fri 6/1/07	Sat 5/17/08		
218						
219	**SPRAY WHEEL SUB-AREA**	**352 days**	**Sat 9/1/07**	**Sun 8/17/08**		
220	Activities Similar To Galleria North	352 days	Sat 9/1/07	Sun 8/17/08		
221						
222	**FIRST EIGHT ROWS SUB-AREA**	**352 days**	**Mon 12/3/07**	**Tue 11/18/08**		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
223	Activities Similar To Galleria North	352 days	Mon 12/3/07	Tue 11/18/08		
224						
225	**TIMET PONDS SUB-AREA**	**352 days**	**Sat 3/1/08**	**Sun 2/15/09**		
226	Activities Similar To Galleria North	352 days	Sat 3/1/08	Sun 2/15/09		
227						
228	**SOUTHERN RIBS SUB-AREA**	**352 days**	**Sun 6/1/08**	**Mon 5/18/09**		
229	Activities Similar To Galleria North	352 days	Sun 6/1/08	Mon 5/18/09		
230						
231	**NO-BUILD SUB-AREA**	**320 days**	**Fri 9/1/06**	**Tue 7/17/07**		
232	Completion of NDEP Eco Guidance - GAE and SLERA	1 day	Fri 9/1/06	Fri 9/1/06		
233	**BRC to Submit Revised Eco Scoping Checklist**	**38 days**	**Sat 9/2/06**	**Mon 10/9/06**	**232**	
234	NDEP Review of Eco Sccoping Checklist Ends	1 day	Sat 9/2/06	Sat 9/2/06		
235	BRC to Submit Revised Final Eco Scoping Checklist	7 days	Sun 9/3/06	Sat 9/9/06	234	
236	NDEP Approval of Eco Scoping Checklist	30 days	Sun 9/10/06	Mon 10/9/06	235	
237	BRC and NDEP Meeting to Discuss Screening Level Eco RA	1 day	Tue 10/10/06	Tue 10/10/06	235FS+30 days	
238	Other Activities Similar To Mohawk	280 days	Wed 10/11/06	Tue 7/17/07	237	
239						
240						
241	**CAMU AREA - CAP, RAP, BORROW AREA, SLIT TRENCHES**	**986 days**	**Thu 2/16/06**	**Tue 10/28/08**		
242	**CAP**	**76 days**	**Mon 7/17/06**	**Sat 9/30/06**		
243	SUBMIT Revised CAP	1 day	Mon 7/17/06	Mon 7/17/06		
244	RECEIVE NDEP Comments	30 days	Tue 7/18/06	Wed 8/16/06	243	
245	INCORPORATE and SUBMIT FINAL to NDEP	15 days	Thu 8/17/06	Thu 8/31/06	244	
246	OBTAIN NDEP Approval	30 days	Fri 9/1/06	Sat 9/30/06	245	
247						
248	**RAP**	**107 days**	**Fri 9/15/06**	**Sat 12/30/06**		
249	SUBMIT Revised RAP to NDEP per 6/14 Informal Comments	1 day	Fri 9/15/06	Fri 9/15/06		
250	NDEP Review of Revised Draft RAP	30 days	Sat 9/16/06	Sun 10/15/06	249	
251	NOI to Issue RAP (Start of Public Comment)	1 day	Mon 10/16/06	Mon 10/16/06	250	
252	Public Comment Period (Inc. Hearing)	45 days	Tue 10/17/06	Thu 11/30/06	251	
253	INCORPORATE and SUBMIT FINAL to NDEP	15 days	Fri 12/1/06	Fri 12/15/06	252	
254	OBTAIN NDEP RAP Approval	15 days	Sat 12/16/06	Sat 12/30/06	253	
255						
256	**TIPPING FEE**	**92 days**	**Fri 4/28/06**	**Fri 7/28/06**		
257	TIPPING FEE - Submit Position Brief to NDEP	1 day	Fri 4/28/06	Fri 4/28/06		
258	BRC NDEP Discussions	90 days	Sat 4/29/06	Thu 7/27/06	257	
259	RESOLVE Fee Issue	1 day	Fri 7/28/06	Fri 7/28/06	258	

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
260						
261	**CAMU CSM**	**240 days**	**Thu 4/13/06**	**Fri 12/8/06**		
262	Data Validation Reports Final	1 day	Tue 8/1/06	Tue 8/1/06	326	
263	Develop Draft CSM - Start	1 day	Thu 4/13/06	Thu 4/13/06		
264	Develop Draft CSM - End	15 days	Wed 8/9/06	Wed 8/23/06	262FS+7 days	
265	SUBMIT Draft to NDEP	1 day	Thu 8/24/06	Thu 8/24/06	264	
266	NDEP Review	45 days	Fri 8/25/06	Sun 10/8/06	265	
267	REVISE per NDEP Comments	15 days	Mon 10/9/06	Mon 10/23/06	266	
268	SUBMIT FINAL to NDEP	1 day	Tue 10/24/06	Tue 10/24/06	267	
269	OBTAIN NDEP "Approval" (Living Doc)	45 days	Wed 10/25/06	Fri 12/8/06	268	
270						
271	**CAMU Construction**	**667 days**	**Sun 12/31/06**	**Mon 10/27/08**		
272	Begin Activities (North Mesa)	1 day	Sun 12/31/06	Sun 12/31/06	254,269	
273	Site Grading, SVE Installation, Liner Placement	125 days	Mon 1/1/07	Sat 5/5/07	272	
274	Begin Waste Placement	1 day	Sun 5/6/07	Sun 5/6/07	273	
275	End Activities	540 days	Mon 5/7/07	Mon 10/27/08	274	
276						
277	**Borrow Pit**	**500 days**	**Thu 2/16/06**	**Sat 6/30/07**		
278	Borrow Pit Work Plan - FINAL	1 day	Thu 2/16/06	Thu 2/16/06		
279	Field Data Collection	6 days	Wed 2/22/06	Mon 2/27/06		
280	Laboratory Analysis	35 days	Thu 2/23/06	Wed 3/29/06	279SS+1 day	
281	Data Validation	40 days	Fri 3/10/06	Tue 4/18/06	280SS+15 days	
282	**Risk Assessment Work Plan**	**99 days**	**Thu 4/27/06**	**Thu 8/3/06**		
283	Resubmit Revised RAWP	1 day	Thu 4/27/06	Thu 4/27/06		
284	NDEP Comments Received	1 day	Mon 7/10/06	Mon 7/10/06		
285	REVISE per NDEP Comments	8 days	Tue 7/11/06	Tue 7/18/06	284	
286	SUBMIT FINAL to NDEP	1 day	Wed 7/19/06	Wed 7/19/06	285	
287	OBTAIN NDEP Approval	15 days	Thu 7/20/06	Thu 8/3/06	286	
288	Conduct Risk Assessment and Leachate Analysis	15 days	Fri 8/4/06	Fri 8/18/06	287	
289	Submit RA to NDEP	1 day	Sat 8/19/06	Sat 8/19/06	288	
290	NDEP Review	30 days	Sun 8/20/06	Mon 9/18/06	289	
291	REVISE per NDEP Comments	7 days	Tue 9/19/06	Mon 9/25/06	290	
292	Submit FINAL to NDEP	7 days	Tue 9/26/06	Mon 10/2/06	291	
293	OBTAIN NDEP Approval	30 days	Tue 10/3/06	Wed 11/1/06	292	
294	BEGIN Excavation	1 day	Thu 11/2/06	Thu 11/2/06	293	
295	COMPLETE Excavation	240 days	Fri 11/3/06	Sat 6/30/07	294	
296						

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
297	**CAMU Area Groundwater Monitoring**	**1 day**	**Tue 10/28/08**	**Tue 10/28/08**		
298	To Be Determined (Part of CAMU Monitoring)	1 day	Tue 10/28/08	Tue 10/28/08	275	
299						
300						
301	**OTHER POTENTIAL ACTIONS (BEYOND SOILS ROD)**	**906 days**	**Sat 12/9/06**	**Mon 6/1/09**		
302						
303	**Eastside Groundwater RAS Development**	**1 day**	**Mon 12/31/07**	**Mon 12/31/07**		
304	To Be Determined	1 day	Mon 12/31/07	Mon 12/31/07		
305						
306	**Investigations of Western Ditch Between CAMU and Lower Ponds**	**1 day**	**Mon 6/1/09**	**Mon 6/1/09**		
307	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09		
308						
309	**Investigations of North Western Ditch Between CAMU and Lower Ponds**	**1 day**	**Mon 6/1/09**	**Mon 6/1/09**		
310	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09		
311						
312	**Investigations of BMI Siphon**	**1 day**	**Mon 6/1/09**	**Mon 6/1/09**		
313	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09		
314						
315	**Non-Intrusive Investigation of Trade Effluent Ponds in Common Areas**	**1 day**	**Sat 12/9/06**	**Sat 12/9/06**		
316	Being Done As Part of CAMU Area Investigations	1 day	Sat 12/9/06	Sat 12/9/06	269	
317						
318	**Non-Intrusive Investigation of Closed BMI Landfills**	**1 day**	**Sat 12/9/06**	**Sat 12/9/06**		
319	Being Done As Part of CAMU Area Investigations	1 day	Sat 12/9/06	Sat 12/9/06	269	
320						
321	**Other Media RAS Development**	**1 day**	**Mon 6/1/09**	**Mon 6/1/09**		
322	To Be Determined	1 day	Mon 6/1/09	Mon 6/1/09		
323						
324						
325	**DATA VALIDATION SUMMARY REPORTS**	**215 days?**	**Mon 4/3/06**	**Fri 11/3/06**		
326	**CAMU-Area Data-Sets**	**103 days?**	**Thu 4/20/06**	**Mon 7/31/06**		
327	**Set #3 Landfill Monitoring (GW)**	**22 days?**	**Wed 6/14/06**	**Wed 7/5/06**		
328	a) Quarter 1 Landfill Monitoring - FINAL	1 day	Wed 7/5/06	Wed 7/5/06		
329	b) Quarter 2 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06		
330	c) Quarter 3 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06		
331	d) Quarter 4 Landfill Monitoring - FINAL	1 day	Wed 6/14/06	Wed 6/14/06		
332	(ILB)	1 day?	Wed 6/14/06	Wed 6/14/06		
333	(ILB)	1 day?	Wed 6/14/06	Wed 6/14/06		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
334	(ILB)	1 day?	Wed 6/14/06	Wed 6/14/06		
335						
336	**Set #10 Borrow Area Investigation - FINAL**	**1 day**	**Tue 6/13/06**	**Tue 6/13/06**		
337	(ILB)	1 day	Tue 6/13/06	Tue 6/13/06		
338						
339	**Set #11 Slit Trench Investigation**	**1 day**	**Tue 6/13/06**	**Tue 6/13/06**		
340	a) May 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06		
341	(ILB)	1 day	Tue 6/13/06	Tue 6/13/06		
342	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06		
343	(ILB)	1 day	Tue 6/13/06	Tue 6/13/06		
344						
345	**Set #13 CAMU Investigations**	**24 days**	**Tue 6/13/06**	**Thu 7/6/06**		
346	a) April 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06		
347	(ILB)	1 day	Wed 6/14/06	Wed 6/14/06	346	
348	b) July 2000 field event - FINAL	1 day	Tue 6/13/06	Tue 6/13/06		
349	(ILB)	1 day	Wed 6/14/06	Wed 6/14/06	348	
350	c) Nov 2000 field event (WDE locs) - FINAL	1 day	Wed 7/5/06	Wed 7/5/06		
351	(ILB)	1 day	Thu 7/6/06	Thu 7/6/06	350	
352	d) March 2001 field event (follow on WDE) - FINAL	1 day	Tue 6/13/06	Tue 6/13/06		
353	(ILB)	1 day	Wed 6/14/06	Wed 6/14/06	352	
354						
355	**Set #26 Borrow Area Investigation**	**91 days**	**Thu 4/20/06**	**Wed 7/19/06**		
356	a) Initial Investigation	1 day	Thu 4/20/06	Thu 4/20/06		
357	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Fri 4/21/06	Tue 7/4/06	356	
358	b) Supplemental investigation	1 day	Fri 5/5/06	Fri 5/5/06		
359	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Sat 5/6/06	Wed 7/19/06	358	
360						
361	**Set #28 Slit Trench Soil Investigation**	**90 days**	**Wed 5/3/06**	**Mon 7/31/06**		
362	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Wed 5/3/06	Mon 7/31/06		
363						
364	**Set #29 Slit Trench Soil Vapor Investigation**	**90 days**	**Wed 4/26/06**	**Mon 7/24/06**		
365	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Wed 4/26/06	Mon 7/24/06		
366						
367	**Set #30 CAMU Hydro Investigation**	**90 days**	**Wed 5/3/06**	**Mon 7/31/06**		
368	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Wed 5/3/06	Mon 7/31/06		
369						
370	**Set #36 2006 Borrow Area Investigation**	**75 days**	**Wed 5/17/06**	**Sun 7/30/06**		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
371	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Wed 5/17/06	Sun 7/30/06		
372						
373						
374	**Eastside Area Data-Sets**	**187 days**	**Mon 5/1/06**	**Fri 11/3/06**		
375	**Set #1 Environmental Conditions Investigation**	**101 days**	**Fri 7/14/06**	**Sun 10/22/06**		
376	a) Upper & Lower Ponds and Ditches [L]	1 day	Fri 7/14/06	Fri 7/14/06		
377	NDEP Review / BRC Resubmit / Obtain Approval	100 days	Sat 7/15/06	Sun 10/22/06	376	
378						
379	**Set #4 Preliminary GW Investigation (DM wells) [S]**	**75 days**	**Thu 6/29/06**	**Mon 9/11/06**		
380	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Thu 6/29/06	Mon 9/11/06		
381						
382	**Set #6 1999 Ponds Supplemental Soil Investigations**	**76 days**	**Wed 7/12/06**	**Mon 9/25/06**		
383	a) Berm Samples [S]	1 day	Wed 7/12/06	Wed 7/12/06		
384	b) At-Depth Samples (to 15 ft bgs) [S]	1 day	Wed 7/12/06	Wed 7/12/06		
385	c) New SRC sampling [S]	1 day	Wed 7/12/06	Wed 7/12/06		
386	d) Miscellaneous (At-Depth Samples, expanded rads & pesticides, addit. SF	1 day	Wed 7/12/06	Wed 7/12/06		
387	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Thu 7/13/06	Mon 9/25/06	383,384,385,386	
388						
389	**Set #7 Upper & Lower Ponds IRM Sampling**	**91 days**	**Mon 7/31/06**	**Sun 10/29/06**		
390	a) Mohawk [M]	1 day	Mon 7/31/06	Mon 7/31/06		
391	b) Sunset [M]	1 day	Mon 7/31/06	Mon 7/31/06		
392	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Tue 8/1/06	Sun 10/29/06	390,391	
393						
394	c) Sunset pit sampling for asbestos [S]	1 day	Mon 7/31/06	Mon 7/31/06		
395	d) Blackened soil area [S]	1 day	Mon 7/31/06	Mon 7/31/06		
396	e) PLF-05 fill sampling [S]	1 day	Mon 7/31/06	Mon 7/31/06		
397	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Tue 8/1/06	Sat 10/14/06	394,395,396	
398						
399	**Set #8 ERM Ponds Supplemental Investigation**	**91 days**	**Mon 7/31/06**	**Sun 10/29/06**		
400	a) Discrete/composite sampling event [S]	1 day	Mon 7/31/06	Mon 7/31/06		
401	b) Sunset North Area - Feb [S]	1 day	Mon 7/31/06	Mon 7/31/06		
402	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Tue 8/1/06	Sat 10/14/06	400,401	
403						
404	c) Sunset North Area – October PR samples [M]	1 day	Mon 7/31/06	Mon 7/31/06		
405	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Tue 8/1/06	Sun 10/29/06	404	
406						
407	**Set #9 TIMET Ponds Investigation [M]**	**90 days**	**Sun 7/23/06**	**Fri 10/20/06**		

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
408	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Sun 7/23/06	Fri 10/20/06		
409						
410	Set #12 Spray Wheel Investigation [S]	1 day	Fri 7/7/06	Fri 7/7/06		
411	Set #14 "College Site" Investigation [S]	1 day	Mon 7/17/06	Mon 7/17/06		
412	Set #15 Power Pole Excavation investigation [S]	1 day	Mon 7/17/06	Mon 7/17/06		
413	Set #16 Tuscany Hills Pipeline Vault investigation [S]	1 day	Mon 7/17/06	Mon 7/17/06		
414	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Tue 7/18/06	Sat 9/30/06	410,411,412,413	
415						
416	Set #18 WRF Investigation By CoH - FINAL	1 day	Mon 5/1/06	Mon 5/1/06		
417						
418	**Set #19 Mohawk Supplemental Investigation (PR samples) [M]**	**90 days**	**Sat 8/5/06**	**Thu 11/2/06**		
419	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Sat 8/5/06	Thu 11/2/06		
420						
421	**Set #20 Sunset North Investigations**	**91 days**	**Sat 8/5/06**	**Fri 11/3/06**		
422	a) PLG-05 GW Characterization [S]	1 day	Sat 8/5/06	Sat 8/5/06		
423	b) Sampling of "unimpacted" areas [S]	1 day	Sat 8/5/06	Sat 8/5/06		
424	c) Supplemental Investigation (PR samples) [M]	1 day	Sat 8/5/06	Sat 8/5/06		
425	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Sun 8/6/06	Fri 11/3/06	422,423,424	
426						
427	**Set #21 Southern RIBs Investigation [S]**	**75 days**	**Fri 7/7/06**	**Tue 9/19/06**		
428	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Fri 7/7/06	Tue 9/19/06		
429						
430	**Set #22 Pre-GW Policy Upper Ponds GW Investigation [S]**	**75 days**	**Mon 7/17/06**	**Fri 9/29/06**		
431	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Mon 7/17/06	Fri 9/29/06		
432						
433	**Set #23 Spray Wheel Investigation [M] - Geotechnical Only. No DVSR**	**1 day**	**Wed 5/31/06**	**Wed 5/31/06**		
434		1 day	Wed 5/31/06	Wed 5/31/06		
435						
436	**Set #25 Pittman Lateral Bypass Pipeline Investigation [S]**	**75 days**	**Sat 8/5/06**	**Wed 10/18/06**		
437	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Sat 8/5/06	Wed 10/18/06		
438						
439	**Set #27 2004 Eastside Hydro Investigation (Revised) [L]**	**100 days**	**Sun 5/21/06**	**Mon 8/28/06**		
440	NDEP Review / BRC Resubmit / Obtain Approval	100 days	Sun 5/21/06	Mon 8/28/06		
441						
442	**Set #32 Alpha Ditch Investigation [S]**	**75 days**	**Fri 6/2/06**	**Tue 8/15/06**		
443	NDEP Review / BRC Resubmit / Obtain Approval	75 days	Fri 6/2/06	Tue 8/15/06		
444						

BRC ENVIRONMENTAL CLEANUP

ID	Task Name	Duration	Start	Finish	Predecessors	J 1/8
445	**Set #33 Spray Wheel Salt Investigation [M]**	**90 days**	**Fri 6/30/06**	**Wed 9/27/06**		
446	NDEP Review / BRC Resubmit / Obtain Approval	90 days	Fri 6/30/06	Wed 9/27/06		
447						
448						
449	**Other Data Sets**	**151 days**	**Mon 4/3/06**	**Thu 8/31/06**		
450	**Set #1 Environmental Conditions Investigation**	**1 day**	**Thu 8/31/06**	**Thu 8/31/06**		
451	b) Exclusion Areas [S]	1 day	Thu 8/31/06	Thu 8/31/06		
452	c) Parcel 5/6 confirmation sampling [S]	1 day	Thu 8/31/06	Thu 8/31/06		
453	Set #2 Warm Springs Rd Investigation [S]	1 day	Thu 8/31/06	Thu 8/31/06		
454	**Set #5 Pittman Lateral GW Monitoring**	**1 day**	**Thu 8/31/06**	**Thu 8/31/06**		
455	a) Initial Monitoring Event	1 day	Thu 8/31/06	Thu 8/31/06		
456	b) Follow-Up Monitoring Event [S]	1 day	Thu 8/31/06	Thu 8/31/06		
457	Set #17 Conveyer Alignment Investigation [S]	1 day	Thu 8/31/06	Thu 8/31/06		
458	Set #24 Environ Background Investigation (By NDEP) - FINAL	1 day	Mon 5/1/06	Mon 5/1/06		
459	Set #31 TRECO Investigation - FINAL	1 day	Mon 4/3/06	Mon 4/3/06		
460	Set #34 BRC/TIMET Soil Background Investigation [L]	1 day	Mon 5/15/06	Mon 5/15/06		