NAS Fallon IR Schedule

ID		Task Name	Duration	Start	Finish	Predec	Resource Na	Feb	Mar	Apr
207		**Decision Document Approval**	**57 days**	**Mon 10/27/03**	**Tue 1/13/04**					
213		**Remedial Action Plan**	**150 days**	**Mon 9/22/03**	**Fri 4/16/04**					
222		**Remedial Action Implementation**	**200 days**	**Mon 3/29/04**	**Fri 12/31/04**					
232										
233		**Long-Term Monitoring Yr 1**	**185 days**	**Mon 4/18/05**	**Fri 12/30/05**					
243										
244		**Long-Term Monitoring Yr 2**	**185 days**	**Mon 4/17/06**	**Fri 12/29/06**					
254										
255		**Long-Term Monitoring Yr 3**	**185 days**	**Mon 4/16/07**	**Fri 12/28/07**					

Project: Fallon
Date: Tue 1/9/01

Task		Summary		Rolled Up Progress	
Split		Rolled Up Task		External Tasks	
Progress		Rolled Up Split		Project Summary	
Milestone		Rolled Up Milestone			

Note: All dates are estimated and are not to be considered enforceable submittal dates. For estimation purposes, the "Finish" date is to be considered the planned submittal date.